

Stormwater Pollution Prevention Plan

# Crossgates Rapp Road Residential Development

Rapp Road  
Town of Guilderland  
Albany County, New York

February 6, 2019  
Last Revised: February 14, 2020



Prepared for:

Rapp Road Development, LLC  
4 Clinton Square  
Syracuse, NY 13202



Stormwater Pollution Prevention Plan

# Crossgates Rapp Road Residential Development

Rapp Road  
Town of Guilderland  
Albany County, New York

February 6, 2019  
Last Revised: February 14, 2020



Prepared by:

Chazen Engineering, Land Surveying & Landscape Architecture Co., D.P.C.  
547 River Street, Troy, NY 12180  
(518) 273-0055

[HUDSON VALLEY](#) • [CAPITAL DISTRICT](#) • [NORTH COUNTRY](#) • [WESTCHESTER](#) • [NASHVILLE, TN](#)

Chazen Engineering, Land Surveying & Landscape Architecture Co., D.P.C. (New York)  
Chazen Engineering Consultants, LLC (Tennessee)

ALL RIGHTS RESERVED. COPY OR REPRODUCTION OF THIS DRAWING OR DOCUMENT, OR ANY PORTION THEREOF, WITHOUT THE EXPRESS WRITTEN PERMISSION OF CHAZEN ENGINEERING, LAND SURVEYING & LANDSCAPE ARCHITECTURE CO., D.P.C. IS PROHIBITED. THIS DRAWING OR DOCUMENT IS NOT INTENDED OR REPRESENTED TO BE SUITABLE FOR ANY PURPOSE OTHER THAN THE SPECIFIC PROJECT, APPLICATION AND SITUATION FOR WHICH IT WAS INTENDED. ANY MODIFICATION OF THIS DRAWING OR DOCUMENT, OR ANY USE FOR ANY PROJECT, APPLICATION OR SITUATION OTHER THAN THAT FOR WHICH IT WAS INTENDED, WILL BE AT USER'S SOLE RISK AND WITHOUT LIABILITY TO CHAZEN ENGINEERING, LAND SURVEYING & LANDSCAPE ARCHITECTURE CO., D.P.C. IT IS A VIOLATION OF NEW YORK STATE EDUCATION LAW FOR ANY PERSON TO ALTER THIS DRAWING OR DOCUMENT IN ANY WAY, UNLESS HE OR SHE IS ACTING UNDER THE DIRECTION OF A LICENSED DESIGN PROFESSIONAL (PROFESSIONAL ENGINEER, LAND SURVEYOR, ARCHITECT OR LANDSCAPE ARCHITECT). IF THIS DRAWING OR DOCUMENT IS ALTERED, THE ALTERING DESIGN PROFESSIONAL SHALL AFFIX TO THE DRAWING OR DOCUMENT HIS OR HER SEAL, THE NOTATION "ALTERED BY" FOLLOWED BY HIS OR HER SIGNATURE, THE DATE OF SUCH ALTERATION, AND A SPECIFIC DESCRIPTION OF THE ALTERATION.




## PREPARER OF THE SWPPP

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person(s) who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that false statements made herein are punishable as a Class A misdemeanor pursuant to Section 29.45 of the Penal Law."

Name<sup>1</sup>: Roger Keating, PE

Title: Director

Date: February 14, 2020



---

<sup>1</sup> This is a signature of a New York State licensed Professional Engineer employed by The Chazen Companies that is duly authorized to sign and seal Stormwater Pollution Prevention Plans (SWPPPs), NOIs, and NOTs prepared under their direct supervision. Refer to Appendix H for the Chazen Certifying Professionals Letter.

## TABLE OF CONTENTS

1.0	EXECUTIVE SUMMARY .....	1
	1.1 Project Description.....	1
	1.2 Stormwater Pollution Controls .....	2
	1.3 Conclusion.....	2
2.0	SWPPP IMPLEMENTATION RESPONSIBILITIES.....	3
	2.1 Definitions.....	3
	2.2 Owner’s/Operator’s Responsibilities .....	4
	2.3 Owner’s/Operator’s Engineer’s Responsibilities .....	7
	2.4 Contractor’s Responsibilities.....	7
	2.5 Qualified Inspector’s/Qualified Professional’s Responsibilities .....	9
	2.6 SWPPP Participants.....	10
3.0	SITE CHARACTERISTICS .....	11
	3.1 Land Use and Topography .....	11
	3.2 Soils and Groundwater .....	11
	3.3 Watershed Designation .....	12
	3.4 Receiving Water Bodies .....	12
	3.5 Aquifer Designation .....	12
	3.6 Wetlands.....	12
	3.7 Flood Plains .....	12
	3.8 Listed, Endangered, or Threatened Species .....	12
	3.9 Historic Places .....	13
	3.10 Rainfall Data.....	13
4.0	CONSTRUCTION SEQUENCE.....	13
5.0	CONSTRUCTION-PHASE POLLUTION CONTROL.....	15
	5.1 Temporary Erosion and Sediment Control Measures.....	15
	5.2 Permanent Erosion and Sediment Control Measures .....	17
	5.3 Other Pollutant Controls.....	17
	5.4 Construction Housekeeping Practices .....	18
6.0	STORMWATER MANAGEMENT PLANNING .....	20
	6.1 Step 1 – Site Planning.....	20
	6.2 Step 2 - Determine Water Quality Treatment Volume (WQv) .....	20

6.3 Step 3 – Apply Runoff Reduction Techniques and Standard SMPs with RRv Capacity to Reduce Total WQv ..... 21

6.4 Step 6 - Apply Volume and Peak Rate Control..... 23

7.0 INSPECTIONS, MAINTENANCE, AND REPORTING ..... 27

7.1 Inspection and Maintenance Requirements..... 27

7.2 Reporting Requirements..... 29

**LIST OF TABLES**

Table 1: USDA Soil Data ..... 11

Table 2: Rainfall Data ..... 13

Table 3: Summary of RR Techniques and Standard SMPs with RRv Capacity ..... 22

Table 4: Summary of RRv Provided..... 23

Table 5: Design Events ..... 25

Table 6: Summary of Pre- and Post-Development Peak Discharge Rates ..... 26

## APPENDICES

- Appendix A: NYSDEC SPDES General Permit GP-0-20-001
- Appendix B: NYSDEC Forms
- Notice of Intent (NOI)
  - MS4 SWPPP Acceptance Form
  - Notice of Termination (NOT)
- Appendix C: Contractor and Subcontractor Certification Forms
- Appendix D: SWPPP Inspection Report (Sample Form)
- Appendix E: NYSDEC “Deep-Ripping and Decompaction,” April 2008
- Appendix F: Post-Construction Inspections and Maintenance
- Appendix G: Figures
- Figure 1: Site Location Map
  - Figure 2: Soils Map
  - Figure 3: Historic Places Screening Map
  - Figure 3A: OPRHP Coordination Documentation
  - Figure 4: Environmental Resource Map
  - Figure 5: Pre-Development Watershed Delineation Map (Pocket)
  - Figure 6: Post-Development Watershed Delineation Map (Pocket)
- Appendix H: Chazen Certifying Professionals Letter
- Appendix I: Pre-Development Stormwater Modeling
- Appendix J: Post-Development Stormwater Modeling
- Appendix K: Project Evaluation and Design Calculations
- Appendix L: Boring Logs
- Appendix M: Plan Set Entitled “Rapp Road Residential Development”

## 1.0 EXECUTIVE SUMMARY

This Stormwater Pollution Prevention Plan (SWPPP) has been prepared for major activities associated with construction of the Crossgates Rapp Road Residential Development (the “Project”), Town of Guilderland, Albany County, NY. This SWPPP includes the elements necessary to comply with the national baseline general permit for construction activities enacted by the U.S. Environmental Protection Agency (EPA) under the National Pollutant Discharge Elimination System (NPDES) program and all local governing agency requirements. This SWPPP must be implemented at the start of construction.

This SWPPP has been developed in accordance with the “New York State Department of Environmental Conservation (NYSDEC) State Pollution Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activity” General Permit Number GP-0-20-001, effective January 29, 2020 through January 28, 2025. The SWPPP and accompanying plans identify and detail stormwater management, pollution prevention, and erosion and sediment control measures necessary during and following completion of construction.

This SWPPP and the accompanying plans entitled “Crossgates Rapp Road Residential Development” have been submitted as a set. These engineering drawings are considered an integral part of this SWPPP. Therefore, this SWPPP is not considered complete without them. References made herein to “the plans” or to a specific “sheet” refer to these drawings.

This report considers the impacts associated with the intended development with the purpose of:

1. Maintaining existing drainage patterns as much as possible while continuing the conveyance of upland watershed runoff;
2. Controlling increases in the rate of stormwater runoff resulting from the proposed development so as not to adversely alter downstream conditions; and
3. Mitigating potential stormwater quality impacts and preventing soil erosion and sedimentation resulting from stormwater runoff generated both during and after construction.

The analysis and design completed and documented in this report is intended to be part of the application made for a mixed-use residential/commercial development project completed on behalf of Rapp Road Development, LLC.

### 1.1 Project Description

Rapp Road Development, LLC is proposing a mixed-use development on 18 acres of land west of the existing Crossgates Mall north of NYS Route 20 and west of Rapp Road. A location map of the site has been provided in Appendix G, as Figure 1.

This type of project is included in Table 2 of Appendix B of GP-0-20-001, and the project site is not located in one of the watersheds listed in Appendix C of GP-0-20-001. Therefore, this SWPPP includes post-construction stormwater management practices, as well as erosion and sediment controls.

The Project is located within the Town of Guilderland, a regulated, traditional land-use control Municipal Separate Stormwater Sewer System (MS4). Therefore, an MS4 SWPPP Acceptance Form is required to accompany NOIs submitted to the NYSDEC.

Runoff from the project site will discharge to a closed drainage system that ultimately discharges to the Normanskill, which is not included in the list of Section 303(d) water bodies included in Appendix E of GP-0-20-001.

Project construction activities will consist primarily of site grading, paving, building construction, and the installation of storm drainage, water supply, sewage collection, and public utility infrastructure necessary to support the proposed development. Construction phase pollutant sources anticipated at the site are disturbed (exposed) soil, vehicle fuels and lubricants, chemicals associated with building construction, and building materials. Without adequate control there is the potential for each type of pollutant to be transported by stormwater.

## 1.2 Stormwater Pollution Controls

The stormwater pollution controls outlined herein have been designed and evaluated in accordance with the following standards and guidelines:

- New York State Stormwater Management Design Manual, dated January 2015 (Design Manual).
- New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016 (SSESC).
- Town of Guilderland General Legislation, Chapter 241 Stormwater Management, Article II Stormwater Management and Erosion and Sediment Control.

Stormwater quality will be enhanced through the implementation of temporary and permanent erosion and sediment control measures, the proposed stormwater management facilities, and other construction-phase pollution controls outlined herein.

The proposed stormwater collection system, consisting of pipes, and on-site stormwater management facilities, will adequately collect, treat, and convey the stormwater runoff.

Infiltration basins, bioretention and underground infiltration chambers will be used to manage and treat stormwater runoff generated by the proposed development.

Pre- and post-development surface runoff rates have been evaluated for the 1-, 10-, and 100-year 24-hour storm events. Comparison of pre- and post-development watershed conditions demonstrates that the peak rate of runoff from the project site will not be increased.

The post-construction stormwater management practice(s) will be privately owned by Rapp Road Development, LLC. Deed restrictions will be in place, which require operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.

## 1.3 Conclusion

The Project is subject to the requirements of the Town of Guilderland's regulated MS4, and this SWPPP has been prepared in conformance with the current Design Manual and SSESC. As such, GP-0-20-001 coverage will be effective five (5) business days from the date the NYSDEC receives the electronically submitted eNOI and signed "MS4 SWPPP Acceptance" form, or ten (10) business days from the date the NYSDEC receives the complete paper NOI and signed "MS4 SWPPP Acceptance" form.

## 2.0 SWPPP IMPLEMENTATION RESPONSIBILITIES

A summary of the responsibilities and obligations of all parties involved with compliance with the NYSDEC SPDES General Permit GP-0-20-001 conditions is outlined in the subsequent sections. For a complete listing of the definitions, responsibilities, and obligations, refer to the SPDES General Permit GP-0-20-001 presented in Appendix A.

### 2.1 Definitions

1. "General SPDES Permit" means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 authorizing a category of discharges.
2. "Owner" or "Operator" means the person, persons, or legal entity which owns or leases the property on which the *construction activity* is occurring; and/or an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications. There may be occasions during the course of a project in which there are multiple Owners/Operators, all of which will need to file and maintain the appropriate SWPPP documents and plans, including without limitation, the Notice of Intent (NOI) and Notice of Termination (NOT).
3. "Owner's/Operator's Engineer" means the person or entity retained by an Owner/Operator to design and oversee the implementation of the SWPPP.
4. "Contractor" means the person or entity identified as such in the construction contract with the Owner/Operator. The term "Contractor" shall also include the Contractor's authorized representative, as well as any and all subcontractors retained by the Contractor.
5. "Qualified Inspector" means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that an individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

6. "Qualified Professional" means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect, or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.
7. "Trained Contractor" means an employee from a contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *Trained Contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from a contracting (construction) company, identified in Part III.A.6., that meets the *Qualified Inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity.

The "Trained Contractor(s)" will be responsible for the day to day implementation of the SWPPP.

## 2.2 Owner's/Operator's Responsibilities

1. Ensure that control measures are selected, designed, installed, implemented and maintained to minimize the discharge of pollutants and prevent a violation of the water quality standards, meeting the non-numeric effluent limitations in Part I.B.1.(a)-(f) of the SPDES General Permit and in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
2. Ensure that practices are selected, designed, installed, and maintained to meet the performance criteria in the Design Manual. Practices must be designed to meet the applicable sizing criteria in Part I.C.2.a., b., c. or d. of GP-0-20-001.
3. Retain the services of a "Qualified Inspector" or "Qualified Professional" as defined under Section 2.1, to provide the services outlined in Section 2.5 "Qualified Inspector's/Qualified Professional's Responsibilities."
4. Retain the services of a "Qualified Professional," as defined under Section 2.1, to provide the services outlined in Section 2.3 "Owner's/Operator's Engineers Responsibilities."

5. Have an authorized corporate officer sign the completed NOI. A copy of the completed NOI is included in Appendix B.
6. Submit the electronic version of the NOI (eNOI) along with the MS4 SWPPP acceptance form using the NYSDEC's website (<http://www.dec.ny.gov/chemical/43133.html>) or submit the signed NOI along with the MS4 SWPPP acceptance form to the following:

NOTICE OF INTENT  
NYS DEC, Bureau of Water Permits  
625 Broadway, 4<sup>th</sup> Floor  
Albany, New York 12233-3505

Stormwater Information Center  
Town of Guilderland  
5209 Western Turnpike  
PO Box 339  
Guilderland, NY 12084  
Attn: Ken D'Arpino, Stormwater Control Officer

7. Pay the required initial and annual fees upon receipt of invoices from NYSDEC. These invoices are generally issued in the fall of each year. The initial fee is calculated as \$110.00 per acre disturbed plus \$675.00 per acre of net increase in impervious cover, and the annual fee is \$110.00.
8. Prior to the commencement of construction activity, identify the contractor(s) and subcontractor(s) that will be responsible for implementing the erosion and sediment control measures and stormwater management practices described in this SWPPP. Have each of these contractors and subcontractors identify at least one "Trained Contractor", as defined under Section 2.1 that will be responsible for the implementation of the SWPPP. Ensure that the Contractor has at least one "Trained Contractor" on site on a daily basis when soil disturbance activities are being performed.
9. Schedule a pre-construction meeting which shall include the Town of Guilderland representative, Owner's/Operator's Engineer, Contractor, and their sub-contractors to discuss responsibilities as they relate to the implementation of this SWPPP.
10. Retain the services of an independent certified materials testing and inspection firm operating under the direction of a licensed Professional Engineer to perform regular tests, inspections, and certifications of the construction materials used in the construction of all post-construction stormwater management practices.
11. Retain the services of a NYS licensed land surveyor to perform an as-built topographic survey of the completed post-construction stormwater management facilities.
12. Require the Contractor to fully implement the SWPPP prepared for the site by the Owner/Operator's Engineer to ensure that the provisions of the SWPPP are implemented from the commencement of construction activity until all areas of disturbance have achieved final stabilization and the Notice of Termination (NOT) has been submitted to the NYSDEC.

13. Forward a copy of the NOI Acknowledgement Letter received from the regulatory agency to the Owner's/Operator's Engineer for project records, and to the Contractor for display at the construction site.
14. Maintain at the construction site a copy of: General Permit (GP-0-20-001); NOI; NOI Acknowledgement Letter; SWPPP with accompanying figures, exhibits, and plans; MS4 SWPPP Acceptance Form; inspection reports; Spill Prevention, Countermeasures, Cleanup ("SPCC") Plan; and all documentation in accordance with Part I.F.8.a.-d of GP-0-20-001 necessary to demonstrate eligibility with the general permit. These items shall be maintained on site until all disturbed areas have achieved final stabilization and the NOT has been submitted to the NYSDEC. Place documents in a secure location that must be accessible during normal business hours to an individual performing a compliance inspection.
15. Prior to submitting a Notice of Termination, ensure for post-construction stormwater management practice(s) that are privately owned, the Owner/Operator has a deed restriction in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.
16. Submit a Notice of Termination (NOT) form (see Appendix B) within 48 hours of receipt of the Owner's/Operator's Engineer's certification of final site stabilization to the following:

NOTICE OF TERMINATION  
NYS DEC, Bureau of Water Permits  
625 Broadway, 4<sup>th</sup> Floor  
Albany, New York 12233-3505

Stormwater Information Center  
Town of Guilderland  
5209 Western Turnpike  
PO Box 339  
Guilderland, NY 12084  
Attn: Ken D'Arpino, Stormwater Control Officer

17. Request and receive all SWPPP records from the Owner's/Operator's Engineer and archive those records for a minimum of five (5) years after the NOT is filed.
18. Implement the Post-Construction Inspections and Maintenance procedures outlined in Appendix F.
19. The NOI, SWPPP, and inspection reports required by GP-0-20-001 are public documents that the Owner/Operator must make available for review and copying by any person within five (5) business days of the Owner/Operator receiving a written request by any such person to review the NOI, SWPPP, or inspection reports. Copying of documents will be done at the requester's expense.
20. The Owner/Operator must keep the SWPPP current at all times. At a minimum, the Owner/Operator shall amend the SWPPP:

- a) Whenever the current provisions prove to be ineffective in minimizing pollutants in stormwater discharges from the project site;
- b) Whenever there is a change in design, construction, or operation at the construction site that has or could have an effect on the discharge of pollutants; and
- c) To address issues or deficiencies identified during an inspection by the “Qualified Inspector,” the Department, or other Regulatory Authority.

## **2.3 Owner’s/Operator’s Engineer’s Responsibilities**

1. Prepare the SWPPP using good engineering practices, best management practices, and in compliance with all federal, state, and local regulatory requirements.
2. Prepare the Notice of Intent (NOI) form (see Appendix B), sign the “SWPPP Preparer Certification” section of the NOI, and forward to Owner/Operator for signature.
3. Provide copies of the SWPPP to the Town of Guilderland once all signatures and attachments are complete.
4. Enter Contractor’s information in Section 2.5 “SWPPP Participants” once a Contractor is selected by the Owner/Operator.
5. Update the SWPPP each time there is a significant modification to the pollution prevention measures or a change of the principal Contractor working on the project who may disturb site soil.

## **2.4 Contractor's Responsibilities**

1. Sign the SWPPP Contractor's Certification Form contained within Appendix C and forward to the Owner’s/Operator’s Engineer for inclusion in the Site Log Book.
2. Identify at least one Trained Contractor that will be responsible for implementation of this SWPPP. Ensure that at least one Trained Contractor is on site on a daily basis when soil disturbance activities are being performed. The Trained Contractor shall inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating conditions at all times. If deficiencies are identified, the contractor shall begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.
3. Provide the names and addresses of all subcontractors working on the project site. Require all subcontractors who will be involved with construction activities that will result in soil disturbance to identify at least one Trained Contractor that will be on site on a daily basis when soil disturbance activities are being performed; and to sign a copy of the Subcontractor’s Certification Form contained within Appendix C, then forward to the Owner’s/Operator’s Engineer for inclusion into the Site Log Book. This information must be retained as part of the Site Log Book.

4. Maintain a Spill Prevention and Response Plan in accordance with requirements outlined in Section 5.4 of this SWPPP. This plan shall be provided to the Owner's/Operator's Engineer for inclusion in the Site Log Book, prior to mobilization on-site.
5. Participate in a pre-construction meeting which shall include the Town of Guilderland's representative, Owner/Operator, Owner's/Operator's Engineer, and all subcontractors to discuss responsibilities as they relate to the implementation of this SWPPP.
6. If Contractor plans on utilizing adjacent properties for material, waste, borrow, or equipment storage areas, or if Contractor plans to engage in industrial activity other than construction (such as operating asphalt and/or concrete plants) at the site, Contractor shall submit appropriate documentation to the Owner's/Operator's Engineer so that the SWPPP can be modified accordingly.
7. Implement site stabilization, erosion and sediment control measures, and other requirements of the SWPPP.
8. In accordance with the requirements in the most current version of the NYS Standards and Specifications for Erosion and Sediment Control, conduct inspections of erosion and sediment control measures installed at the site to ensure that they remain in effective operating condition at all times. Prepare and retain written documentation of inspections as well as of all repairs/maintenance activities performed. This information must be retained as part of the Site Log Book.
9. Begin implementing corrective actions within one (1) business day of receipt of notification by the Qualified Inspector/Qualified Professional that deficiencies exist with the erosion and sediment control measures employed at the site. Corrective actions shall be completed within a reasonable time frame.
10. Maintain a record of the date(s) and location(s) that soil restoration is performed in accordance with the accompanying plans and NYSDEC Division of Water's publication "Deep-Ripping and Decompaction," dated April 2008. A copy of this publication is provided in Appendix E. The record that is to be maintained shall be a copy of the overall site grading plan delineating the area(s) and date(s) that the soil was restored.
11. Upon completion of all construction at the site, the contractor responsible for overall SWPPP Compliance shall sign the certification on their Contractor Certification Form indicating that:
  - a.) all temporary erosion and sediment control measures have been removed from the site;
  - b.) the on-site soils disturbed by construction activity have been restored in accordance with the SWPPP and the NYSDEC Division of Water's publication "Deep-Ripping and Decompaction;" and
  - c.) all permanent stormwater management practices required by the SWPPP have been installed in accordance with the contract documents.

## 2.5 Qualified Inspector's/Qualified Professional's Responsibilities

1. Participate in a pre-construction meeting with the Town of Guilderland representative, Owner/Operator, Contractor, and their subcontractors to discuss responsibilities as they relate to the implementation of this SWPPP.
2. Conduct an initial assessment of the site prior to the commencement of construction and certify in an inspection report that the appropriate erosion and sediment control measures described within this SWPPP have been adequately installed and implemented to ensure overall preparedness of the site.
3. Provide on-site inspections to determine compliance with the SWPPP. Site inspections shall occur at an interval of at least once every seven calendar days. A written inspection report shall be provided to the Owner/Operator and general contractor within one business day of the completion of the inspection, with any deficiencies identified. A sample inspection form is provided in Appendix D.
4. Prepare an inspection report subsequent to each and every inspection that shall include/address the items listed in Part IV.C.4.a-k of GP-0-20-001. Sign all inspection reports and maintain on site with the SWPPP.
5. Notify the owner/operator and appropriate contractor or subcontractor of any corrective actions that need to be taken.
6. Prepare a construction Site Log Book to be used as a record of all inspection reports generated throughout the duration of construction. Ensure that the construction Site Log Book is maintained and kept up-to-date throughout the duration of construction.
7. Review the Contractor's SWPPP records on a periodic basis to ensure compliance with the requirements for daily reports, soil restoration, inspections, and maintenance logs.
8. Based on the as-built survey and material testing certifications performed by others, perform evaluations of the completed stormwater management practices to determine whether they were constructed in accordance with this SWPPP.
9. Conduct a final site assessment and prepare a certification letter to the Owner/Operator indicating that, upon review of the material testing and inspection reports prepared by the firm retained by the Owner/Operator, review of the completed topographic survey, and evaluation of the completed stormwater management facilities, the stormwater management facilities have been constructed substantially in accordance with the contract documents and should function as designed.
10. Prepare the Notice of Termination (NOT). Sign the NOT Certifications VI (Final Stabilization) and VII (Post-construction Stormwater Management Practices), and forward the NOT to the Owner/Operator for signature on Certification VIII (Owner/Operator Certification).
11. Transfer the SWPPP documents, along with all NOI's, permit certificates, NOT's, construction Site Log Book, and written records required by the General Permit to the Owner/Operator for archiving.

## 2.6 SWPPP Participants

1. Owner's/Operator's Engineer: Roger Keating, PE  
The Chazen Companies  
547 River Street  
Troy, NY 12180  
Phone: (518) 273-0055  
Fax: (518) 273-8391
  
2. Owner/Operator: James Soos  
Pyramid Management Group, LLC  
4 Clinton Square  
Syracuse, NY 13202  
Phone: (315) 422-7000  
Fax:
  
3. Contractor<sup>2</sup>:  
Name and Title: \_\_\_\_\_  
Company Name: \_\_\_\_\_  
Mailing Address: \_\_\_\_\_  
\_\_\_\_\_  
Phone: \_\_\_\_\_  
Fax: \_\_\_\_\_

---

<sup>2</sup> Contractor's information to be entered once the Contractor has been selected.

### 3.0 SITE CHARACTERISTICS

#### 3.1 Land Use and Topography

The project site is located within the Town of Guilderland’s Transit Oriented Development District (“TOD”) adopted in early 2018 by the Town Board. Pursuant to the TOD, “Multiple-Family Dwelling, which may include ground floor uses that are a permitted use, site plan use or special use permit in the GB District” are the only uses that are allowed at the Project site west of Rapp Road.

The overall site is moderately sloping, with slopes ranging from 0 to 12%, with the exception of the western portion of the site at the existing berm, which is relatively steep with slopes up to 67%. In general, the project site slopes west to east, originating at the existing berm, and discharging at existing flared end sections along Rapp Road. Site elevations range from approximately 281 feet above mean sea level to 317 feet above MSL.

#### 3.2 Soils and Groundwater

The United States Department of Agriculture (USDA) Web Soil Survey (<http://websoilsurvey.nrcs.usda.gov/app/>) was used to obtain surficial soil conditions for the study area. Soil data as provided by the SCS is presented in Table 1.

**Table 1: USDA Soil Data**

Map Symbol & Description	Hydrologic Soil Group	Permeability (inches/hour)	Erosion Factor K	Depth to Water Table (inches)	Depth to Bedrock (inches)
CoC – Colonie loamy fine sand, rolling	A	1.98 – 19.98	.24	>80	>80
CoD – Colonie loamy fine sand, hilly	A	1.98 – 19.98	.24	> 80	>80
EnA – Elnora loamy fine sand, 0 to 3 percent slopes	A/D	1.98 – 5.95	.10	18 - 24	>80
Gr – Granby loamy fine sand	A/D	5.95 – 19.98	.10	0	>80
St – Stafford loamy fine sand	A/D	1.98 – 19.98	.15	6 - 18	>80
Ud - Udipsammments, smoothed	-	19.98	.02	>80	>80

Upon review of the soil data presented in Table 1, the project site does not contain soils with a soil slope phase of E or F and/or soils with a map unit name that is inclusive of 25% or greater slope.

The Soil Conservation Service defines the hydrologic soil groups as follows:

- **Type A Soils:** Soils having a high infiltration rate and low runoff potential when thoroughly wet. These soils consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a moderate rate of water transmission.
- **Type D Soils:** Soils having a very low infiltration rate and high runoff potential when thoroughly wet. These soils consist chiefly of clays that have high shrink-swell potential, soils that have a permanent high water table, soils that have a clay pan or clay layer at or near the surface, and

soils that are shallow over nearly impervious material. These soils have a very low rate of water transmission.

Soil borings were performed at various locations across the site by Aztech Environmental and witnessed by the Chazen Companies in January 2018. The logs for the soil borings are included in Appendix L. The soils map for the study area is presented in Appendix G, as Figure 2.

### **3.3 Watershed Designation**

The project site is not located in a restricted watershed identified in Appendix C of GP-0-20-001.

### **3.4 Receiving Water Bodies**

The nearest natural classified water body into which runoff from the project site will discharge is the tributary to the Normans Kill.

The Normans Kill is classified by NYSDEC as a Class B water course, and is not included in the Section 303(d) list of impaired waters found in Appendix E of GP-0-20-001.

### **3.5 Aquifer Designation**

The project site is located over the Albany Pine Bush aquifer. The US EPA has not designated this aquifer as a Sole Source aquifer. This aquifer is listed as a principal supply aquifer in the NYSDEC Technical and Operational Guidance Series (TOGS) 2.1.3 (1980), Primary and Principle Aquifer Determinations, Table 1, 1990; and in the Atlas of Eleven Selected Aquifers in New York, U.S. Geological Survey in cooperation with the NYS Department of Health, 1982.

### **3.6 Wetlands**

A search on the NYSDEC Environmental Resource Mapper on December 17, 2018, determined that no regulated wetlands are located on or in the vicinity of the project site.

### **3.7 Flood Plains**

According to the National Flood Insurance Program Flood Insurance Rate Map (FIRM), Town of Guilderland, New York, Community Panel Number 36001C0178D, the project site lies within Flood Zone X, area determined to be outside the 0.2% annual chance floodplain.

### **3.8 Listed, Endangered, or Threatened Species**

An ecological assessment report entitled "Vegetation Wildlife and Soil Conditions Report, Rapp Road Residential Project" dated August 2018, as prepared by B. Laing Associates, indicates that as the site is currently disturbed and lacks any characteristics significant in Albany Pine Bush habitats, no significant impacts are anticipated as a result of the project. In addition, the project is consistent with the goals and

objectives of the Albany Pine Bush 2017 Management Plan. For further information, please refer to the ecological assessment.

### 3.9 Historic Places

A search on the New York State Cultural Resource Information System (CRIS) database, performed on December 17, 2018, revealed that the property is not located within an archeologically sensitive area, and is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places. A printout of the historic places screening map is presented in Appendix G, as Figure 3. A copy of the NYSOPRHP documentation, in accordance with part I.F.8. of GP-0-20-001, is provided in Appendix G, as Figure 3A.

### 3.10 Rainfall Data

Rainfall data utilized in the modeling and analysis was obtained from the Cornell University online Extreme Precipitation in New York & New England website (<http://precip.eas.cornell.edu/>). Rainfall data specific to the portion of Albany County under consideration, for various 24-hour storm events, is presented in the following Table:

**Table 2: Rainfall Data**

Storm Event Return Period	24-Hour Rainfall (inches)
1-year	2.21
10-year	3.74
100-year	6.34

These values were used to evaluate the pre- and post-development stormwater runoff characteristics.

## 4.0 CONSTRUCTION SEQUENCE

This project has not received written approval from the Town of Guilderland allowing the disturbance of more than five acres of land at any one time. Therefore, if the Contractor's construction sequence requires the disturbance of more than five acres at any one time, written approval must be obtained from NYSDEC prior to disturbing more than five acres at once.

The "Erosion and Sediment Control Plan" in the accompanying drawings identifies the major construction activities that are the subject of this SWPPP. The order (or sequence) in which the major activities are expected to begin is presented on the accompanying drawings, though each activity will not necessarily be completed before the next begins. In addition, these activities could occur in a different order if necessary to maintain adequate erosion and sediment control. If this is the case, the contractor shall notify the Owner's/Operator's Engineer overseeing the implementation of the SWPPP.

The Contractor will be responsible for implementing the erosion and sediment control measures identified on the plans. The Contractor may designate these tasks to certain subcontractors as they see fit, but the ultimate responsibility for implementing these controls and ensuring their proper function remains with the Contractor.

Refer to the accompanying plans for details and specifications regarding the construction sequencing schedule.

## 5.0 CONSTRUCTION-PHASE POLLUTION CONTROL

The SWPPP and accompanying plans identify the temporary and permanent erosion and sediment control measures that have been incorporated into the design of this project. These measures will be implemented during construction, to minimize soil erosion and control sediment transport off-site, and after construction, to control the quality and quantity of stormwater runoff from the developed site.

Erosion control measures, designed to minimize soil loss, and sediment control measures, intended to retain eroded soil and prevent it from reaching water bodies or adjoining properties, have been developed in accordance with the following documents:

- NYSDEC SPDES General Permit for Stormwater Discharges From Construction Activity, Permit No. GP-0-20-001 (effective January 29, 2020 through January 28, 2025)
- New York State Standards and Specifications for Erosion and Sediment Control, NYSDEC (November 2016)
- Town of Guilderland General Legislation, Chapter 241 Stormwater Management, Article II Stormwater Management and Erosion and Sediment Control.

The SWPPP and accompanying plans outline the construction scheduling for implementing the erosion and sediment control measures. These documents include limitations on the duration of soil exposure, criteria and specifications for placement and installation of the erosion and sediment control measures, a maintenance schedule, and specifications for the implementation of erosion and sediment control practices and procedures.

Temporary and permanent erosion and sediment control measures that shall be applied during construction generally include:

1. Minimizing soil erosion and sedimentation by stabilization of disturbed areas and by removing sediment from construction site discharges.
2. Preservation of existing vegetation to the greatest extent practical. Following the completion of construction activities in any portion of the site, permanent vegetation shall be established on all exposed soils.
3. Site preparation activities to minimize the area and duration of soil disruption.
4. Establishment of permanent traffic corridors to ensure that “routes of convenience” are avoided.

### 5.1 Temporary Erosion and Sediment Control Measures

The temporary erosion and sediment control measures described in the following sections are included as part of the construction documents.

#### 5.1.1 *Stabilized Construction Entrance*

Prior to construction, stabilized construction entrance(s) will be installed, per accompanying plans, to reduce the tracking of sediment onto public roadways.

Construction traffic must enter and exit the site at the stabilized construction entrance(s). The intent is to trap dust and mud that would otherwise be carried off-site by construction traffic.

The entrance(s) shall be maintained in a condition, which will control tracking of sediment onto public rights-of-way or streets. When necessary, additional aggregate will be placed atop the filter fabric to assure the minimum thickness is maintained. All sediment and/or soil spilled, dropped, or washed onto public rights-of-way must be removed immediately. Periodic inspection and needed maintenance shall be provided after each substantial rainfall event.

#### *5.1.2 Dust Control*

Water trucks shall be used as needed during construction to reduce dust generated on-site. Dust control must be provided by the Contractor(s) to a degree that is acceptable to the Owner, and in compliance with the applicable local and state dust control requirements.

#### *5.1.3 Temporary Soil Stockpile*

Materials, such as topsoil, will be temporarily stockpiled (if necessary) on the site during the construction process. Stockpiles shall be located in an area away from storm drainage, water bodies and/or courses, and will be properly protected from erosion by a surrounding silt fence barrier.

#### *5.1.4 Silt Fencing*

Prior to the initiation of and during construction activities, a geotextile filter fabric (or silt fence) will be established downgradient of all disturbed areas. These barriers may extend into non-impact areas to provide adequate protection of adjacent lands.

Clearing and grubbing will be performed only as necessary for the installation of the sediment control barrier. To facilitate effectiveness of the silt fencing, daily inspections and inspections immediately after significant storm events will be performed by the Contractor(s). Maintenance of the fence will be performed as needed.

#### *5.1.5 Temporary Seeding*

For areas undergoing clearing, grading, and disturbance as part of construction activities, where work has temporarily ceased, temporary soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the soil disturbance activity has temporarily ceased.

#### *5.1.6 Filter Fabric Drop Inlet Protection*

Install filter fabric or silt fence with wooden stakes at the perimeter of existing or proposed catch basins located in lawn areas, to prevent sediment from entering the catch basins and storm sewer system. Remove sediment accumulation and repair or replace fabric as necessary to ensure proper function.

#### *5.1.7 Dewatering Operations*

Dewatering will be used to intercept sediment-laden stormwater or pumped groundwater and allow it to settle out of the pumped discharge prior to being discharged from the site. Water from dewatering operations shall be treated to eliminate the discharge of sediment and other pollutants. Water resulting from dewatering operations shall be directed to temporary sediment traps or dewatering devices. Temporary sediment traps and dewatering bags will be provided, installed, and maintained at downgradient locations to control sediment deposits to downstream surfaces.

storm events will be performed by the Contractor(s) and maintenance will be performed as needed.

## 5.2 Permanent Erosion and Sediment Control Measures

The permanent erosion and sediment control measures described in the following sections are included as part of the construction documents.

### 5.2.1 *Establishment of Permanent Vegetation*

Disturbed areas that will be vegetated must be seeded in accordance with the contract documents. The type of seed, mulch, and maintenance measures as described in the contract documents shall also be followed.

Final site stabilization is achieved when all soil-disturbing activities at the site have been completed and a uniform, perennial vegetative cover with a density of 80 percent has been established or equivalent stabilization measures (such as the use of mulches or geotextiles) have been employed on all unpaved areas and areas not covered by permanent structures.

## 5.3 Other Pollutant Controls

Other necessary pollutant controls are listed below:

### 5.3.1 *Solid and Liquid Waste Disposal*

No solid or liquid waste materials, including building materials, shall be discharged from the site with stormwater. All solid waste, including disposable materials incidental to any construction activities, must be collected and placed in containers. The containers shall be emptied periodically by a licensed trash disposal service and hauled away from the site.

Substances that have the potential for polluting surface and/or groundwater must be controlled by whatever means necessary in order to ensure that they do not discharge from the site. As an example, special care must be exercised during equipment fueling and servicing operations. If a spill occurs, it must be contained and disposed of so that it will not flow from the site or enter groundwater, even if this requires removal, treatment, and disposal of soil. In this regard, potentially polluting substances should be handled in a manner consistent with the impact they represent.

### 5.3.2 *Sanitary Facilities*

Temporary sanitary facilities will be provided by the Contractor throughout the construction phase. They must be utilized by all construction personnel and will be serviced by a licensed commercial Contractor. These facilities must comply with state and local sanitary or septic system regulations.

### 5.3.3 *Water Source*

Non-stormwater components of site discharge must be clean water. Water used for construction, which discharges from the site, must originate from a public water supply or private well approved by the Health Department. Water used for construction that does not originate from an approved public supply must not discharge from the site; such water can be retained in temporary ponds/sediment traps until it infiltrates and/or evaporates.

## 5.4 Construction Housekeeping Practices

During the construction phase, the Contractor(s) will implement the following measures:

### 5.4.1 *Material Stockpiles*

Material resulting from clearing and grubbing operations that will be stockpiled on-site, must be adequately protected with downgradient erosion and sediment controls.

### 5.4.2 *Equipment Cleaning and Maintenance*

The Contractor(s) will designate areas for equipment cleaning, maintenance, and repair. The Contractor(s) and subcontractor(s) will utilize those areas. The areas will be protected by a temporary perimeter berm.

### 5.4.3 *Detergents*

The use of detergents for large-scale washing is prohibited (i.e., vehicles, buildings, pavement surfaces, etc.)

### 5.4.4 *Spill Prevention and Response*

A Spill Prevention and Response Plan shall be developed for the site by the Contractor(s). The plan shall detail the steps required in the event of an accidental spill and shall identify contact names and phone numbers of people and agencies that must be notified.

The plan shall include Material Safety Data Sheets (MSDS) for all materials to be stored on-site. All workers on-site will be required to be trained on safe handling and spill prevention procedures for all materials used during construction. Regular tailgate safety meetings shall be held and all workers that are expected on the site during the week shall be required to attend.

### 5.4.5 *Concrete Wash Areas*

Concrete trucks will be allowed to wash out or discharge surplus concrete or drum wash water on the site, but only in specifically designated diked and impervious washout areas, which have been prepared to prevent contact between the concrete wash and stormwater. Waste generated from concrete wash water shall not be allowed to flow into drainage ways, inlets, receiving waters, or highway right of ways, or any location other than the designated concrete wash areas. Proper signage designating the "Concrete Wash Areas" shall be placed near the facility. Concrete wash areas shall be located at minimum 100 linear feet from drainage ways, inlets, and surface waters.

The hardened residue from the concrete wash areas will be disposed of in the same manner as other non-hazardous construction waste materials. Maintenance of the wash area is to include removal of hardened concrete. Facility shall have sufficient volume to contain all the concrete waste resulting from washout and a minimum freeboard of 12 inches. Facility shall not be filled beyond 95% capacity and shall be cleaned out once 75% full unless a new facility is constructed. The Contractor will be responsible for seeing that these procedures are followed.

Sawcut Portland Cement Concrete (PCC) slurry shall not be allowed to enter drainage ways, inlets, and/or surface waters. Sawcut residue should not be left on the surface of pavement or be allowed to flow over and off pavement.

The Project may require the use of multiple concrete wash areas. All concrete wash areas will be located in an area where the likelihood of the area contributing to stormwater discharges is negligible. If required, additional BMPs must be implemented to prevent concrete wastes from contributing to stormwater discharges.

#### 5.4.6 *Material Storage*

Construction materials shall be stored in a dedicated staging area. The staging area shall be located in an area that prevents negative impacts of construction materials on stormwater quality.

Chemicals, paints, solvents, fertilizers, and other toxic material must be stored in waterproof containers. Except during application, the contents must be kept in trucks or within storage facilities. Runoff containing such material must be collected, removed from the site, treated, and disposed of at an approved solid waste or chemical disposal facility.

## 6.0 STORMWATER MANAGEMENT PLANNING

Chapter 3 of the Design Manual outlines a six-step planning process for site planning and selection of stormwater management practices that must be implemented for both new development and redevelopment projects. This process is intended to develop a design that maintains pre-construction hydrologic conditions through the application of environmentally sound development principles, as well as treatment and control of runoff discharges from the site. The following sections outline the step-by-step process and how it has been applied to this project.

The goals of this Stormwater Management Plan are to analyze the peak rate of runoff under pre- and post-development conditions, to maintain the pre-development rate of runoff in order to minimize impacts to adjacent or downstream properties, and to minimize the impact to the quality of runoff exiting the site.

The Design Manual provides both water quality and water quantity objectives to be met by projects requiring a “Full SWPPP”. These objectives will be met by applying stormwater control practices to limit peak runoff rates and improve the quality of runoff leaving the developed site.

### 6.1 Step 1 – Site Planning

During the Site Planning process, the project site is evaluated for implementation of the green infrastructure planning measures identified in Table 3.1 of the Design Manual, in order to preserve natural resources and reduce impervious cover. Table A of Appendix K provides a description of each green infrastructure planning measure, along with a project specific evaluation.

### 6.2 Step 2 - Determine Water Quality Treatment Volume (WQv)

Stormwater runoff from impervious surfaces is recognized as a significant contributor of pollution that can adversely affect the quality of receiving water bodies. Therefore, treatment of stormwater runoff is important since most runoff related water quality contaminants are transported from land, particularly the impervious surfaces, during the initial stages of storm events.

#### 6.2.1 NYSDEC Requirements for New Development

The Design Manual requires that water quality treatment be provided for the initial flush of runoff from every storm. The NYSDEC refers to the amount of runoff to be treated as the “Water Quality Volume” (WQv). Section 4.2 of the Design Manual defines the Water Quality Volume as follows:

$$WQv = \frac{[(P)(R_v)(A)]}{12}$$

Where: P = 90% Rainfall Event Number  
R<sub>v</sub> = 0.05 + 0.009 (I), minimum R<sub>v</sub> = 0.2  
I = Impervious Cover (Percent)  
A = Contributing Area in Acres

This definition ensures that, all other things being equal, the Water Quality Volume will increase along with the impervious cover percentage.

### 6.2.2 Methodology

The Water Quality Volume equation has been applied to the drainage area tributary to each of the stormwater quality practices proposed for this project. The practices have been sized to accommodate the Water Quality Volume, as per the performance criteria presented in Chapter 6 of the Design Manual. Water quality volume calculations for each of the proposed practices are presented in Table B of Appendix K.

## 6.3 Step 3 – Apply Runoff Reduction Techniques and Standard SMPs with RRv Capacity to Reduce Total WQv

Land use change and development in the watershed increases the volume of runoff. As such, reductions in the amount of runoff from new development, accomplished through the implementation of a stormwater management plan for the site, will play an important role in the success or failure of the watershed-wide stormwater management plan. Runoff reduction techniques can be applied to manage, reduce, and treat stormwater, while maintaining and restoring natural hydrology through infiltration, evapo-transpiration, and the capture and reuse of stormwater. Volume reduction techniques by themselves typically are not sufficient to provide adequate attenuation of stormwater runoff, but they can decrease the size of the peak runoff rate reduction facilities.

### 6.3.1 NYSDEC Requirements for New Development

The Design Manual states that runoff reduction shall be achieved through infiltration, groundwater recharge, reuse, recycle, and/or evaporation/evapotranspiration of 100-percent of the post-development water quality volume to replicate pre-development hydrology. Runoff control techniques provide treatment in a distributed manner before runoff reaches the collection system, by maintaining pre-construction infiltration, peak runoff flow, discharge volume, as well as minimizing concentrated flow. This can be accomplished by applying a combination of Runoff Reduction Techniques, standard Stormwater Management Practices (SMPs) with RRv capacity, and good operation and maintenance.

### 6.3.2 Methodology

In order to reduce the required WQv, a site specific evaluation must be performed to determine the most practical means of reducing runoff volume. The Design Manual strongly encourages implementation of a combination of RR techniques and standard SMPs with RRv capacity. The following Table demonstrates a summary of the RRv practices being applied, and both the water quality and runoff reduction volumes they provide. The RR Technique(s) have been designed in accordance with Chapter 5 of the Design Manual. The standard SMP(s) with RRv capacity have been designed in accordance with Chapter 6 of the Design Manual. Refer to the contract drawings for practice dimensions, material specifications, and installation details. Practice specific calculations are presented in Table E of Appendix K.

**Table 3: Summary of RR Techniques and Standard SMPs with RRv Capacity**

RR Technique or Standard SMP with RRv Capacity	NYSDEC Design Variant	Pretreatment Volume Required (% of WQv)	Pretreatment Volume Provided (CF)	WQv Required (CF)	WQv Provided (CF)	RRv Capacity	RRv Provided (CF)
Infiltration Basin	I-2	100	13,576	13,590	29,530	100%	29,530
Underground Infiltration System	I-4	100	9,190	8,620	9,190	100%	9,190
Bioretention (without underdrain)	F-5	25	163	650	1,358	100%	543
<b>Total WQv Provided (CF)</b>							<b>40,078</b>
<b>Total RRv Provided (CF)</b>							<b>39,263</b>

**6.3.3 Application of Standard Stormwater Management Practices (SMPs) with RRv Capacity**

The standard SMPs with RRv capacity, described in the following section, have been incorporated into the stormwater management plan for this project. Design calculations for each measure have been included in Table E of Appendix K.

**6.3.3.1 Infiltration Basin (I-2)**

Infiltration practices reduce runoff volume, remove fine sediment and associated pollutants, recharge groundwater, and provide partial attenuation of peak flows for storm events equal to or less than the design storm. Infiltration practices are appropriate for small drainage areas, but can also be used for larger multiple lot applications, in contrast to rain gardens and dry wells, which are primarily intended for single lots.

Infiltration basins are stormwater impoundments designed to capture and infiltrate the water quality volume over several days, but do not retain a permanent pool. Infiltration basins can be designed as off-line devices to infiltrate the water quality volume and bypass larger flows to downstream flood control facilities or as combined infiltration/flood control facilities by providing detention above the infiltration zone. The bottom of an infiltration basin typically contains vegetation to increase the infiltration capacity of the basin, allow for vegetative uptake, and reduce soil erosion and scouring of the basin.

Soil testing data consisting of deep test pits and falling head permeability tests in support of the design of the proposed infiltration basin(s) has been provided on the accompanying plans.

The Infiltration Basin(s) (I-2) was/were designed according to the criteria set forth in Section 6.3 “Stormwater Infiltration” of the Design Manual.

**6.3.3.2 Underground Infiltration System (I-4)**

Most proprietary underground infiltration systems operate similarly to traditional infiltration basins (NYSDEC design variant I-2). These practices reduce runoff volume, remove fine sediment and associated pollutants, recharge groundwater, and provide partial attenuation of peak flows for storm events equal

to or less than the design storm. Infiltration practices are appropriate for small drainage areas, but can also be used for larger multiple lot applications, in contrast to rain gardens and dry wells, which are primarily intended for single lots.

Proprietary underground infiltration systems are designed to capture and infiltrate the water quality volume, but do not retain a permanent pool. These systems are typically designed to infiltrate the water quality volume as well as to provide detention above the infiltration zone to attenuate peak volumes of larger storm events to meet flood control requirements.

Soil testing data consisting of deep test pits and falling head permeability tests in support of the design of the proposed underground infiltration system(s) has been provided on the accompanying plans.

### 6.3.3.3 Bioretention (F-5)

Bioretention filters are shallow landscaped depressions commonly located in parking lot islands or within small pockets in residential areas that receive stormwater runoff. Stormwater flows into the bioretention area, ponds on the surface, and is gradually infiltrated into the soil bed. Pollutants are removed by a number of processes, such as adsorption, filtration, volatilization, ion exchange, and decomposition. Filtered runoff can either be allowed to infiltrate into the surrounding soil, functioning as an infiltration basin or rainwater garden or collected by an under drain system and discharged to the storm sewer system or directly to receiving waters, functioning like a surface sand filter. Runoff from larger storms is generally diverted past the bioretention area to the stormwater collection and conveyance system.

The Bioretention filter (F-5) was designed according to the criteria set forth in Section 6.4 “Stormwater Filtering Systems” of the Design Manual.

### 6.3.4 RRv Performance Summary

According to Section 3.6 of the Design Manual, “If the RRv calculated in this step is greater than or equal to the WQv calculated in Step 2, the designer has met the RRv requirement and may proceed to Step 6.” A summary of the RRv provided is presented in the following table:

**Table 4: Summary of RRv Provided**

RRv Required = WQv Required (CF)	RRv Provided (CF)	% RRv Provided
22,860	39,263	100

As indicated in the above table, the RRv provided is greater than the RRv required for the project site. As such, the design can proceed to Step 6.

## 6.4 Step 6 - Apply Volume and Peak Rate Control

This report presents the pre-development and post-development features and conditions associated with the rate of surface water runoff within the study area. For both cases, the drainage patterns, drainage structures, soil types, and ground cover types are considered in this study.

#### 6.4.1 NYSDEC Requirements for New Development

Chapter 4 of the Design Manual requires that projects meet three separate stormwater quantity criteria:

1. The Channel Protection (CPv) requirement is designed to protect stream channels from erosion. This is accomplished by providing 24 hours of extended detention for the 1-year, 24-hour storm event. The Manual defines the CPv detention time as the center of mass detention time through each stormwater management practice.
2. The Overbank Flood Control (Qp) requirement is designed to prevent an increase in the frequency and magnitude of flow events that exceed the bank-full capacity of a channel, and therefore must spill over into the floodplain. This is accomplished by providing detention storage to ensure that, at each design point, the post-development 10-year 24-hour peak discharge rate does not exceed the corresponding pre-development rate.
3. The Extreme Flood Control (Qf) requirement is designed to prevent the increased risk of flood damage from large storm events, to maintain the boundaries of the pre-development 100-year floodplain, and to protect the physical integrity of stormwater management practices. This is accomplished by providing detention storage to ensure that, at each design point, the post-development 100-year 24-hour peak discharge rate does not exceed the corresponding pre-development rate.

#### 6.4.2 Methodology

In order to demonstrate that the NYSDEC detention requirements are being met, the Design Manual requires that a hydrologic and hydraulic analysis of the pre- and post-development conditions be performed using the Natural Resources Conservation Service Technical Release 20 (TR-20) and Technical Release 55 (TR-55) methodologies. HydroCAD, developed by HydroCAD Software Solutions LLC of Tamworth, New Hampshire, is a Computer-Aided-Design (CAD) program for analyzing the hydrologic and hydraulic characteristics of a given watershed and associated stormwater management facilities. HydroCAD uses the TR-20 algorithms and TR-55 methods to create and route runoff hydrographs.

HydroCAD has the capability of computing hydrographs (which represent discharge rates characteristic of specified watershed conditions, precipitation, and geologic factors) combining hydrographs and routing flows through pipes, streams and ponds. HydroCAD can also calculate the center of mass detention time for various hydraulic features. Documentation for HydroCAD can be found on their website: <http://www.hydrocad.net/>.

For this analysis, the watershed and drainage system was broken down into a network consisting of two types of components as described below:

1. Subcatchment: A relatively homogeneous area of land, which produces a volume and rate of runoff unique to that area.
2. Pond: Natural or man-made impoundment, which temporarily stores stormwater runoff and empties in a manner determined by its geometry and the hydraulic structure located at its outlets.

Subcatchments, reaches, and ponds are represented by hexagons, squares, and triangles, respectively, on the watershed routing diagrams provided with the computations included in Appendix I and Appendix J.

The analysis of hydrologic and hydraulic conditions and proposed stormwater management facilities, servicing the study area, was performed by dividing the tributary watershed into relatively homogeneous subcatchments. The separation of the watershed into subcatchments was dictated by watershed conditions, methods of collection, conveyance, and points of discharge. Watershed characteristics for each subcatchment were then assessed from United States Geological Service (USGS) 7.5-minute topographic maps, aerial photographs, a topographical survey, soil surveys, site investigations, and land use maps.

Proposed stormwater management facilities were designed and evaluated in accordance with the Design Manual and local regulatory requirements. The hydrologic and hydraulic analysis considered the SCS, Type II 24-hour storm events identified in Table 8.

**Table 5: Design Events**

Facility	24-hour Storm Event
Storm Sewer	10-year
Flood Conditions	100-year

#### 6.4.3 Description of Design Points

The study area consists of an overall watershed that encompasses approximately 16.259 acres and partially contains the 19.68 acre project site. The overall watershed was broken down into smaller watersheds, or subcatchments, to allow for analysis of runoff conditions at several locations throughout the study area. Each of these locations was defined as a Design Point (DP) in order to compare the effects resulting from stormwater management facilities proposed as part of the project. Descriptions of each of the selected design points are provided below.

- Design Point 1: The southern portion of the site discharges to a low area located at the southern edge of site, at the property line and Westmere Terrace. Runoff flows to one of two catch basins in Westmere Terrace, entering the Town of Guilderland storm sewer system.
- Design Point 2: On-site runoff flows east overland, reaching an existing flared end section, discharging into an existing 24" HDPE storm line. The storm line is part of Town of Guilderland storm sewer system and flows east underneath Rapp Road.

#### 6.4.4 Pre-development Watershed Conditions

The pre-development project site is covered predominantly by woods and grass, with areas of compacted dirt and tree removal from previous disturbance. Analysis of pre-development conditions considered existing drainage patterns, soil types, ground cover, and topography. The Pre-Development Watershed Delineation Map has been provided in Appendix G, as Figure 5.

The results of the computer modeling used to analyze the overall watershed under pre-development conditions are presented in Appendix I. A summary of the pre-development watershed runoff rates at each design point is presented in Table 9.

**6.4.5 Post-development Watershed Conditions**

The post-development project site is covered predominantly by grass, buildings and pavement. The analysis of post-development conditions considered existing drainage patterns, soil types, ground cover to remain, planned site development, site grading and, stormwater management facilities proposed as part of site improvements. The Post-Development Watershed Delineation Map has been provided in Appendix G, as Figure 5.

The results of the computer modeling used to analyze the overall watershed under post-development conditions are presented in Appendix J. A summary of the post-development watershed runoff rates at each design point is presented in Table 9.

There are numerous locations and methods for providing controls of off-site discharge of stormwater from the project site. Each has been designed to provide the above quantity controls by attenuating stormwater runoff and releasing runoff to off-site locations at a rate equal to or less than that which existed prior to development of the site. Each device is detailed on the accompanying plans.

**6.4.6 Performance Summary**

A comparison of the pre- and post-development watershed conditions was performed for all design points and storm events evaluated herein. For all design points and design storms, this comparison demonstrates that the peak rate of runoff will not be increased. Therefore, the project will not have a significant adverse impact on the adjacent or downstream properties or receiving water courses.

The results of the computer modeling used to analyze the pre- and post-development watersheds are presented in Appendix I and Appendix J, respectively. The following Table summarizes the results of this analysis.

**Table 6: Summary of Pre- and Post-Development Peak Discharge Rates**

Pre- vs. Post-Development Discharge Rate (cfs)						
Design Point (DP)	1-year 24-hour storm event		10-year 24-hour storm event		100-year 24-hour storm event	
	Pre	Post	Pre	Post	Pre	Post
1	0.01	0.00	0.74	0.39	4.57	2.69
2	4.76	1.22	17.78	8.28	45.57	20.77

## 7.0 INSPECTIONS, MAINTENANCE, AND REPORTING

### 7.1 Inspection and Maintenance Requirements

#### 7.1.1 Pre-Construction Inspection and Certification

Prior to the commencement of construction, the Qualified Inspector/Qualified Professional shall conduct an assessment of the site and certify that the appropriate erosion and sediment control measures have been adequately installed and implemented. The Contractor shall contact the Qualified Inspector/Qualified Professional once the erosion and sediment control measures have been installed.

#### 7.1.2 Construction Phase Inspections and Maintenance

A Qualified Inspector/Qualified Professional, as defined in Appendix A of the General Permit GP-0-20-001, shall conduct regular site inspections between the time this SWPPP is implemented and final site stabilization. Site inspections shall occur at an interval of at least once every seven (7) calendar days.

The purpose of site inspections is to assess performance of pollutant controls. Based on these inspections, the Qualified Inspector/Qualified Professional will decide whether it is necessary to modify this SWPPP, add or relocate sediment barriers, or whatever else may be needed in order to prevent pollutants from leaving the site via stormwater runoff. The general contractor has the duty to cause pollutant control measures to be repaired, modified, maintained, supplemented, or whatever else is necessary in order to achieve effective pollutant control.

Examples of particular items to evaluate during site inspections are listed below. This list is not intended to be comprehensive. During each inspection the inspector must evaluate overall pollutant control system performance as well as particular details of individual system components. Additional factors should be considered as appropriate to the circumstances.

1. Locations where vehicles enter and exit the site must be inspected for evidence of off-site sediment tracking. A stabilized construction entrance will be constructed where vehicles enter and exit. This entrance will be maintained or supplemented as necessary to prevent sediment from leaving the site on vehicles.
2. Sediment barriers must be inspected and, if necessary, they must be enlarged or cleaned in order to provide additional capacity. All material from behind sediment barriers will be stockpiled on the up slope side. Additional sediment barriers must be constructed as needed.
3. Inspections will evaluate disturbed areas and areas used for storing materials that are exposed to rainfall for evidence of, or the potential for, pollutants entering the drainage system. If necessary, the materials must be covered or original covers must be repaired or supplemented. Also, protective berms must be constructed, if needed, in order to contain runoff from material storage areas.
4. Grassed areas will be inspected to confirm that a healthy stand of grass is maintained. The site has achieved final stabilization once all areas are covered with building foundation or pavement, or have a stand of grass with at least 80 percent density. The density of 80 percent or greater must be maintained to be considered as stabilized. Areas must be watered, fertilized, and reseeded as needed to achieve this goal.

5. All discharge points must be inspected to determine whether erosion control measures are effective in preventing significant impacts to receiving waters.

The inspection reports must be completed entirely and additional remarks should be included if needed to fully describe a situation. An important aspect of the inspection report is the description of additional measures that need to be taken to enhance plan effectiveness. The inspection report must identify whether the site was in compliance with the SWPPP at the time of inspection and specifically identify all incidents of non-compliance.

Within one (1) business day of the completion of an inspection, the *Qualified Inspector/Qualified Professional* shall notify the Owner/Operator and appropriate contractor or subcontractor of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one (1) business day of the notification and shall complete the corrective actions in a reasonable time frame.

In addition to the inspections performed by the *Qualified Inspector/Qualified Professional*, the Contractor shall perform routine inspections that include a visual check of all erosion and sediment control measures. All inspections and maintenance shall be performed in accordance with the inspection and maintenance schedule provided on the accompanying plans. Sediment removed from erosion and sediment control measures will be exported from the site, stockpiled for later use, or used immediately for general non-structural fill.

It is the responsibility of the general contractor to assure the adequacy of site pollutant discharge controls. Actual physical site conditions or contractor practices could make it necessary to install more structural controls than are shown on the accompanying plans. (For example, localized concentrations of runoff could make it necessary to install additional sediment barriers, sediment traps, etc.) Assessing the need for additional controls and implementing them or adjusting existing controls will be a continuing aspect of this SWPPP until the site achieves final stabilization.

#### 7.1.3 *Temporary Suspension of Construction Activities*

For construction sites where soil disturbance activities have been temporarily suspended (e.g. Winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the frequency of Qualified Inspector/Qualified Professional inspections can be reduced to once every 30 calendar days. Prior to reducing the frequency of inspections, the Owner/Operator shall notify the NYSDEC Region 4 stormwater contact person and the Town of Guilderland in writing.

#### 7.1.4 *Partial Project Completion*

For construction sites where soil disturbance activities have been shut down with partial project completion, all areas disturbed as of the project shutdown date have achieved final stabilization, and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational, the inspections by the Qualified Inspector/Qualified Professional can stop. Prior to the shutdown, the Owner/Operator shall notify the NYSDEC Region 4 stormwater contact person and the Town of Guilderland in writing.

If soil disturbance activities have not resumed within two years from the date of shutdown, a Notice of Termination (NOT) shall be properly completed and submitted to the NYSDEC.

### 7.1.5 *Post-Construction Inspections and Maintenance*

Inspections and maintenance of final stabilization measures and post-construction stormwater management practices shall be performed in accordance with Appendix F, once all disturbed areas are stabilized and all stormwater management systems are in place and operable.

## 7.2 Reporting Requirements

### 7.2.1 *Inspection and Maintenance Reports*

Inspection/maintenance reports shall be prepared prior to and during construction in accordance with the schedule outlined herein and in the SPDES General Permit GP-0-20-001 Part IV.C. The reports shall be prepared to identify and document the maintenance of the erosion and sediment control measures. A sample inspection form is provided in Appendix D.

Specifically, each inspection shall record the following information:

1. Date and time of inspection.
2. Name and title of person(s) performing inspection.
3. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection.
4. A description of the condition of the runoff at all points of discharge from the construction site. This shall include identification of any discharges of sediment from the construction site. Include discharges from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow.
5. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site which receive runoff from disturbed areas. This shall include identification of any discharges of sediment to the surface water body.
6. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance.
7. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced.
8. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection.
9. Indication of the current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards.

10. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s).
11. Identification and status of all corrective actions that were required by previous inspection.
12. Color photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *Qualified Inspector/Qualified Professional* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *Qualified Inspector/Qualified Professional* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *Qualified Inspector/Qualified Professional* shall attach the paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.

All inspection reports shall be signed by the *Qualified Inspector/Qualified Professional*. Pursuant to Part II.C.2 of GP-0-20-001, the inspection reports shall be maintained on site with the SWPPP.

#### 7.2.2 *Site Log Book*

The Owner/Operator shall retain a copy of the SWPPP required by GP-0-20-001 at the construction site from the date of initiation of construction activities to the date of final stabilization.

During construction, the Owner's/Operator's Engineer shall maintain a record of all SWPPP inspection reports at the site in the Site Log Book. The Site Log Book shall be maintained on-site and made available to the permitting authority, if necessary.


#### 7.2.3 *Post Construction Records and Archiving*

Following construction, the Owner/Operator shall retain copies of the SWPPP, the complete construction Site Log Book, and records of all data used to complete the NOI to be covered by this permit, for a period of at least five years from the date that the site is finally stabilized. This period may be extended by the NYSDEC, at its sole discretion, at any time upon written notification.

Records shall be maintained of all post construction inspections and maintenance work performed in accordance with the requirements outlined in Appendix F.

Appendix A:  
NYSDEC SPDES General Permit GP-0-20-001

This Page Intentionally Left Blank



NEW YORK STATE  
DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
SPDES GENERAL PERMIT  
FOR STORMWATER DISCHARGES

From  
**CONSTRUCTION ACTIVITY**  
Permit No. GP-0-20-001  
Issued Pursuant to Article 17, Titles 7, 8 and Article 70  
of the Environmental Conservation Law

Effective Date: January 29, 2020

Expiration Date: January 28, 2025

John J. Ferguson  
Chief Permit Administrator

  
Authorized Signature  
Date 1-23-20

Address: NYS DEC  
Division of Environmental Permits  
625 Broadway, 4th Floor  
Albany, N.Y. 12233-1750

PREFACE

Pursuant to Section 402 of the Clean Water Act ("CWA"), stormwater discharges from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System ("NPDES")* permit or by a state permit program. New York administers the approved State Pollutant Discharge Elimination System (SPDES) program with permits issued in accordance with the New York State Environmental Conservation Law (ECL) Article 17, Titles 7, 8 and Article 70.

An *owner or operator of a construction activity* that is eligible for coverage under this permit must obtain coverage prior to the *commencement of construction activity*. Activities that fit the definition of "*construction activity*", as defined under 40 CFR 122.26(b)(14)(X), (15)(i), and (15)(ii), constitute construction of a *point source* and therefore, pursuant to ECL section 17-0505 and 17-0701, the *owner or operator* must have coverage under a SPDES permit prior to *commencing construction activity*. The *owner or operator* cannot wait until there is an actual *discharge* from the *construction site* to obtain permit coverage.

**\*Note: The italicized words/phrases within this permit are defined in Appendix A.**

**NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
SPEDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM  
CONSTRUCTION ACTIVITIES**

**Table of Contents**

Part I. PERMIT COVERAGE AND LIMITATIONS .....	1
A. Permit Application .....	1
B. Effluent Limitations Applicable to Discharges from Construction Activities .....	1
C. Post-construction Stormwater Management Practice Requirements .....	4
D. Maintaining Water Quality .....	8
E. Eligibility Under This General Permit .....	9
F. Activities Which Are Ineligible for Coverage Under This General Permit .....	9
Part II. PERMIT COVERAGE .....	12
A. How to Obtain Coverage .....	12
B. Notice of Intent (NOI) Submittal .....	13
C. Permit Authorization .....	13
D. General Requirements For Owners or Operators With Permit Coverage .....	15
E. Permit Coverage for Discharges Authorized Under GP-0-15-002 .....	17
F. Change of Owner or Operator .....	17
Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP) .....	18
A. General SWPPP Requirements .....	18
B. Required SWPPP Contents .....	20
C. Required SWPPP Components by Project Type .....	24
Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS .....	24
A. General Construction Site Inspection and Maintenance Requirements .....	24
B. Contractor Maintenance Inspection Requirements .....	24
C. Qualified Inspector Inspection Requirements .....	25
Part V. TERMINATION OF PERMIT COVERAGE .....	29
A. Termination of Permit Coverage .....	29
Part VI. REPORTING AND RETENTION RECORDS .....	31
A. Record Retention .....	31
B. Addresses .....	31
Part VII. STANDARD PERMIT CONDITIONS .....	31
A. Duty to Comply .....	31
B. Continuation of the Expired General Permit .....	32
C. Enforcement .....	32
D. Need to Halt or Reduce Activity Not a Defense .....	32
E. Duty to Mitigate .....	33
F. Duty to Provide Information .....	33
G. Other Information .....	33
H. Signatory Requirements .....	33
I. Property Rights .....	35
J. Severability .....	35

K. Requirement to Obtain Coverage Under an Alternative Permit .....	35
L. Proper Operation and Maintenance .....	36
M. Inspection and Entry .....	36
N. Permit Actions .....	37
O. Definitions .....	37
P. Re-Opener Clause .....	37
Q. Penalties for Falsification of Forms and Reports .....	37
R. Other Permits .....	38
APPENDIX A – Acronyms and Definitions .....	39
Acronyms .....	39
Definitions .....	40
APPENDIX B – Required SWPPP Components by Project Type .....	48
Table 1 .....	48
Table 2 .....	50
APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal .....	52
APPENDIX D – Watersheds with Lower Disturbance Threshold .....	58
APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s) .....	59
APPENDIX F – List of NYS DEC Regional Offices .....	65

**Part 1. PERMIT COVERAGE AND LIMITATIONS**

(Part 1)

**A. Permit Application**

This permit authorizes stormwater discharges to surface waters of the State from the following construction activities identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

1. Construction activities involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a larger common plan of development or sale that will ultimately disturb one or more acres of land; excluding routine maintenance activity that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
2. Construction activities involving soil disturbances of less than one (1) acre where the Department has determined that a SPDES permit is required for stormwater discharges based on the potential for contribution to a violation of a water quality standard or for significant contribution of pollutants to surface waters of the State;
3. Construction activities located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

**B. Effluent Limitations Applicable to Discharges from Construction Activities**

Discharges authorized by this permit must achieve, at a minimum, the effluent limitations in Part 1.B.1. (a) – (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

1. Erosion and Sediment Control Requirements - The owner or operator must select, design, install, implement and maintain control measures to minimize the discharge of pollutants and prevent a violation of the water quality standards. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part 1.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the owner or operator must include in the Stormwater Pollution Prevention Plan ("SWPPP") the reason(s) for the

deviation or alternative design and provide information which demonstrates that the deviation or alternative design is equivalent to the technical standard.

(Part 1.B.1)

a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to minimize the discharge of pollutants and prevent a violation of the water quality standards. At a minimum, such controls must be designed, installed and maintained to:

- (i) Minimize soil erosion through application of runoff control and soil stabilization control measure to minimize pollutant discharges;
- (ii) Control stormwater discharges, including both peak flowrates and total stormwater volume, to minimize channel and streambank erosion and scour in the immediate vicinity of the discharge points;
- (iii) Minimize the amount of soil exposed during construction activity;
- (iv) Minimize the disturbance of steep slopes;
- (v) Minimize sediment discharges from the site;
- (vi) Provide and maintain natural buffers around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce pollutant discharges, unless infeasible;
- (vii) Minimize soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted;
- (viii) Unless infeasible, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover; and
- (ix) Minimize dust. On areas of exposed soil, minimize dust through the appropriate application of water or other dust suppression techniques to control the generation of pollutants that could be discharged from the site.

b. **Soil Stabilization.** In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that directly discharge to one of the 303(d) segments

listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

c. **Dewatering Discharges** from dewatering activities, including discharges from dewatering of trenches and excavations, must be managed by appropriate control measures.

d. **Pollution Prevention Measures.** Design, install, implement, and maintain effective pollution prevention measures to *minimize the discharge of pollutants* and prevent a violation of the *water quality standards*. At a minimum, such measures must be designed, installed, implemented and maintained to:

(i) *Minimize the discharge of pollutants* from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used;

(ii) *Minimize* the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste, hazardous and toxic waste, and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a *discharge of pollutants*, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use) ; and

(iii) Prevent the *discharge of pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.

e. **Prohibited Discharges.** The following discharges are prohibited:

(i) Wastewater from washout of concrete;

(ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;

(iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;

(iv) Soaps or solvents used in vehicle and equipment washing; and

(v) Toxic or hazardous substances from a spill or other release.

f. **Surface Outlets.** When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion at or below the outlet does not occur.

**C. Post-construction Stormwater Management Practice Requirements**

1. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the *performance criteria* in the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices ("SWMPs") are not designed in conformance with the *performance criteria* in the Design Manual, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

**a. Sizing Criteria for New Development**

(i) Runoff Reduction Volume ("RRV"): Reduce the total Water Quality Volume ("WQV") by application of RR techniques and standard SWMPs with RRV capacity. The total WQV shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.

(ii) Minimum RRV and Treatment of Remaining Total WQV: Construction activities that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SWMP with RRV capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQV shall be documented in the SWPPP.

For each impervious area that is not directed to a RR technique or standard SMP with RRV capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

**In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRV as calculated using the criteria in Section 4.3 of the Design Manual.** The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume ("Cpv"): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:

- (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
- (2) The site discharges directly to tidal waters, or fifth order or larger streams.

- (iv) **Overbank Flood Control Criteria ("Qp")**: Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

- (v) **Extreme Flood Control Criteria ("Qf")**: Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

**b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed**

- (i) Runoff Reduction Volume (RRV): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRV capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be

calculated in accordance with the criteria in Section 10.3 of the Design Manual.

- (ii) Minimum RRV and Treatment of Remaining Total WQv: *Construction activities* that cannot meet the criteria in Part 1.C.2.b.(i) of this permit due to *site limitations* shall direct runoff from all newly constructed *impervious areas* to a RR technique or standard SMP with RRV capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRV capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

**In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRV as calculated using the criteria in Section 10.3 of the Design Manual.** The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
  - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
  - (2) The site discharges directly to tidal waters, or fifth order or larger streams.

- (iv) **Overbank Flood Control Criteria (Qp)**: Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

- (v) **Extreme Flood Control Criteria (Qf)**: Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

**c. Sizing Criteria for Redevelopment Activity**

- (i) Water Quality Volume (WQV): The WQV treatment objective for redevelopment activity shall be addressed by one of the following options. *Redevelopment activities* located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQV in accordance with Section 10.3 of the Design Manual. All other *redevelopment activities* shall calculate the WQV in accordance with Section 4.2 of the Design Manual.
  - (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
  - (2) Capture and treat a minimum of 25% of the WQV from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQV from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRV capacity, or
  - (3) Capture and treat a minimum of 75% of the WQV from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
  - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.
- If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQV treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1 – 4 above.
- (ii) Channel Protection Volume (CpV): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iii) *Overbank Flood Control Criteria (CP)*: Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iv) *Extreme Flood Control Criteria (QF)*: Not required if there are no changes to hydrology that increase the *discharge* rate from the project site

**d. Sizing Criteria for Combination of Redevelopment Activity and New Development**

Construction projects that include both New Development and Redevelopment Activity shall provide post-construction stormwater management controls that meet the sizing criteria calculated as an aggregate of the Sizing Criteria in Part 1.C.2.a. or b. of this permit for the New Development portion of the project and Part 1.C.2.c of this permit for Redevelopment Activity portion of the project.

**D. Maintaining Water Quality**

The Department expects that compliance with the conditions of this permit will control *discharges* necessary to meet applicable *water quality standards*. It shall be a violation of the ECL for any discharge to either cause or contribute to a violation of *water quality standards* as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharges* authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*, the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

**E. Eligibility Under This General Permit**

1. This permit may authorize all *discharges* of stormwater from *construction activity* to surface waters of the State and groundwaters except for ineligible *discharges* identified under subparagraph F. of this Part.
2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges*, including stormwater runoff, snowmelt runoff, and surface runoff and drainage, from *construction activities*.
3. Notwithstanding paragraphs E. 1 and E.2 above, the following non-stormwater *discharges* are authorized by this permit: those listed in 6 NYCRR 750-1.2(a)(29)(vi), with the following exception: "Discharges from firefighting activities are authorized only when the firefighting activities are emergencies/unplanned"; waters to which other components have not been added that are used to control dust in accordance with the SWPPP; and non-stormwater *discharges* from *construction site* de-watering operations. All non-stormwater *discharges* must be identified in the SWPPP. Under all circumstances, the *owner or operator* must still comply with *water quality standards* in Part 1.D of this permit.
4. The *owner or operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner or operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

**F. Activities Which Are Ineligible for Coverage Under This General Permit**

- All of the following are not authorized by this permit:
1. *Discharges* after *construction activities* have been completed and the site has undergone *final stabilization*;
  2. *Discharges* that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
  3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
  4. *Construction activities* or *discharges* from *construction activities* that may adversely affect an *endangered or threatened species* unless the *owner or*

*operator* has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part 11.D.2 of this permit.

5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the ECL and its accompanying regulations;
6. *Construction activities* for residential, commercial and institutional projects:
  - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
  - b. Which are undertaken on land with no existing *impervious cover*; and
  - c. Which disturb one (1) or more acres of land designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.
7. *Construction activities* for linear transportation projects and linear utility projects:
  - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
  - b. Which are undertaken on land with no existing *impervious cover*; and
  - c. Which disturb two (2) or more acres of land designated on the current USDA Soil Survey as Soil Slope Phase "D" (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.

- 8. *Construction activities* that have the potential to affect an *historic property*, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.D.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
  - a. Documentation that the *construction activity* is not within an archeologically sensitive area indicated on the sensitivity map, and that the *construction activity* is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the *construction site* within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the *construction site* within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission or a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
    - 1-5 acres of disturbance - 20 feet
    - 5-20 acres of disturbance - 50 feet
    - 20+ acres of disturbance - 100 feet, or
  - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
    - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
    - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
    - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
    - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
  - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminal project area:

- (i) No Affect
  - (ii) No Adverse Affect
  - (iii) Executed Memorandum of Agreement, or
  - d. Documentation that:
    - (i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.
  - 9. *Discharges* from *construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner or operator* has failed to renew an expired individual permit.
- Part II. PERMIT COVERAGE**
- A. How to Obtain Coverage**
- 1. An *owner or operator* of a *construction activity* that is not subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed Notice of Intent (NOI) to the Department to be authorized to discharge under this permit.
  - 2. An *owner or operator* of a *construction activity* that is subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have the SWPPP reviewed and accepted by the regulated, traditional land use control MS4 prior to submitting the NOI to the Department. The *owner or operator* shall have the "MS4 SWPPP Acceptance" form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department.
  - 3. The requirement for an *owner or operator* to have its SWPPP reviewed and accepted by the regulated, traditional land use control MS4 prior to submitting the NOI to the Department does not apply to an *owner or operator* that is obtaining permit coverage in accordance with the requirements in Part II.F. (Change of Owner or Operator) or where the *owner or operator* of the *construction activity* is the regulated, traditional land use control MS4. This exemption does not apply to *construction activities* subject to the New York City Administrative Code.

**B. Notice of Intent (NOI) Submittal**

1. Prior to December 21, 2020, an owner or operator shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (<http://www.dec.ny.gov/>). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address:

**NOTICE OF INTENT**  
**NYS DEC, Bureau of Water Permits**  
**625 Broadway, 4<sup>th</sup> Floor**  
**Albany, New York 12233-3505**

2. Beginning December 21, 2020 and in accordance with EPA's 2015 NPDES Electronic Reporting Rule (40 CFR Part 127), the *owner or operator* must submit the NOI electronically using the *Department's* online NOI.
3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

**C. Permit Authorization**

1. An *owner or operator* shall not commence *construction activity* until their authorization to *discharge* under this permit goes into effect.
2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied all of the following criteria:
  - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (<http://www.dec.ny.gov/>) for more information,
  - b. where required, all necessary Department permits subject to the *Uniform Procedures Act* ("*UPA*") (see 6 NYCRR Part 621), or the equivalent from another New York State agency, have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). *Owners or operators of construction activities* that are required to obtain *UPA* permits

- must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary *UPA* permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,
- c. the final SWPPP has been prepared, and
  - d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
3. An *owner or operator* that has satisfied the requirements of Part II.C.2 above will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:
    - a. For *construction activities* that are not subject to the requirements of a *regulated, traditional land use control MS4*:
      - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.; or
      - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has not been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1, or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
      - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.

b. For construction activities that are subject to the requirements of a regulated, traditional land use control MS4:

- (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed "MS4 SWPPP Acceptance" form, or
- (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed "MS4 SWPPP Acceptance" form.

4. Coverage under this permit authorizes stormwater discharges from only those areas of disturbance that are identified in the NOI. If an owner or operator wishes to have stormwater discharges from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The owner or operator shall not commence construction activity on the future or additional areas until their authorization to discharge under this permit goes into effect in accordance with Part II.C. of this permit.

**D. General Requirements For Owners or Operators With Permit Coverage**

1. The owner or operator shall ensure that the provisions of the SWPPP are implemented from the commencement of construction activity until all areas of disturbance have achieved final stabilization and the Notice of Termination ("NOT") has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.

2. The owner or operator shall maintain a copy of the General Permit (GP-0-20-001), NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form, inspection reports, responsible contractor's or subcontractor's certification statement (see Part III.A.6.), and all documentation necessary to demonstrate eligibility with this permit at the construction site until all disturbed areas have achieved final stabilization and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.

3. The owner or operator of a construction activity shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a regulated, traditional land

use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity). At a minimum, the owner or operator must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:

a. The owner or operator shall have a qualified inspector conduct at least two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.

b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.

c. The owner or operator shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.

d. The owner or operator shall install any additional site-specific practices needed to protect water quality.

e. The owner or operator shall include the requirements above in their SWPPP.

4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an owner's or operator's coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements or consistent with Part VII.K..

5. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the owner or operator.

6. For construction activities that are subject to the requirements of a regulated, traditional land use control MS4, the owner or operator shall notify the

*regulated, traditional land use control MS4* in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the *regulated, traditional land use control MS4*, the *owner or operator* shall have the SWPPP amendments or modifications reviewed and accepted by the *regulated, traditional land use control MS4* prior to commencing construction of the post-construction stormwater management practice.

**E. Permit Coverage for Discharges Authorized Under GP-0-15-002**

1. Upon renewal of SPDES General Permit for Stormwater Discharges from *Construction Activity* (Permit No. GP-0-15-002), an *owner or operator* of a *construction activity* with coverage under GP-0-15-002, as of the effective date of GP-0-20-001, shall be authorized to *discharge* in accordance with GP-0-20-001, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-20-001.

**F. Change of Owner or Operator**

1. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original *owner or operator* must notify the new *owner or operator*, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. For *construction activities* subject to the requirements of a *regulated, traditional land use control MS4*, the original *owner or operator* must also notify the *MS4*, in writing, of the change in ownership at least 30 calendar days prior to the change in ownership.
2. Once the new *owner or operator* obtains permit coverage, the original *owner or operator* shall then submit a completed NOT with the name and permit identification number of the new *owner or operator* to the Department at the address in Part II.B. 1. of this permit. If the original *owner or operator* maintains ownership of a portion of the *construction activity* and will disturb soil, they must maintain their coverage under the permit.
3. Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or*

*operator* was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new *owner or operator*.

**Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)**

**A. General SWPPP Requirements**

1. A SWPPP shall be prepared and implemented by the *owner or operator* of each *construction activity* covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the commencement of *construction activity*. A copy of the completed, final NOI shall be included in the SWPPP.
2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
3. All SWPPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
4. The *owner or operator* must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the *owner or operator* shall amend the SWPPP, including construction drawings:
  - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;

- b. whenever there is a change in design, construction, or operation at the *construction site* that has or could have an effect on the discharge of *pollutants*;
- c. to address issues or deficiencies identified during an inspection by the *qualified inspector*, the Department or other regulatory authority; and
- d. to document the final construction conditions.

5. The Department may notify the *owner or operator* at any time that the SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.D.4. of this permit.

6. Prior to the commencement of construction activity, the *owner or operator* must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The *owner or operator* shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the *trained contractor*. The *owner or operator* shall ensure that at least one *trained contractor* is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with

the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations."

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the *trained contractor* responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the *construction site*. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

**B. Required SWPPP Contents**

1. Erosion and sediment control component - All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:

- a. Background information about the scope of the project, including the location, type and size of project

- b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the *construction activity*; existing and final contours ; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater *discharge(s)*;
- c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
- d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other activity at the site that results in soil disturbance;
- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection

- schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;
  - j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a *pollutant* source in the stormwater *discharges*;
  - k. A description and location of any stormwater *discharges* associated with industrial activity other than construction at the site, including, but not limited to, stormwater *discharges* from asphalt plants and concrete plants located on the *construction site*; and
  - l. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Include the reason for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. Post-construction stormwater management practice component – The *owner or operator* of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable *sizing criteria* in Part I.C.2.a., c. or d. of this permit and the *performance criteria* in the technical standard, New York State Stormwater Management Design Manual dated January 2015
- Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
- The post-construction stormwater management practice component of the SWPPP shall include the following:
- a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;

- b. A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
  - (i) Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
  - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
  - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
  - (iv) Summary table, with supporting calculations, which demonstrates that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;
  - (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I. C. of this permit; and
  - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
  - d. Soil testing results and locations (test pits, borings);
  - e. Infiltration test results, when required; and
  - f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.

- 3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I, C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

**C. Required SWPPP Components by Project Type**

Unless otherwise notified by the Department, *owners or operators of construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators of the construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

**Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS**

**A. General Construction Site Inspection and Maintenance Requirements**

- 1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
- 2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York or protect the public health and safety and/or the environment.

**B. Contractor Maintenance Inspection Requirements**

- 1. The *owner or operator* of each *construction activity* identified in Tables 1 and 2 of Appendix B shall have a *trained contractor* inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall

begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.

2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.

3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

**C. Qualified Inspector Inspection Requirements**

The *owner* or *operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
- Certified Professional in Erosion and Sediment Control (CPESC),
- New York State Erosion and Sediment Control Certificate Program holder
- Registered Landscape Architect, or
- someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].

1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, with the exception of:

- a. the construction of a single family residential subdivision with 25% or less *imperVIOUS cover* at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located

in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;

b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;

c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and

d. *construction activities* located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:

a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.

b. For construction sites where soil disturbance activities are on-going and the *owner* or *operator* has received authorization in accordance with Part II.D.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.

c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner* or *operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4, the regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner* or *operator* of the *construction activity*) in writing prior to reducing the frequency of inspections.

- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved *final stabilization*, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the "Final Stabilization" and "Post-Construction Stormwater Management Practice" certification statements on the NOT. The *owner or operator* shall then submit the completed NOT form to the address in Part II.B.1 of this permit.
  - e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site*, and all points of *discharge* from the *construction site*.
4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of *discharge* from the *construction site*. This shall include identification of any *discharges* of sediment from the *construction site*. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
- e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site* which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
- f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
- g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- h. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;
- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s);
- k. Identification and status of all corrective actions that were required by previous inspection; and

(Part V.C.4.1)

1. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.

5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.

6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.D.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

#### **Part V. TERMINATION OF PERMIT COVERAGE**

##### **A. Termination of Permit Coverage**

1. An *owner or operator* that is eligible to terminate coverage under this permit must submit a completed NOT form to the address in Part II.B.1 of this permit. The NOT form shall be one which is associated with this permit, signed in accordance with Part VII.H of this permit.

2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:

a. Total project completion - All *construction activity* identified in the SWPPP has been completed; and all areas of disturbance have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;

(Part V.A.2.5)

b. Planned shutdown with partial project completion - All soil disturbance activities have ceased; and all areas disturbed as of the project shutdown date have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;

c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.F. of this permit.

d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.

3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the "Final Stabilization" and "Post-Construction Stormwater Management Practice certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.

4. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4* and meet subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *regulated, traditional land use control MS4* sign the "MS4 Acceptance" statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The *regulated, traditional land use control MS4* official, by signing this statement, has determined that it is acceptable for the *owner or operator* to submit the NOT in accordance with the requirements of this Part. The *regulated, traditional land use control MS4* can make this determination by performing a final site inspection themselves or by accepting the *qualified inspector's* final site inspection certification(s) required in Part V.A.3. of this permit.

5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:

a. the post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain such practice(s) have been decided to the municipality in which the practice(s) is located.

(Part V.A.5.b)

- b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
- c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or operator's* deed of record,
- d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility: the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

#### Part VI. REPORTING AND RETENTION RECORDS

##### A. Record Retention

The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

##### B. Addresses

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.B.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

#### Part VII. STANDARD PERMIT CONDITIONS

##### A. Duty to Comply

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water

(Part VII.A)

Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

##### B. Continuation of the Expired General Permit

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

##### C. Enforcement

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

##### D. Need to Halt or Reduce Activity Not a Defense

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

**E. Duty to Mitigate**

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

**F. Duty to Provide Information**

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

**G. Other Information**

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

**H. Signatory Requirements**

1. All NOIs and NOTs shall be signed as follows:
  - a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

- (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or
- (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
- b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
- c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
  - (i) the chief executive officer of the agency; or
  - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
  - a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
  - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field,

superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position) and,

c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.

3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.

4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional/land use control MS4*, or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

**1. Property Rights**

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

**J. Severability**

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

**K. Requirement to Obtain Coverage Under an Alternative Permit**

1. The Department may require any owner or operator authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any discharger authorized by a general permit to apply for an individual SPDES permit, it shall notify the discharger in writing that a permit application is required. This notice shall

include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the owner or operator to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from owner or operator receipt of the notification letter, whereby the authorization to discharge under this general permit shall be terminated.

Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to discharge under a general SPDES permit for the same discharge(s), the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

**L. Proper Operation and Maintenance**

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

**M. Inspection and Entry**

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a *construction site* which discharges through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

1. Enter upon the owner's or operator's premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and

(Part VII.M.3)

3. Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.

4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

#### **N. Permit Actions**

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

#### **O. Definitions**

Definitions of key terms are included in Appendix A of this permit.

#### **P. Re-Opener Clause**

1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with construction activity covered by this permit, the owner or operator of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.

2. Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

#### **Q. Penalties for Falsification of Forms and Reports**

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

(Part VII.R)

#### **R. Other Permits**

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

## APPENDIX A – Acronyms and Definitions

### Acronyms

APO – Agency Preservation Officer  
 BMP – Best Management Practice  
 CPESC – Certified Professional in Erosion and Sediment Control  
 Cpv – Channel Protection Volume  
 CWA – Clean Water Act (or the Federal Water Pollution Control Act, 33 U.S.C. §1251 et seq)  
 DOW – Division of Water  
 EAF – Environmental Assessment Form  
 ECL - Environmental Conservation Law  
 EPA – U. S. Environmental Protection Agency  
 HSG – Hydrologic Soil Group  
 MS4 – Municipal Separate Storm Sewer System  
 NOI – Notice of Intent  
 NOT – Notice of Termination  
 NPDES – National Pollutant Discharge Elimination System  
 OPRHP – Office of Parks, Recreation and Historic Places  
 Op – Extreme Flood  
 Qp – Overbank Flood  
 RRV – Runoff Reduction Volume  
 RWE – Regional Water Engineer  
 SEQR – State Environmental Quality Review  
 SEQRA - State Environmental Quality Review Act  
 SHPA – State Historic Preservation Act  
 SPDES – State Pollutant Discharge Elimination System  
 SWPPP – Stormwater Pollution Prevention Plan  
 TMDL – Total Maximum Daily Load  
 UPA – Uniform Procedures Act  
 USDA – United States Department of Agriculture  
 WCv – Water Quality Volume

39

### Definitions

**All definitions in this section are solely for the purposes of this permit.**

**Agricultural Building** – a structure designed and constructed to house farm implements, hay, grain, poultry, livestock or other horticultural products; excluding any structure designed, constructed or used, in whole or in part, for human habitation, as a place of employment where agricultural products are processed, treated or packaged, or as a place used by the public.

**Agricultural Property** – means the land for construction of a barn, *agricultural building*, silo, stockyard, pen or other structural practices identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" prepared by the Department in cooperation with agencies of New York Nonpoint Source Coordinating Committee (dated June 2007).

**Alter Hydrology from Pre to Post-Development Conditions** - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

**Combined Sewer** - means a sewer that is designed to collect and convey both "sewage" and "stormwater".

**Commence (Commencement of) Construction Activities** - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for "Construction Activity/ies" also.

**Construction Activity(ies)** - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

**Construction Site** – means the land area where *construction activity/ies* will occur. See definition for "Commence (Commencement of) Construction Activity/ies" and "Larger Common Plan of Development or Sale" also.

**Dewatering** – means the act of draining rainwater and/or groundwater from building foundations, vaults or excavations/trenches.

**Direct Discharge (to a specific surface waterbody)** - means that runoff flows from a *construction site* by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a *construction site* to a separate storm sewer system

40

and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

**Discharge(s)** - means any addition of any pollutant to waters of the State through an outlet or *point source*.

**Embankment** –means an earthen or rock slope that supports a road/highway.

**Endangered or Threatened Species** – see 6 NYCRR Part 182 of the Department's rules and regulations for definition of terms and requirements.

**Environmental Conservation Law (ECL)** - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

**Equivalent (Equivalence)** – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

**Final Stabilization** - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement.

**General SPDES permit** - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

**Groundwater(s)** - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

**Historic Property** – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

**Impervious Area (Cover)** - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

**Infeasible** – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

**Larger Common Plan of Development or Sale** - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term "plan" in "larger common plan of development or sale" is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same "common plan" is not concurrently being disturbed.

**Minimize** – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

**Municipal Separate Storm Sewer (MS4)** - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a *combined sewer*; and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

**National Pollutant Discharge Elimination System (NPDES)** - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

**Natural Buffer** –means an undisturbed area with natural cover running along a surface water (e.g. wetland, stream, river, lake, etc.).

**New Development** – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

**New York State Erosion and Sediment Control Certificate Program** – a certificate program that establishes and maintains a process to identify and recognize individuals who are capable of developing, designing, inspecting and maintaining erosion and sediment control plans on projects that disturb soils in New York State. The certificate program is administered by the New York State Conservation District Employees Association.

**NOI Acknowledgment Letter** - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

**Nonpoint Source** - means any source of water pollution or pollutants which is not a discrete conveyance or *point source* permitted pursuant to Title 7 or 8 of Article 17 of the Environmental Conservation Law (see ECL Section 17-1403).

**Overbank** –means flow events that exceed the capacity of the stream channel and spill out into the adjacent floodplain.

**Owner or Operator** - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; an entity that has operational control over the construction plans and specifications; including the ability to make modifications to the plans and specifications; and/or an entity that has day-to-day operational control of those activities at a project that are necessary to ensure compliance with the permit conditions.

**Performance Criteria** – means the design criteria listed under the "Required Elements" sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQV, RRV, Cpv, Qp and Qf ) in Part 1, C.2. of the permit.

**Point Source** - means any discernible, confined and discrete conveyance, including but not limited to any pipe, ditch, channel, tunnel, conduit, well, discrete fissure, container, rolling stock, concentrated animal feeding operation, vessel or other floating craft, or landfill leachate collection system from which *pollutants* are or may be discharged.

**Pollutant** - means dredged spoil, filter backwash, solid waste, inorganic residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq .

**Qualified Inspector** - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

**Qualified Professional** - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.

**Redevelopment Activity(ies)** – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

**Regulated, Traditional Land Use Control MS4** - means a city, town or village with land use control authority that is authorized to discharge under New York State DEC's

SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s) or the City of New York's Individual SPDES Permit for their Municipal Separate Storm Sewer Systems (NY-0287890).

**Routine Maintenance Activity** - means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that stabilizes the transition between the road shoulder and the ditch or *embankment*,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material,
- Long-term use of equipment storage areas at or near highway maintenance facilities,
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or *embankment*,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

**Site limitations** – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQV. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

**Sizing Criteria** – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include: Water Quality Volume (WQV), Runoff Reduction Volume (RRV), Channel Protection Volume (CpV), *Overbank Flood* (Op), and Extreme Flood (Qf).

**State Pollutant Discharge Elimination System (SPDES)** - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

**Steep Slope** – means land area designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase E or F, (regardless of the map unit name), or a combination of the three designations.

**Streambank** – as used in this permit, means the terrain alongside the bed of a creek or stream. The bank consists of the sides of the channel, between which the flow is confined.

**Stormwater Pollution Prevention Plan (SWPPP)** – means a project specific report, including construction drawings, that among other things: describes the construction activity(ies); identifies the potential sources of pollution at the *construction site*; describes and shows the stormwater controls that will be used to control the pollutants (i.e. erosion and sediment controls); for many projects, includes post-construction stormwater management controls; and identifies procedures the *owner or operator* will implement to comply with the terms and conditions of the permit. See Part III of the permit for a complete description of the information that must be included in the SWPPP.

**Surface Waters of the State** - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

**Temporarily Ceased** – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

**Temporary Stabilization** - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

**Total Maximum Daily Loads (TMDLs)** - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and *nonpoint sources*. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for *point source* discharges, load allocations (LAs) for *nonpoint sources*, and a margin of safety (MOS).

**Trained Contractor** - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed

training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

**Uniform Procedures Act (UPA) Permit** - means a permit required under 6 NYCRR Part 621 of the Environmental Conservation Law (ECL), Article 70.

**Water Quality Standard** - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.

**APPENDIX B – Required SWPPP Components by Project Type**

**Table 1  
Construction Activities that Require the Preparation of a SWPPP That Only Includes Erosion and Sediment Controls**

<p>The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:</p> <ul style="list-style-type: none"> <li>• Single family home <i>not</i> located in one of the watersheds listed in Appendix C or <i>not</i> directly discharging to one of the 303(d) segments listed in Appendix E</li> <li>• Single family residential subdivisions with 25% or less impervious cover at total site build-out and <i>not</i> located in one of the watersheds listed in Appendix C and <i>not</i> directly discharging to one of the 303(d) segments listed in Appendix E</li> <li>• Construction of a barn or other <i>agricultural building</i>, silo, stock yard or pen.</li> </ul>
<p>The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:</p> <p>All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.</p>
<p>The following construction activities that involve soil disturbances of one (1) or more acres of land:</p> <ul style="list-style-type: none"> <li>• Installation of underground, linear utilities: such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains</li> <li>• Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects</li> <li>• Pond construction</li> <li>• Linear bike paths running through areas with vegetative cover, including bike paths surfaced with an impervious cover</li> <li>• Cross-country ski trails and walking/hiking trails</li> <li>• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are not part of residential, commercial or institutional development.</li> <li>• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that include incidental shoulder or curb work along an existing highway to support construction of the sidewalk, bike path or walking path</li> <li>• Slope stabilization projects</li> <li>• Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics</li> </ul>

**Table 1 (Continued) CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS**

<p>The following construction activities that involve soil disturbances of one (1) or more acres of land:</p> <ul style="list-style-type: none"> <li>• Spoil areas that will be covered with vegetation</li> <li>• Vegetated open space projects (i.e. recreational parks, lawns, meadows, fields, downhill ski trails) excluding projects that <i>alter hydrology from pre to post development</i> conditions,</li> <li>• Athletic fields (natural grass) that do not include the construction or reconstruction of <i>impervious area</i> and do not <i>alter hydrology from pre to post development</i> conditions</li> <li>• Demolition project where vegetation will be established, and no redevelopment is planned</li> <li>• Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with <i>impervious cover</i></li> <li>• Structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State", excluding projects that involve soil disturbances of greater than five acres and construction activities that include the construction or reconstruction of <i>impervious area</i></li> <li>• Temporary access roads, median crossovers, detour roads, lanes, or other temporary impervious areas that will be restored to pre-construction conditions once the construction activity is complete</li> </ul>
---

**Table 2 CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES**

<p>The following construction activities that involve soil disturbances of one (1) or more acres of land:</p> <ul style="list-style-type: none"> <li>• Single family home located in one of the watersheds listed in Appendix C or <i>directly discharging</i> to one of the 303(d) segments listed in Appendix E</li> <li>• Single family home that disturbs five (5) or more acres of land</li> <li>• Single family residential subdivisions located in one of the watersheds listed in Appendix C or <i>directly discharging</i> to one of the 303(d) segments listed in Appendix E</li> <li>• Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out</li> <li>• Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land</li> <li>• Multi-family residential developments; includes duplexes, townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks</li> <li>• Airports</li> <li>• Amusement parks</li> <li>• Breweries, cideries, and wineries, including establishments constructed on agricultural land</li> <li>• Campgrounds</li> <li>• Cemeteries that include the construction or reconstruction of impervious area (&gt;5% of disturbed area) or <i>alter the hydrology from pre to post development</i> conditions</li> <li>• Commercial developments</li> <li>• Churches and other places of worship</li> <li>• Construction of a barn or other <i>agricultural building</i> (e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of <i>impervious area</i>, excluding projects that involve soil disturbances of less than five acres.</li> <li>• Golf courses</li> <li>• Institutional development; includes hospitals, prisons, schools and colleges</li> <li>• Industrial facilities; includes industrial parks</li> <li>• Landfills</li> <li>• Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's, water treatment plants, and water storage tanks</li> <li>• Office complexes</li> <li>• Playgrounds that include the construction or reconstruction of impervious area</li> <li>• Sports complexes</li> <li>• Racetracks; includes racetracks with earthen (dirt) surface</li> <li>• Road construction or reconstruction, including roads constructed as part of the construction activities listed in Table 1</li> </ul>
---

**Table 2 (Continued)**  
**CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES**


<p>The following construction activities that involve soil disturbances of one (1) or more acres of land:</p> <ul style="list-style-type: none"> <li>• Parking lot construction or reconstruction, including parking lots constructed as part of the construction activities listed in Table 1</li> <li>• Athletic fields (natural grass) that include the construction or reconstruction of impervious area (&gt;5% of disturbed area) or <i>alter the hydrology from pre to post development</i> conditions</li> <li>• Athletic fields with artificial turf</li> <li>• Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with <i>impervious cover</i>, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project</li> <li>• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a residential, commercial or institutional development</li> <li>• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a highway construction or reconstruction project</li> <li>• All other construction activities that include the construction or reconstruction of <u>impervious area</u> or <u>alter the hydrology from pre to post development</u> conditions, and are not listed in Table 1</li> </ul>
--

**APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal**


Watersheds where owners or operators of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual (“Design Manual”).

<ul style="list-style-type: none"> <li>• Entire New York City Watershed located east of the Hudson River - Figure 1</li> <li>• Onondaga Lake Watershed - Figure 2</li> <li>• Greenwood Lake Watershed - Figure 3</li> <li>• Oscawana Lake Watershed – Figure 4</li> <li>• Kinderhook Lake Watershed – Figure 5</li> </ul>
---

**Figure 1 - New York City Watershed East of the Hudson**




**Figure 2 - Onondaga Lake Watershed**




**Figure 3 - Greenwood Lake Watershed**

Appendix C




**Figure 4 - Oscawana Lake Watershed**

Appendix C



**Figure 5 - Kinderhook Lake Watershed**



**APPENDIX D – Watersheds with Lower Disturbance Threshold**

**Watersheds where owners or operators of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.**

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C

**APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)**

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). The list was developed using "The Final New York State 2016 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy" dated November 2016. *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015.

COUNTY	WATERBODY	POLLUTANT
Albany	Ann Lee (Shakers) Pond, Stump Pond	Nutrients
Albany	Basic Creek Reservoir	Nutrients
Allegany	Amity Lake, Saunders Pond	Nutrients
Bronx	Long Island Sound, Bronx	Nutrients
Bronx	Van Cortlandt Lake	Nutrients
Broome	Fly Pond, Deer Lake, Sky Lake	Nutrients
Broome	Minor Tribs to Lower Susquehanna (north)	Nutrients
Broome	Whitney Point Lake/Reservoir	Nutrients
Cattaraugus	Allegheny River/Reservoir	Nutrients
Cattaraugus	Beaver (Alma) Lake	Nutrients
Cattaraugus	Case Lake	Nutrients
Cattaraugus	Linlyco/Club Pond	Nutrients
Cayuga	Duck Lake	Nutrients
Cayuga	Little Sodus Bay	Nutrients
Chautauqua	Bear Lake	Nutrients
Chautauqua	Chadakoin River and tribs	Nutrients
Chautauqua	Chautauqua Lake, North	Nutrients
Chautauqua	Chautauqua Lake, South	Nutrients
Chautauqua	Findley Lake	Nutrients
Chautauqua	Hulburt/Clymer Pond	Nutrients
Clinton	Great Chazy River, Lower, Main Stem	Silt/Sediment
Clinton	Lake Champlain, Main Lake, Middle	Nutrients
Clinton	Lake Champlain, Main Lake, North	Nutrients
Columbia	Kinderhook Lake	Nutrients
Columbia	Robinson Pond	Nutrients
Cortland	Dean Pond	Nutrients

**303(d) Segments Impaired by Construction Related Pollutant(s)**

Dutchess	Fall Kill and tribs	Nutrients
Dutchess	Hillside Lake	Nutrients
Dutchess	Wappingers Lake	Nutrients
Dutchess	Wappingers Lake	Silt/Sediment
Erie	Beeman Creek and tribs	Nutrients
Erie	Ellicott Creek, Lower, and tribs	Silt/Sediment
Erie	Ellicott Creek, Lower, and tribs	Nutrients
Erie	Green Lake	Nutrients
Erie	Little Sister Creek, Lower, and tribs	Nutrients
Erie	Murder Creek, Lower, and tribs	Nutrients
Erie	Rush Creek and tribs	Nutrients
Erie	Scajaquada Creek, Lower, and tribs	Nutrients
Erie	Scajaquada Creek, Middle, and tribs	Nutrients
Erie	Scajaquada Creek, Upper, and tribs	Nutrients
Erie	South Branch Smoke Cr, Lower, and tribs	Silt/Sediment
Erie	South Branch Smoke Cr, Lower, and tribs	Nutrients
Essex	Lake Champlain, Main Lake, South	Nutrients
Essex	Lake Champlain, South Lake	Nutrients
Essex	Willboro Bay	Nutrients
Genesee	Bigelow Creek and tribs	Nutrients
Genesee	Black Creek, Middle, and minor tribs	Nutrients
Genesee	Black Creek, Upper, and minor tribs	Nutrients
Genesee	Bowen Brook and tribs	Nutrients
Genesee	LeRoy Reservoir	Nutrients
Genesee	Oak Orchard Cr, Upper, and tribs	Nutrients
Genesee	Tonawanda Creek, Middle, Main Stem	Nutrients
Greene	Schoharie Reservoir	Silt/Sediment
Greene	Sleepy Hollow Lake	Silt/Sediment
Herkimer	Steele Creek tribs	Silt/Sediment
Herkimer	Steele Creek tribs	Nutrients
Jefferson	Moon Lake	Nutrients
Kings	Hendrix Creek	Nutrients
Kings	Prospect Park Lake	Nutrients
Lewis	Mill Creek/South Branch, and tribs	Nutrients
Livingston	Christie Creek and tribs	Nutrients
Livingston	Conesus Lake	Nutrients
Livingston	Mill Creek and minor tribs	Silt/Sediment
Monroe	Black Creek, Lower, and minor tribs	Nutrients
Monroe	Buck Pond	Nutrients
Monroe	Cranberry Pond	Nutrients

**303(d) Segments Impaired by Construction Related Pollutant(s)**

Monroe	Lake Ontario Shoreline, Western	Nutrients
Monroe	Long Pond	Nutrients
Monroe	Mill Creek and tribs	Nutrients
Monroe	Mill Creek/Blue Pond Outlet and tribs	Nutrients
Monroe	Minor Tribs to Irondequoit Bay	Nutrients
Monroe	Rochester Embayment - East	Nutrients
Monroe	Rochester Embayment - West	Nutrients
Monroe	Shipbuilders Creek and tribs	Nutrients
Monroe	Thomas Creek/White Brook and tribs	Nutrients
Nassau	Beaver Lake	Nutrients
Nassau	Carnaans Pond	Nutrients
Nassau	East Meadow Brook, Upper, and tribs	Silt/Sediment
Nassau	East Rockaway Channel	Nutrients
Nassau	Grant Park Pond	Nutrients
Nassau	Hempstead Bay	Nutrients
Nassau	Hempstead Lake	Nutrients
Nassau	Hewlett Bay	Nutrients
Nassau	Hog Island Channel	Nutrients
Nassau	Long Island Sound, Nassau County Waters	Nutrients
Nassau	Massapequa Creek and tribs	Nutrients
Nassau	Milburn/Parsonage Creeks, Upp, and tribs	Nutrients
Nassau	Reynolds Channel, west	Nutrients
Nassau	Tidal Tribs to Hempstead Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Silt/Sediment
Nassau	Tribs to Smith/Halls Ponds	Nutrients
Nassau	Woodmere Channel	Nutrients
New York	Harlem Meer	Nutrients
New York	The Lake in Central Park	Nutrients
Niagara	Bergholz Creek and tribs	Nutrients
Niagara	Hyde Park Lake	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Oneida	Ballou, Nail Creeks and tribs	Nutrients
Onondaga	Harbor Brook, Lower, and tribs	Nutrients
Onondaga	Ley Creek and tribs	Nutrients
Onondaga	Minor Tribs to Onondaga Lake	Nutrients
Onondaga	Ninemile Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Middle, and tribs	Nutrients

**303(d) Segments Impaired by Construction Related Pollutant(s)**

Onondaga	Onondaga Lake, northern end	Nutrients
Onondaga	Onondaga Lake, southern end	Nutrients
Ontario	Great Brook and minor tribs	Silt/Sediment
Ontario	Great Brook and minor tribs	Nutrients
Ontario	Hemlock Lake Outlet and minor tribs	Nutrients
Orlaniu	Huroneye Lake	Nutrients
Orange	Greenwood Lake	Nutrients
Orange	Monhagen Brook and tribs	Nutrients
Orange	Orange Lake	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Oswego	Lake Neatahwania	Nutrients
Oswego	Pleasant Lake	Nutrients
Putnam	Bog Brook Reservoir	Nutrients
Putnam	Boyd Corners Reservoir	Nutrients
Putnam	Croton Falls Reservoir	Nutrients
Putnam	Diverting Reservoir	Nutrients
Putnam	East Branch Reservoir	Nutrients
Putnam	Lake Carmel	Nutrients
Putnam	Middle Branch Reservoir	Nutrients
Putnam	Oscawana Lake	Nutrients
Putnam	Palmer Lake	Nutrients
Putnam	West Branch Reservoir	Nutrients
Queens	Bergen Basin	Nutrients
Queens	Flushing Creek/Bay	Nutrients
Queens	Jamaica Bay, Eastern, and tribs (Queens)	Nutrients
Queens	Kissena Lake	Nutrients
Queens	Meadow Lake	Nutrients
Queens	Willow Lake	Nutrients
Rensselaer	Nassau Lake	Nutrients
Rensselaer	Snyders Lake	Nutrients
Richmond	Grasmere Lake/Bradys Pond	Nutrients
Rockland	Congers Lake, Swartout Lake	Nutrients
Rockland	Rockland Lake	Nutrients
Saratoga	Ballston Lake	Nutrients
Saratoga	Dwaas Kill and tribs	Silt/Sediment
Saratoga	Dwaas Kill and tribs	Nutrients
Saratoga	Lake Lonely	Nutrients
Saratoga	Round Lake	Nutrients
Saratoga	Tribs to Lake Lonely	Nutrients

**303(d) Segments Impaired by Construction Related Pollutant(s)**

Schenectady	Collins Lake	Nutrients
Schenectady	Duane Lake	Nutrients
Schenectady	Marville Lake	Nutrients
Schoharie	Engleville Pond	Nutrients
Schoharie	Summit Lake	Nutrients
Sericea	Reuder Creek and tribs	Nutrients
St.Lawrence	Black Lake Outlet/Black Lake	Nutrients
St.Lawrence	Fish Creek and minor tribs	Nutrients
Steuben	Smith Pond	Nutrients
Suffolk	Agawam Lake	Nutrients
Suffolk	Big/Little Fresh Ponds	Nutrients
Suffolk	Canaan Lake	Silt/Sediment
Suffolk	Canaan Lake	Nutrients
Suffolk	Flanders Bay, West/Lower Sawmill Creek	Nutrients
Suffolk	Fresh Pond	Nutrients
Suffolk	Great South Bay, East	Nutrients
Suffolk	Great South Bay, Middle	Nutrients
Suffolk	Great South Bay, West	Nutrients
Suffolk	Lake Ronkonkoma	Nutrients
Suffolk	Long Island Sound, Suffolk County, West	Nutrients
Suffolk	Mattuck (Marratooka) Pond	Nutrients
Suffolk	Meetinghouse/Terrys Creeks and tribs	Nutrients
Suffolk	Mill and Seven Ponds	Nutrients
Suffolk	Millers Pond	Nutrients
Suffolk	Moriches Bay, East	Nutrients
Suffolk	Moriches Bay, West	Nutrients
Suffolk	Peconic River, Lower, and tidal tribs	Nutrients
Suffolk	Quantuck Bay	Nutrients
Suffolk	Shinnecock Bay and Inlet	Nutrients
Suffolk	Tidal tribs to West Moriches Bay	Nutrients
Sullivan	Bodine, Montgomery Lakes	Nutrients
Sullivan	Davies Lake	Nutrients
Sullivan	Evens Lake	Nutrients
Sullivan	Pleasure Lake	Nutrients
Tompkins	Cayuga Lake, Southern End	Nutrients
Tompkins	Cayuga Lake, Southern End	Silt/Sediment
Tompkins	Owasco Inlet, Upper, and tribs	Nutrients
Ulster	Ashokan Reservoir	Silt/Sediment
Ulster	Esopus Creek, Upper, and minor tribs	Silt/Sediment
Warren	Hague Brook and tribs	Silt/Sediment

**303(d) Segments Impaired by Construction Related Pollutant(s)**

Warren	Huddle/Finkle Brooks and tribs	Silt/Sediment
Warren	Indian Brook and tribs	Silt/Sediment
Warren	Lake George	Silt/Sediment
Warren	Tribs to L.George, Village of L.George	Silt/Sediment
Washington	Cossayuna Lake	Nutrients
Washington	Lake Champlain, South Bay	Nutrients
Washington	Tribs to L.George, East Shore	Silt/Sediment
Washington	Wood Cr/Champlain Canal and minor tribs	Nutrients
Wayne	Port Bay	Nutrients
Westchester	Amawalk Reservoir	Nutrients
Westchester	Blind Brook, Upper, and tribs	Silt/Sediment
Westchester	Cross River Reservoir	Nutrients
Westchester	Lake Katonah	Nutrients
Westchester	Lake Lincolndale	Nutrients
Westchester	Lake Meehagh	Nutrients
Westchester	Lake Mohegan	Nutrients
Westchester	Lake Shenorock	Nutrients
Westchester	Long Island Sound, Westchester (East)	Nutrients
Westchester	Mamaroneck River, Lower	Silt/Sediment
Westchester	Mamaroneck River, Upper, and minor tribs	Silt/Sediment
Westchester	Muscoot/Upper New Croton Reservoir	Nutrients
Westchester	New Croton Reservoir	Nutrients
Westchester	Peach Lake	Nutrients
Westchester	Reservoir No.1 (Lake Isle)	Nutrients
Westchester	Saw Mill River, Lower, and tribs	Nutrients
Westchester	Saw Mill River, Middle, and tribs	Nutrients
Westchester	Sheldrake River and tribs	Silt/Sediment
Westchester	Sheldrake River and tribs	Nutrients
Westchester	Silver Lake	Nutrients
Westchester	Teatown Lake	Nutrients
Westchester	Titicus Reservoir	Nutrients
Westchester	Truesdale Lake	Nutrients
Westchester	Wallace Pond	Nutrients
Wyoming	Java Lake	Nutrients
Wyoming	Silver Lake	Nutrients

APPENDIX F – List of NYS DEC Regional Offices


Region	COVERING THE FOLLOWING COUNTIES: PERMIT ADMINISTRATORS	DIVISION OF WATER (DOW) WATER (SPDES) PROGRAM
1	NASSAU AND SUFFOLK  50 Circle Road Stony Brook, NY 11790 TEL: (516) 444-0365	50 Circle Road Stony Brook, NY 11790-3409 TEL: (516) 444-0405
2	Bronx, Kings, New York, Queens and Richmond  1 Hunter Point Plaza, 4740 21st St Long Island City, NY 11101-5407 TEL: (718) 482-4997	1 Hunter Point Plaza, 4740 21st St Long Island City, NY 11101-5407 TEL: (718) 482-4933
3	Dutchess, Orange, Putnam, Rockland, Sullivan, Ulster and Westchester  21 South Pultz Corners Road New Paltz, NY 12561-1696 TEL: (845) 256-3059	100 Hillside Avenue, Suite 1W White Plains, NY 10603 TEL: (914) 428 - 2505
4	Albany, Columbia, Delaware, Greene, Montgomery, Otsego, Rensselaer, Schoenectady and Schoharie  1150 North Westcott Road Schoenectady, NY 12306-2014 TEL: (518) 357-2069	1130 North Westcott Road Schoenectady, NY 12306-2014 TEL: (518) 357-2045
5	Columbia, Essex, Franklin, Fulton, Hamilton, Saratoga, Warren and Washington  1115 State Route 86, PO Box 296 Ray Brook, NY 12977-0296 TEL: (518) 897-1234	232 Golf Course Road Warrensburg, NY 12885-1172 TEL: (518) 623-1200
6	Herkimer, Jefferson, Lewis, Oneida and St. Lawrence  STATE OFFICE BUILDING 317 WASHINGTON STREET WATERLOO, NY 13601-3787 TEL: (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL: (315) 793-2554
7	Broome, Cayuga, Chenango, Cortland, Madison, Onondaga, Oswego, Tioga and Tompkins  615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL: (315) 428-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL: (315) 428-7500
8	Chemung, Genesee, Livingston, Monroe, Ontario, Orleans, Schuyler, Seneca, Steuben, Wayne and Yates  6274 EAST AVON-LIMA ROAD/AVON, NY 14414-9519 TEL: (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL: (585) 226-2466
9	Allegheny, Cattaraugus, Chautauqua, Erie, Niagara and Wyoming  270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL: (716) 851-7165	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL: (716) 851-7070



Appendix B:  
NYSDEC Forms

This Page Intentionally Left Blank

# NOTICE OF INTENT



**New York State Department of Environmental Conservation**  
**Division of Water**  
**625 Broadway, 4th Floor**  
**Albany, New York 12233-3505**

**NYR**   
(For DEC use only)

**Stormwater Discharges Associated with Construction Activity Under State Pollutant Discharge Elimination System (SPDES) General Permit # GP-0-20-001**  
All sections must be completed unless otherwise noted. Failure to complete all items may result in this form being returned to you, thereby delaying your coverage under this General Permit. Applicants must read and understand the conditions of the permit and prepare a Stormwater Pollution Prevention Plan prior to submitting this NOI. Applicants are responsible for identifying and obtaining other DEC permits that may be required.

**- IMPORTANT -**  
**RETURN THIS FORM TO THE ADDRESS ABOVE**  
**OWNER/OPERATOR MUST SIGN FORM**

### Owner/Operator Information

Owner/Operator (Company Name/Private Owner Name/Municipality Name)

Owner/Operator Contact Person Last Name (NOT CONSULTANT)

Owner/Operator Contact Person First Name

Owner/Operator Mailing Address

City

State  Zip  -

Phone (Owner/Operator)  -  -  Fax (Owner/Operator)  -  -

Email (Owner/Operator)

FED TAX ID  -  (not required for individuals)







15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?  Yes  No  Unknown

16. What is the name of the municipality/entity that owns the separate storm sewer system?

Two rows of empty grid boxes for text entry.

17. Does any runoff from the site enter a sewer classified as a Combined Sewer?  Yes  No  Unknown

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law?  Yes  No

19. Is this property owned by a state authority, state agency, federal government or local government?  Yes  No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.)  Yes  No

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)?  Yes  No

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)?  Yes  No  
**If No, skip questions 23 and 27-39.**

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual?  Yes  No





**Post-construction Stormwater Management Practice (SMP) Requirements**

**Important: Completion of Questions 27-39 is not required if response to Question 22 is No.**

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

- Preservation of Undisturbed Areas
- Preservation of Buffers
- Reduction of Clearing and Grading
- Locating Development in Less Sensitive Areas
- Roadway Reduction
- Sidewalk Reduction
- Driveway Reduction
- Cul-de-sac Reduction
- Building Footprint Reduction
- Parking Reduction

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).

- All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).
- Compacted areas were considered as impervious cover when calculating the **WQv Required**, and the compacted areas were assigned a post-construction Hydrologic Soil Group (HSG) designation that is one level less permeable than existing conditions for the hydrology analysis.

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout).

**Total WQv Required**

.     acre-feet

29. Identify the RR techniques (Area Reduction), RR techniques (Volume Reduction) and Standard SMPs with RRv Capacity in Table 1 (See Page 9) that were used to reduce the Total WQv Required (#28).

Also, provide in Table 1 the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

**Note:** Redevelopment projects shall use Tables 1 and 2 to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

Table 1 - Runoff Reduction (RR) Techniques and Standard Stormwater Management Practices (SMPs)

<u>RR Techniques (Area Reduction)</u>	<u>Total Contributing Area (acres)</u>		<u>Total Contributing Impervious Area(acres)</u>	
<input type="radio"/> Conservation of Natural Areas (RR-1) ...	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<input type="radio"/> Sheetflow to Riparian Buffers/Filters Strips (RR-2) .....	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<input type="radio"/> Tree Planting/Tree Pit (RR-3) .....	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<input type="radio"/> Disconnection of Rooftop Runoff (RR-4) ..	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<u>RR Techniques (Volume Reduction)</u>				
<input type="radio"/> Vegetated Swale (RR-5) .....				
<input type="radio"/> Rain Garden (RR-6) .....				
<input type="radio"/> Stormwater Planter (RR-7) .....				
<input type="radio"/> Rain Barrel/Cistern (RR-8) .....				
<input type="radio"/> Porous Pavement (RR-9) .....				
<input type="radio"/> Green Roof (RR-10) .....				
<u>Standard SMPs with RRv Capacity</u>				
<input type="radio"/> Infiltration Trench (I-1) .....				
<input type="radio"/> Infiltration Basin (I-2) .....				
<input type="radio"/> Dry Well (I-3) .....				
<input type="radio"/> Underground Infiltration System (I-4) .....				
<input type="radio"/> Bioretention (F-5) .....				
<input type="radio"/> Dry Swale (O-1) .....				
<u>Standard SMPs</u>				
<input type="radio"/> Micropool Extended Detention (P-1) .....				
<input type="radio"/> Wet Pond (P-2) .....				
<input type="radio"/> Wet Extended Detention (P-3) .....				
<input type="radio"/> Multiple Pond System (P-4) .....				
<input type="radio"/> Pocket Pond (P-5) .....				
<input type="radio"/> Surface Sand Filter (F-1) .....				
<input type="radio"/> Underground Sand Filter (F-2) .....				
<input type="radio"/> Perimeter Sand Filter (F-3) .....				
<input type="radio"/> Organic Filter (F-4) .....				
<input type="radio"/> Shallow Wetland (W-1) .....				
<input type="radio"/> Extended Detention Wetland (W-2) .....				
<input type="radio"/> Pond/Wetland System (W-3) .....				
<input type="radio"/> Pocket Wetland (W-4) .....				
<input type="radio"/> Wet Swale (O-2) .....				



33. Identify the Standard SMPs in Table 1 and, if applicable, the Alternative SMPs in Table 2 that were used to treat the remaining total WQv(=Total WQv Required in 28 - Total RRv Provided in 30).

Also, provide in Table 1 and 2 the total impervious area that contributes runoff to each practice selected.

**Note:** Use Tables 1 and 2 to identify the SMPs used on Redevelopment projects.

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question 29.

**WQv Provided**

				.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.					.			
--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--









Department of  
Environmental  
Conservation

NYS Department of Environmental Conservation  
Division of Water  
625 Broadway, 4th Floor  
Albany, New York 12233-3505

## MS4 Stormwater Pollution Prevention Plan (SWPPP) Acceptance Form

for

**Construction Activities Seeking Authorization Under SPDES General Permit**

\*(NOTE: Attach Completed Form to Notice Of Intent and Submit to Address Above)

### I. Project Owner/Operator Information

1. Owner/Operator Name: Rapp Road Development, LLC

2. Contact Person: James Soos

3. Street Address: 4 Clinton Square

4. City/State/Zip: Syracuse, NY 13202

### II. Project Site Information

5. Project/Site Name: Crossgates Rapp Road Residential Development

6. Street Address: Rapp Road

7. City/State/Zip: Town of Guilderland, NY 12203

### III. Stormwater Pollution Prevention Plan (SWPPP) Review and Acceptance Information

8. SWPPP Reviewed by:

9. Title/Position:

10. Date Final SWPPP Reviewed and Accepted:

### IV. Regulated MS4 Information

11. Name of MS4:

12. MS4 SPDES Permit Identification Number: NYR20A \_\_\_\_\_

13. Contact Person:

14. Street Address:

15. City/State/Zip:

16. Telephone Number:

**MS4 SWPPP Acceptance Form - continued**

**V. Certification Statement - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative**

I hereby certify that the final Stormwater Pollution Prevention Plan (SWPPP) for the construction project identified in question 5 has been reviewed and meets the substantive requirements in the SPDES General Permit For Stormwater Discharges from Municipal Separate Storm Sewer Systems (MS4s). Note: The MS4, through the acceptance of the SWPPP, assumes no responsibility for the accuracy and adequacy of the design included in the SWPPP. In addition, review and acceptance of the SWPPP by the MS4 does not relieve the owner/operator or their SWPPP preparer of responsibility or liability for errors or omissions in the plan.

Printed Name:

Title/Position:

Signature:

Date:

**VI. Additional Information**

**New York State Department of Environmental Conservation  
Division of Water  
625 Broadway, 4th Floor  
Albany, New York 12233-3505**

\*(NOTE: Submit completed form to address above)\*

**NOTICE OF TERMINATION for Storm Water Discharges Authorized  
under the SPDES General Permit for Construction Activity**

**Please indicate your permit identification number:** NYR \_\_\_\_\_

**I. Owner or Operator Information**

1. Owner/Operator Name:

2. Street Address:

3. City/State/Zip:

4. Contact Person:

4a. Telephone:

4b. Contact Person E-Mail:

**II. Project Site Information**

5. Project/Site Name:

6. Street Address:

7. City/Zip:

8. County:

**III. Reason for Termination**

9a.  All disturbed areas have achieved final stabilization in accordance with the general permit and SWPPP. \*Date final stabilization completed (month/year): \_\_\_\_\_

9b.  Permit coverage has been transferred to new owner/operator. Indicate new owner/operator's permit identification number: NYR \_\_\_\_\_

(Note: Permit coverage can not be terminated by owner identified in I.1. above until new owner/operator obtains coverage under the general permit)

9c.  Other (Explain on Page 2)

**IV. Final Site Information:**

10a. Did this construction activity require the development of a SWPPP that includes post-construction stormwater management practices?  yes  no (If no, go to question 10f.)

10b. Have all post-construction stormwater management practices included in the final SWPPP been constructed?  yes  no (If no, explain on Page 2)

10c. Identify the entity responsible for long-term operation and maintenance of practice(s)?

\_\_\_\_\_

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the  
SPDES General Permit for Construction Activity - continued**

10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit?     yes     no

10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s):

- Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality.
- Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s).
- For post-construction stormwater management practices that are privately owned, a mechanism is in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the owner or operator's deed of record.
- For post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university or hospital), government agency or authority, or public utility; policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.

10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? \_\_\_\_\_  
(acres)

11. Is this project subject to the requirements of a regulated, traditional land use control MS4?     yes  
 no  
(If Yes, complete section VI - "MS4 Acceptance" statement)

**V. Additional Information/Explanation:**  
(Use this section to answer questions 9c. and 10b., if applicable)

**VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative** (Note: Not required when 9b. is checked -transfer of coverage)

I have determined that it is acceptable for the owner or operator of the construction project identified in question 5 to submit the Notice of Termination at this time.

Printed Name:

Title/Position:

Signature:

Date:

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the  
SPDES General Permit for Construction Activity - continued**

**VII. Qualified Inspector Certification - Final Stabilization:**

I hereby certify that all disturbed areas have achieved final stabilization as defined in the current version of the general permit, and that all temporary, structural erosion and sediment control measures have been removed. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

**VIII. Qualified Inspector Certification - Post-construction Stormwater Management Practice(s):**

I hereby certify that all post-construction stormwater management practices have been constructed in conformance with the SWPPP. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

**IX. Owner or Operator Certification**

I hereby certify that this document was prepared by me or under my direction or supervision. My determination, based upon my inquiry of the person(s) who managed the construction activity, or those persons directly responsible for gathering the information, is that the information provided in this document is true, accurate and complete. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:



Appendix C:  
Contractor's Certification Form  
Subcontractor's Certification Form

This Page Intentionally Left Blank

**Stormwater Pollution Prevention Plan  
Contractor Certification Statement  
(Responsible for overall SWPPP Compliance)**

Crossgates Rapp Road Residential Development  
Rapp Road, Town of Guilderland, Albany County New York

This is to certify that the following contracting firm will be responsible for installing, constructing, repairing, inspecting and/or maintaining the erosion and sediment control practices and post-construction stormwater management control practices required by the SWPPP.

**Contracting Firm Information**

Name: \_\_\_\_\_

Address: \_\_\_\_\_

Telephone & Fax: \_\_\_\_\_

**Trained Contractor(s)<sup>1</sup> Responsible for SWPPP Implementation (Provide name, title, and date of last training)**

\_\_\_\_\_  
\_\_\_\_\_

**Prior to commencement of construction activity, the following certification shall be issued:**

I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations.

Printed Name: \_\_\_\_\_

Title/Position: \_\_\_\_\_

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

**Upon completion of construction activities, the following certification shall be issued, prior to issuance of the NOT:**

I hereby certify that that all permanent stormwater management practices required by the SWPPP have been installed in accordance with the contract documents. I further certify that all temporary erosion and sediment control measures have been removed from the site, and that the on-site soils disturbed by construction activity have been restored in accordance with the SWPPP and the NYSDEC Division of Water's publication "Deep-Ripping and Decompaction".

Printed Name: \_\_\_\_\_

Title/Position: \_\_\_\_\_

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

<sup>1</sup> "Trained Contractor" means an employee from a contracting (construction) company that has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the "trained contractor" shall receive four (4) hours of training every three (3) years. It can also mean an employee from the contracting (construction) company that meets the "qualified inspector" qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity). The "Trained Contractor" will be responsible for the day to day implementation of the SWPPP.

<sup>2</sup> Signatory Requirements:

- a. For a corporation, this form shall be signed by (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principle business function, or any other person who performs similar policy or decision-making functions for the corporation; or (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures.
- b. For a partnership or sole proprietorship, this form shall be signed by a general partner or the proprietor, respectively.
- c. For a municipality, State, Federal, or other public agency, this form shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes (i) the chief executive officer of the agency, or (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g. Regional Administrators of EPA).

This Page Intentionally Left Blank

**Stormwater Pollution Prevention Plan  
Subcontractor Certification Statement  
(whose work involves soil disturbance)**

Crossgates Rapp Road Residential Development  
Rapp Road, Town of Guilderland, Albany County, New York

Each Subcontractor whose work will involve soil disturbance of any kind is required to complete and sign this Certification Statement before commencing any construction activity at the site. This completed Certification Statement(s) shall be maintained at the construction site in the Site Log Book.

**Subcontracting Firm Information**

Name: \_\_\_\_\_

Address: \_\_\_\_\_  
\_\_\_\_\_

Telephone & Fax: \_\_\_\_\_

**Trained Contractor(s) <sup>2</sup> Responsible for SWPPP Implementation (Provide name, title, and date of last training)**

\_\_\_\_\_  
\_\_\_\_\_

**Prior to commencement of construction activities, the following certification shall be issued:**

I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations.

Printed Name: \_\_\_\_\_

Title/Position: \_\_\_\_\_

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

<sup>2</sup> "Trained Contractor" means an employee from a contracting (construction) company that has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the "trained contractor" shall receive four (4) hours of training every three (3) years. It can also mean an employee from the contracting (construction) company that meets the "qualified inspector" qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity). The "Trained Contractor" will be responsible for the day to day implementation of the SWPPP.

<sup>2</sup> Signatory Requirements:

- a. For a corporation, this form shall be signed by (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principle business function, or any other person who performs similar policy or decision-making functions for the corporation; or (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures.
- b. For a partnership or sole proprietorship, this form shall be signed by a general partner or the proprietor, respectively.
- c. For a municipality, State, Federal, or other public agency, this form shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes (i) the chief executive officer of the agency, or (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g. Regional Administrators of EPA).

This Page Intentionally Left Blank

Appendix D:  
SWPPP Inspection Report  
(Sample Form)

This Page Intentionally Left Blank

**Stormwater Pollution Prevention Plan  
Inspection Report**

Crossgates Rapp Road Residential Development  
Rapp Road  
Town of Guilderland, Albany County, New York

A Qualified Inspector<sup>1</sup> shall prepare an inspection report subsequent to each and every inspection, as required in Part IV.C of the SPDES General Permit GP-0-20-001. All sections of this report are to be completed.

**1. Inspection Information**

Inspection number: \_\_\_\_\_

Date and Time of Inspection: \_\_\_\_\_

Weather Conditions: \_\_\_\_\_

Soil Conditions (e.g. dry, wet, saturated): \_\_\_\_\_

**2. Inspector Information**

Qualified Inspector<sup>1</sup>

Printed Name: \_\_\_\_\_ Date: \_\_\_\_\_

Signature: \_\_\_\_\_

Qualified Professional<sup>1</sup>

Printed Name \_\_\_\_\_ Date: \_\_\_\_\_

Signature: \_\_\_\_\_

**3. On the included site plan, provide a sketch of areas that are disturbed at the time of the inspection and areas that have been stabilized (temporary and/or final) since the last inspection. Provide additional descriptions below if necessary.**

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

<sup>1</sup> A Qualified Inspector means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or other Department endorsed individual(s). It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years. It can also mean a person that meets the Qualified Professional qualifications in addition to the Qualified Inspector qualifications. Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

4. In the following table, provide a description of the condition of the runoff at all points of discharge from the construction site, including conveyance systems (pipes, culverts, ditches, etc.) and overland flow. Identify any discharges of sediment from the construction site. Use additional sheets if necessary.

Description of Discharge Point	Condition of Runoff	Sediment Discharge Noted
		yes / no Estimated Quantity:

5. For all discharge points where sediment discharge has been noted in the above table, provide detailed corrective actions that are required. Use additional sheets if necessary.

---



---



---



---



---



---



---



---



---



---



8. In the following table, indicate the current phase of construction of all post-construction stormwater management practices and identify all construction that is not in conformance with the SWPPP and technical standards.

SWM Practice	Current Phase of Construction	Items not in conformance with the SWPPP

9. For all post-construction stormwater management practices which are identified in the above table as including "items not in conformance with the SWPPP", provide detailed corrective action(s) that are required to correct the deficiencies. Use additional sheets if necessary.

---



---



---



---



---



---



---



---

**Photo Log**

<p><i>Date – Item in need of repair or maintenance:</i></p>	<p><i>Date – Corrected Action:</i></p>
<p><i>Date – Item in need of repair or maintenance:</i></p>	<p><i>Date – Corrected Action:</i></p>

### Photo Log

<p><i>Date – Item in need of repair or maintenance:</i></p>	<p><i>Date – Corrected Action:</i></p>
<p><i>Date – Item in need of repair or maintenance:</i></p>	<p><i>Date – Corrected Action:</i></p>

Appendix E:  
NYSDEC “Deep-Ripping and  
Decompaction,” April 2008

This Page Intentionally Left Blank



New York State  
**DEPARTMENT OF ENVIRONMENTAL CONSERVATION**

---

Division of Water

---

# Deep-Ripping and Decompaction

---

April 2008

Document Prepared by:

John E. Lacey,  
Land Resource Consultant and Environmental Compliance Monitor  
(Formerly with the Division of Agricultural Protection and Development Services,  
NYS Dept. of Agriculture & Markets)

New York State  
**Department of Environmental Conservation**

Alternative Stormwater Management  
Deep-Ripping and Decompaction

**Description**

The two-phase practice of 1) “Deep Ripping,” and 2) “Decompaction” (deep subsoiling), of the soil material as a step in the cleanup and restoration/landscaping of a construction site, helps mitigate the physically induced impacts of soil compression; i.e.: soil compaction or the substantial increase in the bulk density of the soil material.

Deep Ripping and Decompaction are key factors which help in restoring soil pore space and permeability for water infiltration. Conversely, the physical actions of cut-and-fill work, land grading, the ongoing movement of construction equipment and the transport of building materials throughout a site alter the architecture and structure of the soil, resulting in: the mixing of layers (horizons) of soil materials, compression of those materials and diminished soil porosity which, if left unchecked, severely impairs the soil’s water holding capacity and vertical drainage (rainfall infiltration), from the surface downward.

In a humid climate region, compaction damage on a site is virtually guaranteed over the duration of a project. Soil in very moist to wet condition when compacted, will have severely reduced permeability. Figure 1 displays the early stage of the deep-ripping phase (Note that all topsoil was stripped prior to construction access, and it remains stockpiled until the next phase – decompaction – is complete). A heavy-duty tractor is pulling a three-shank ripper on the first of several series of incrementally deepening passes through the construction access corridor’s densely compressed subsoil material. Figure 2 illustrates the approximate volumetric composition of a loam surface soil when conditions are good for plant growth, with adequate natural pore space for fluctuating moisture conditions.



Fig. 1. A typical deep ripping phase of this practice, during the first in a series of progressively deeper “rips” through severely compressed subsoil.




Fig. 2. About 50% of the volume of undisturbed loam surface soil is pore space, when soil is in good condition for plant growth. Brady, 2002.

**Recommended Application of Practice**

The objective of Deep Ripping and Decompaction is to effectively fracture (vertically and laterally) through the thickness of the physically compressed subsoil material (see Figure 3), restoring soil porosity and permeability and aiding infiltration to help reduce runoff. Together with topsoil stripping, the “two-phase” practice of Deep Ripping and Decompaction first became established as a “best management practice” through ongoing success on commercial farmlands affected by heavy utility construction right-of-way projects (transmission pipelines and large power lines).



Fig. 3. Construction site with significant compaction of the deep basal till subsoil extends 24 inches below this exposed cut-and-fill work surface.

Soil permeability, soil drainage and cropland productivity were restored. For broader construction application, the two-phase practice of Deep Ripping and Decompaction is best adapted to areas impacted with significant soil compaction, on contiguous open portions of large construction sites and inside long, open construction corridors used as temporary access over the duration of construction. Each mitigation area should have minimal above-and-below-ground obstructions for the easy avoidance and maneuvering of a large tractor and ripping/decompacting implements. Conversely, the complete two-phase practice is not recommended in congested or obstructed areas due to the limitations on tractor and implement movement.

**Benefits**

Aggressive “deep ripping” through the compressed thickness of exposed subsoil before the replacement/respreading of the topsoil layer, followed by “decompaction,” i.e.: “sub-soiling,” through the restored topsoil layer down into the subsoil, offers the following benefits:

- Increases the project (larger size) area’s direct surface infiltration of rainfall by providing the open site’s mitigated soil condition and lowers the demand on concentrated runoff control structures
- Enhances direct groundwater recharge through greater dispersion across and through a broader surface than afforded by some runoff-control structural measures
- Decreases runoff volume generated and provides hydrologic source control
- May be planned for application in feasible open locations either alone or in

conjunction with plans for structural practices (e.g., subsurface drain line or infiltration basin) serving the same or contiguous areas

- Promotes successful long-term revegetation by restoring soil permeability, drainage and water holding capacity for healthy (rather than restricted) root-system development of trees, shrubs and deep rooted ground cover, minimizing plant drowning during wet periods and burnout during dry periods.

### Feasibility/Limitations

The effectiveness of Deep Ripping and Decompaction is governed mostly by site factors such as: the original (undisturbed) soil's hydrologic characteristics; the general slope; local weather/timing (soil moisture) for implementation; the space-related freedom of equipment/implementation maneuverability (noted above in **Recommended Application of Practice**), and by the proper selection and operation of tractor and implements (explained below in **Design Guidance**). The more notable site-related factors include:

### Soil

In the undisturbed condition, each identified soil type comprising a site is grouped into one of four categories of soil hydrology, Hydrologic Soil Group A, B, C or D, determined primarily by a range of characteristics including soil texture, drainage capability when thoroughly wet, and depth to water table. The natural rates of infiltration and transmission of soil-water through the undisturbed soil layers for Group A is "high" with a low runoff potential while soils in Group B are moderate in infiltration and the transmission of soil-water with a moderate runoff potential, depending somewhat on slope. Soils in Group C have slow rates of infiltration and transmission of soil-water and a moderately high runoff potential influenced by soil texture and slope; while soils in Group D have exceptionally slow rates of infiltration and transmission of soil-water, and high runoff potential.

In Figure 4, the profile displays the undisturbed horizons of a soil in Hydrologic Soil Group C and the naturally slow rate of infiltration through the subsoil. The slow rate of infiltration begins immediately below the topsoil horizon (30 cm), due to the limited amount of macro pores, e.g.: natural subsoil fractures, worm holes and root channels. Infiltration after the construction-induced mixing and compression of such subsoil material is virtually absent; but can be restored back to this natural level with the two-phase practice of deep ripping and decompaction, followed by the permanent establishment of an appropriate, deep taproot




Fig. 4. Profile (in centimeters) displaying the infiltration test result of the natural undisturbed horizons of a soil in Hydrologic Soil Group C.

lawn/ground cover to help maintain the restored subsoil structure. Infiltration after construction-induced mixing and compression of such subsoil material can be notably rehabilitated with the Deep Ripping and Decompaction practice, which prepares the site for the appropriate long-term lawn/ground cover mix including deep taproot plants such as clover, fescue or trefoil, etc. needed for all rehabilitated soils.

Generally, soils in Hydrologic Soil Groups A and B, which respectively may include deep, well-drained, sandy-gravelly materials or deep, moderately well-drained basal till materials, are among the easier ones to restore permeability and infiltration, by deep ripping and decompaction. Among the many different soils in Hydrologic Soil Group C are those unique glacial tills having a natural fragipan zone, beginning about 12 to 18 inches (30 – 45cm), below surface. Although soils in Hydrologic Soil Group C do require a somewhat more carefully applied level of the Deep Ripping and Decompaction practice, it can greatly benefit such affected areas by reducing the runoff and fostering infiltration to a level equal to that of pre-disturbance.

Soils in Hydrologic Soil Group D typically have a permanent high water table close to the surface, influenced by a clay or other highly impervious layer of material. In many locations with clay subsoil material, the bulk density is so naturally high that heavy trafficking has little or no added impact on infiltration; and structural runoff control practices rather than Deep Ripping and Decompaction should be considered.

The information about Hydrologic Soil Groups is merely a general guideline. Site-specific data such as limited depths of cut-and-fill grading with minimal removal or translocation of the inherent subsoil materials (as analyzed in the county soil survey) or, conversely, the excavation and translocation of deeper, unconsolidated substratum or consolidated bedrock materials (unlike the analyzed subsoil horizons' materials referred to in the county soil survey) should always be taken into account.

Sites made up with significant quantities of large rocks, or having a very shallow depth to bedrock, are not conducive to deep ripping and decompaction (subsoiling); and other measures may be more practical.

### Slope

The two-phase application of 1) deep ripping and 2) decompaction (deep subsoiling), is most practical on flat, gentle and moderate slopes. In some situations, such as but not limited to temporary construction access corridors, inclusion areas that are moderately steep along a project's otherwise gentle or moderate slope may also be deep ripped and decompacted. For limited instances of moderate steepness on other projects, however, the post-construction land use and the relative alignment of the potential ripping and decompaction work in relation to the lay of the slope should be reviewed for safety and practicality. In broad construction areas predominated by moderately steep or steep slopes, the practice is generally not used.

### Local Weather/Timing/Soil Moisture

Effective fracturing of compressed subsoil material from the exposed work surface, laterally and vertically down through the affected zone is achieved only when the soil material is moderately dry to moderately moist. Neither one of the two-phases, deep ripping nor decompaction (deep

subsoiling), can be effectively conducted when the soil material (subsoil or replaced topsoil) is in either a “plastic” or “liquid” state of soil consistency. Pulling the respective implements legs through the soil when it is overly moist only results in the “slicing and smearing” of the material or added “squeezing and compression” instead of the necessary fracturing. Ample drying time is needed for a “rippable” soil condition not merely in the material close to the surface, but throughout the material located down to the bottom of the physically compressed zone of the subsoil.

The “poor man’s Atterberg field test” for soil plasticity is a simple “hand-roll” method used for quick, on-site determination of whether or not the moisture level of the affected soil material is low enough for: effective deep ripping of subsoil; respreading of topsoil in a friable state; and final decompaction (deep subsoiling). Using a sample of soil material obtained from the planned bottom depth of ripping, e.g.: 20 - 24 inches below exposed subsoil surface, the sample is hand rolled between the palms down to a 1/8-inch diameter thread. (Use the same test for stored topsoil material before respreading on the site.) If the respective soil sample crumbles apart in segments no greater than 3/8 of an inch long, by the time it is rolled down to 1/8 inch diameter, it is low enough in moisture for deep ripping (or topsoil replacement), and decompaction. Conversely, as shown in Figure 5, if the rolled sample stretches out in increments greater than 3/8 of an inch long before crumbling, it is in a “plastic” state of soil consistency and is too wet for subsoil ripping (as well as topsoil replacement) and final decompaction.




Fig. 5. Augered from a depth of 19 inches below the surface of the replaced topsoil, this subsoil sample was hand rolled to a 1/8-inch diameter. The test shows the soil at this site stretches out too far without crumbling; it indicates the material is in a plastic state of consistency, too wet for final decompaction (deep subsoiling) at this time.

## Design Guidance

Beyond the above-noted site factors, a vital requirement for the effective Deep Ripping and Decompaction (deep subsoiling), is implementing the practice in its distinct, two-phase process:

- 1) Deep rip the affected thickness of exposed subsoil material (see Figure 10 and 11), aggressively fracturing it before the protected topsoil is reapplied on the site (see Figure 12); and
- 2) Decompact (deep subsoil), simultaneously through the restored topsoil layer and the upper half of the affected subsoil (Figure 13). The second phase, “decompaction,” mitigates the partial recompaction which occurs during the heavy process of topsoil spreading/grading. Prior to deep ripping and decompacting the site, all construction activity, including construction equipment and material storage, site cleanup and trafficking (Figure 14), should be finished; and the site closed off to further disturbance. Likewise, once the practice is underway and the area’s soil permeability and

rainfall infiltration are being restored, a policy limiting all further traffic to permanent travel lanes is maintained.

The other critical elements, outlined below, are: using the proper implements (deep, heavy-duty rippers and subsoilers), and ample pulling-power equipment (tractors); and conducting the practice at the appropriate speed, depth and pattern(s) of movement.

Note that an appropriate plan for the separate practice of establishing a healthy perennial ground cover, with deep rooting to help maintain the restored soil structure, should be developed in advance. This may require the assistance of an agronomist or landscape horticulturist.

## Implementations

Avoid the use of all undersize implements. The small-to-medium, light-duty tool will, at best, only “scarify” the uppermost surface portion of the mass of compacted subsoil material. The term “chisel plow” is commonly but incorrectly applied to a broad range of implements. While a few may be adapted for the moderate subsoiling of non-impacted soils, the majority are less durable and used for only lighter land-fitting (see Figure 6).



Fig. 6. A light duty chisel implement, not adequate for either the deep ripping or decompaction (deep subsoiling) phase.



Fig. 7. One of several variations of an agricultural ripper. This unit has long, rugged shanks mounted on a steel V-frame for deep, aggressive fracturing through Phase 1.

Use a “heavy duty” agricultural-grade, deep ripper (see Figures 7,9,10 and 11) for the first phase: the lateral and vertical fracturing of the mass of exposed and compressed subsoil, down and through, to the bottom of impact, prior to the replacement of the topsoil layer. (Any oversize rocks which are uplifted to the subsoil surface during the deep ripping phase are picked and removed.) Like the heavy-duty class of implement for the first phase, the decompaction (deep subsoiling) of Phase 2 is conducted with the heavy-duty version of the deep subsoiler. More preferable is the angled-leg variety of deep subsoiler (shown in Figures 8 and 13). It minimizes the inversion of the subsoil and topsoil layers while laterally and vertically fracturing the upper half of the previously ripped subsoil layer and all of the topsoil layer by delivering a momentary, wave-like “lifting and shattering” action up through the soil layers as it is pulled.

### Pulling-Power of Equipment

Use the following rule of thumb for tractor horsepower (hp) whenever deep ripping and decompaction a significantly impacted site: For both types of implement, have at least 40 hp of tractor pull available for each mounted shank/leg.

Using the examples of a 3-shank and a 5-shank implement, the respective tractors should have 120 and 200 hp available for fracturing down to the final depth of 20-to-24 inches per phase. Final depth for the deep ripping in Phase 1 is achieved incrementally by a progressive series of passes (see Depth and Patterns of Movement, below); while for Phase 2, the full operating depth of the deep subsoiler is applied from the beginning.

The operating speed for pulling both types of implement should not exceed 2 to 3 mph. At this slow and managed rate of operating speed, maximum functional performance is sustained by the tractor and the implement performing the soil fracturing. Referring to Figure 8, the implement is the 6-leg version of the deep angled-leg subsoiler. Its two outside legs are “chained up” so that only four legs will be engaged (at the maximum depth), requiring no less than 160 hp. (rather than 240 hp) of pull. The 4-wheel drive, articulated-frame tractor in Figure 8 is 174 hp. It will be decompacting this unobstructed, former construction access area simultaneously through 11 inches of replaced topsoil and the upper 12 inches of the previously deep-ripped subsoil. In constricted areas of Phase 1) Deep Ripping, a medium-size tractor with adequate hp, such as the one in Figure 9 pulling a 3-shank deep ripper, may be more maneuverable.

Some industrial-grade variations of ripping implements are attached to power graders and bulldozers. Although highly durable, they are generally not recommended. Typically, the shanks or “teeth” of these rippers are too short and stout; and they are mounted too far apart to achieve the well-distributed type of lateral and vertical fracturing of the soil materials necessary to restore soil permeability and infiltration. In addition, the power graders and bulldozers, as pullers, are far less maneuverable for turns and patterns than the tractor.



Fig. 8. A deep, angled-leg subsoiler, ideal for Phase 2 decompaction of after the topsoil layer is graded on top of the ripped subsoil.



Fig. 9. This medium tractor is pulling a 3-shank deep ripper. The severely compacted construction access corridor is narrow, and the 120 hp tractor is more maneuverable for Phase 1 deep ripping (subsoil fracturing), here.

### Depth and Patterns of Movement

As previously noted both Phase 1 Deep Ripping through significantly compressed, exposed subsoil and Phase 2 Decompaction (deep subsoiling) through the replaced topsoil and upper subsoil need to be performed at maximum capable depth of each implement. With an implement's guide wheels attached, some have a “normal” maximum operating depth of 18 inches, while others may go deeper. In many situations, however, the tractor/implement operator must first remove the guide wheels and other non-essential elements from the implement. This adapts the ripper or the deep subsoiler for skillful pulling with its frame only a few inches above surface, while the shanks or legs, fracture the soil material 20-to-24 inches deep.

There may be construction sites where the depth of the exposed subsoil's compression is moderate, e.g.: 12 inches, rather than deep. This can be verified by using a 3/4 inch cone penetrometer and a shovel to test the subsoil for its level of compaction, incrementally, every three inches of increasing depth. Once the full thickness of the subsoil's compacted zone is finally “pieced” and there is a significant drop in the psi measurements of the soil penetrometer, the depth/thickness of compaction is determined. This is repeated at several representative locations of the construction site. If the thickness of the site's subsoil compaction is verified as, for example, ten inches, then the Phase 1 Deep Ripping can be correspondingly reduced to the implement's minimum operable depth of 12 inches. However, the Phase 2 simultaneous Decompaction (subsoiling) of an 11 inch thick layer of replaced topsoil and the upper subsoil should run at the subsoiling implements full operating depth.



Fig. 10. An early pass with a 3-shank deep ripper penetrating only 8 inches into this worksite's severely compressed subsoil.



Fig. 11. A repeat run of the 3-shank ripper along the same patterned pass area as Fig. 9; here, incrementally reaching 18 of the needed 22 inches of subsoil fracture.

Typically, three separate series (patterns) are used for both the Phase 1 Deep Ripping and the Phase 2 Decompaction on significantly compacted sites. For Phase 1, each series begins with a moderate depth of rip and, by repeat-pass, continues until full depth is reached. Phase 2 applies the full depth of Decompaction (subsoiling), from the beginning.

Every separate series (pattern) consists of parallel, forward-and-return runs, with each progressive

pass of the implement's legs or shanks evenly staggered between those from the previous pass. This compensates for the shank or leg-spacing on the implement, e.g., with 24-to-30 inches between each shank or leg. The staggered return pass ensures lateral and vertical fracturing actuated every 12 to 15 inches across the densely compressed soil mass.

#### Large, Unobstructed Areas

For larger easy areas, use the standard patterns of movement:

- The first series (pattern) of passes is applied lengthwise, parallel with the longest spread of the site; gradually progressing across the site's width, with each successive pass.
- The second series runs obliquely, crossing the first series at an angle of about 45 degrees.
- The third series runs at right angle (or 90 degrees), to the first series to complete the fracturing and shattering on severely compacted sites, and avoid leaving large unbroken blocks of compressed soil material. (In certain instances, the third series may be optional, depending on how thoroughly the first two series loosen the material and eliminate large chunks/blocks of material as verified by tests with a ¾-inch cone penetrometer.)




Fig. 12. Moderately dry topsoil is being replaced on the affected site now that Phase 1 deep ripping of the compressed subsoil is complete.




Fig. 13. The same deep, angled-leg subsoiler shown in Fig. 7 is engaged at maximum depth for Phase 2, decompaction (deep soiling), of the replaced topsoil and the upper subsoil materials.

#### Corridors

In long corridors of limited width and less maneuverability than larger sites, e.g.: along compacted areas used as temporary construction access, a modified series of pattern passes are used.

- First, apply the same initial lengthwise, parallel series of passes described above.

- A second series of passes makes a broad "S" shaped pattern of rips, continually and gradually alternating the "S" curves between opposite edges inside the compacted corridor.

- The third and final series again uses the broad, alternating S pattern, but it is "flip-flopped" to continually cross the previous S pattern along the corridor's centerline. This final series of the S pattern curves back along the edge areas skipped by the second series.

#### Maintenance and Cost

Once the two-phase practice of Deep Ripping and Decompaction is completed, two items are essential for maintaining a site's soil porosity and permeability for infiltration. They are: planting and maintaining the appropriate ground cover with deep roots to maintain the soil structure (see Figure 15); and keeping the site free of traffic or other weight loads.

Note that site-specific choice of an appropriate vegetative ground-cover seed mix, including the proper seeding ratio of one or more perennial species with a deep taproot system and the proper amount of lime and soil nutrients (fertilizer mix) adapted to the soil-needs, are basic to the final practice of landscaping, i.e.: surface tillage, seeding/planting/fertilizing and culti-packing or mulching is applied. The "maintenance" of an effectively deep-ripped and decompacted area is generally limited to the successful perennial (long-term) landscape ground cover; as long as no weight-bearing force of soil compaction is applied.



Fig. 14. The severely compacted soil of a temporary construction yard used daily by heavy equipment for four months, shown before deep ripping, topsoil replacement, and decompaction.



Fig. 15. The same site as Fig. 14 after deep ripping of the exposed subsoil, topsoil replacement, decompaction through the topsoil and upper subsoil and final surface tillage and revegetation to maintain soil permeability and infiltration.

The Deep Ripping and Decompaction practice is, by necessity, more extensive than periodic subsoiling of farmland. The cost of deep ripping and decompacting (deep subsoiling), will vary according to the depth and severity of soil-material compression and the relative amount of tractor and implement time that is required. In some instances, depending on open maneuverability, two-to-three acres of compacted project area may be deep-ripped in one day. In other situations of more severe compaction and - or less maneuverability, as little as one acre may be fully ripped in a day. Generally, if the Phase 1) Deep Ripping is fully effective, the Phase 2) Decompaction should be completed in 2/3 to 3/4 of the time required for Phase 1.

Using the example of two acres of Phase 1) Deep Ripping in one day, at \$1800 per day, the net cost is \$900 per acre. If the Phase 2) Decompacting or deep subsoiling takes 3/4 the time as Phase 1, it costs \$675 per acre for a combined total of \$1575 per acre to complete the practice (these figures do not include the cost of the separate practice of topsoil stripping and replacement). Due to the many variables, it must be recognized that cost will be determined by the specific conditions or constraints of the site and the availability of proper equipment.

## Resources

### Publications:

- American Society of Agricultural Engineers. 1971. *Compaction of Agricultural Soils*. ASAE.
- Brady, N.C., and R.R. Weil. 2002. *The Nature and Properties of Soils*. 13<sup>th</sup> ed. Pearson Education, Inc.
- Baver, L.D. 1948. *Soil Physics*. John Wiley & Sons.
- Carpachi, N. 1987 (1995 fifth printing). *Excavation and Grading Handbook, Revised*. 2<sup>nd</sup> ed. Craftsman Book Company
- Ellis, B. (Editor). 1997. *Safe & Easy Lawn Care: The Complete Guide to Organic Low Maintenance Lawn*. Houghton Mifflin.
- Harpstead, M.I., T.J. Sauer, and W.F. Bennett. 2001. *Soil Science Simplified*. 4<sup>th</sup> ed. Iowa State University Press.
- Magdoff, F., and H. van Es. 2000. *Building Soils for Better Crops*. 2<sup>nd</sup> ed. Sustainable Agricultural Networks
- McCarthy, D.F. 1993. *Essentials of Soil Mechanics and Foundations, Basic Geotechnics* 4<sup>th</sup> ed. Regents/Prentice Hall.
- Plaster, E.J. 1992. *Soil Science & Management*. 3<sup>rd</sup> ed. Delmar Publishers.
- Union Gas Limited, Ontario, Canada. 1984. *Rehabilitation of Agricultural Lands, Damm-Kerwood Loop Pipeline; Technical Report*. Ecological Services for Planning, Ltd.; Robinson, Merritt & Devries, Ltd. and Smith, Hoffman Associates, Ltd.
- US Department of Agriculture in cooperation with Cornell University Agricultural Experiment Station. Various years. *Soil Survey of (various names) County, New York*. USDA.

### Internet Access:

- Examples of implements:  
  - V-Rippers. Access by internet search of [John Deere Ag-New Equipment for 915 \(larger-frame model\) V-Ripper](#); and [for 913 \(smaller-frame model\) V-Ripper](#). [Deep-angled-leg subsoiler](#). Access by internet search of: [BigHam Brothers Shear Bolt Paratill-Subsoiler](#).  
[http://salesmanual.deere.com/sales/salesmanual/en\\_NA/primary\\_image/2008/feature/rippers/915v\\_pattern\\_frame.html?sub=a&link=product](http://salesmanual.deere.com/sales/salesmanual/en_NA/primary_image/2008/feature/rippers/915v_pattern_frame.html?sub=a&link=product) Last visited March 08.
- Soils data of USDA Natural Resources Conservation Service. NRCS Web Soil Survey. <http://websoilsurvey.nrcs.usda.gov/app/> and [USDA-NRCS Official Soil Series Descriptions; View by Name](#). <http://ortho.fvw.nrcs.usda.gov/cgi-bin/losd/oshname.cgi>. Last visited Jan. 08.
- Soil penetrometer information. Access by internet searches of: [Diagnosing Soil Compaction using a Penetrometer \(soil compaction tester\)](#), [PSU Extension](#); as well as [Dickey-John Soil Compaction Tester](#). <http://www.dickey-johnproducts.com/pdf/SoilCompactionTest.pdf> and <http://cropsoil.psu.edu/Extension/Facts/sect178.pdf> Last visited Sept. 07

This Page Intentionally Left Blank

Appendix F:  
Post-Construction Inspections and Maintenance

This Page Intentionally Left Blank

## POST CONSTRUCTION INSPECTIONS AND MAINTENANCE

### 1. SITE COVER

#### a. Inspections

Site cover and associated structures and embankments should be inspected periodically for the first few months following construction and then on a biannual basis. Site inspections should also be performed following all major (i.e., intense storms, thunder storms, cloud burst, etc.) storm events. Items to check for include (but are not limited to):

- i. Differential settlement of embankments, cracking or erosion.
- ii. Lack of vigor and density of grass turf.
- iii. Accumulation of sediments or litter on lawn areas, paved areas, or within catch basin sumps.
- iv. Accumulation of pollutants, including oils or grease, in catch basin sumps.
- v. Damage or fatigue of storm sewer structures or associated components.

#### b. Mowing and Sweeping

Vegetated areas and landscaping should be maintained to promote vigorous and dense growth. Lawn areas should be mowed at least three times a year (more frequent mowing may be desired for aesthetic reasons). Resultant yard waste shall be collected and disposed of off-site.

Paved areas should be swept at least twice a year. Additional sweeping may be appropriate in the early spring for removal of deicing materials

#### c. Debris and Litter Removal

Accumulation of litter and debris should be removed during each mowing or sweep operation.

#### d. Structural Repair or Replacement

Components of the system which require repair or replacement should be addressed immediately following identification.

#### e. Catch Basins

The frequency for cleanout of catch basin sumps will depend on the efficiency of mowing, sweeping, and debris and litter removal. Sumps should be cleaned when accumulation of sediments are within six inches of the catch basin outlet pipe.

Disposal of material from catch basins sumps, drainage manholes, and trench drains shall be in accordance with local, state, and federal guidelines.

**f. Grassed Swales**

Swale maintenance will include periodic mowing, occasional spot reseeding and weed control to keep grass cover dense and vigorous. Resultant yard waste shall be collected and disposed of off-site. Application of fertilizers and pesticides should be restricted or limited.

**g. Rip-rap Dissipation structures**

Rip-rap used to dissipate energy from pipe outfalls shall be cleaned or replaced when it becomes overburdened with silt or sediment.

**h. Winter Maintenance**

To prevent impacts to storm water management facilities, the following winter maintenance limitations, restrictions, or requirements are recommended:

- i. Remove snow and ice from inlet structures, basin inlet and outlet structures and away from culvert end sections.
- ii. Snow removed from paved areas should not be piled at inlets/outlets of the storm water management basin.
- iii. Use of deicing materials should be limited to sand and “environmentally friendly” chemical products. Use of salt mixtures should be kept to a minimum.
- iv. Sand used for deicing should be clean, coarse material free of fines, silt, and clay.
- v. Materials used for deicing should be removed during the early spring by sweeping and/ or vacuuming.

## **2. BIORETENTION FILTERS**

**a. Inspection**

Bioretention filters should be inspected periodically for the first few months after construction and then on a monthly basis. Bioretention filters should be inspected after all major storm events. Items to check for include (but are not limited to):

- i. Checking embankments for subsidence, erosion, cracking, undesirable tree and shrub growth and the presence of burrowing animals.
- ii. Check inlet for erosion.
- iii. Evidence of standing water (i.e. does it dewater between storms).
- iv. Health and vigor of vegetation (trees, shrubs, grass, flowers, mulch).
- v. Accumulation of sediment or yard waste.
- vi. Evidence of clogging at inlets or outlets.
- vii. Condition of the overflow spillway.
- viii. Ensure grass is well established.

ix. Grass height not greater than six inches.

**b. Mowing**

Mow grass areas within bioretention facility to ensure that grass height does not exceed 6-inches. Undesirable trees and shrubs should be removed. Resultant yard wastes shall be collected and disposed of off-site

**c. Debris, Trash and Litter Control**

Removal of debris and litter shall be accomplished during mowing operations. Inlet structures should be cleared of all debris and litter.

**d. Structural Repairs and Replacement**

Components of the bioretention filter, which require repair or replacement, should be addressed immediately following identification. This includes treating and or replacing diseased trees and shrub, fertilizing as necessary, replacing mulch where bare spots appear, and filter beds.

**e. Erosion and Sediment Control**

Sources of sedimentation, specifically eroded areas in upland drainage areas, should be stabilized immediately upon identification. Stabilization should be with vegetative practices or other erosion control practices when vegetative measures do not prove effective.

Soil slumpage, erosion of the embankments or around inlets/outlets, and cracking should be stabilized and repaired immediately upon identification.

**f. Sediment Removal**

Sediments that accumulate in the bioretention filter should be removed annually to prevent clogging of inlet or outlet structures. Disposal of material removed from bioretention filter shall be in accordance with local, state, and federal guidelines.

### **3. INFILTRATION BASINS**

**a. Inspections**

Infiltration Basins should be inspected periodically for the first few months after construction and then on an annual basis. Infiltration Basins should be inspected after major storm events to ensure inlets and outlets remain clear. Items to check for include (but are not limited to):

- i. Differential settlement of embankments.
- ii. Cracking, erosion, or seepage through embankments.
- iii. Evidence of clogging at inlets or outlets.
- iv. Erosion of the bottom surface/flow path through the basin.
- v. Brush, shrub, or tree growth on embankments.

vi. Lack of vigor and density of grass turf within the basin.

**b. Mowing**

The side slopes, embankments, inlets, and overflow spillways of the detention basins should be mowed at least three times a year and resultant yard wastes collected and disposed of off-site.

**c. Debris and Litter Control**

Removal of debris and litter should be accomplished during mowing operations. Inlet and outlet structures should be cleared of all debris and litter.

**d. Structural repairs and Replacement**

Components of the infiltration basin, which require repair or replacement, should be addressed immediately following identification.

**e. Erosion Control**

Sources of sedimentation, specifically eroded areas in upland drainage areas, should be stabilized immediately upon identification. Stabilization should be with vegetative practices or other erosion control practices when vegetative measures do not prove effective.

Soil slumpage, erosion of the basin embankment or around inlets/outlets, and cracking should be stabilized and repaired immediately upon identification. Repair, replacement, or addition of rip-rap aprons, channels or embankments should be pursued as required.

**f. Sediment removal**

Sediments, which accumulate in the infiltration basin, should be removed immediately to prevent clogging.

#### **4. UNDERGROUND INFILTRATION SYSTEM**

**a. Inspections**

Underground infiltration systems should be inspected periodically for the first few months after construction and then on an annual basis. Underground infiltration systems should be inspected after major storm events to ensure inlets and outlets remain clear. Items to check for include (but are not limited to):

i. Measure the sediment buildup at each riser.

ii. Inspect each header, all laterals, inlets, and outlet pipes for sediment build up, obstructions or other problems. Cracking, erosion or seepage through embankments.

Refer to the attached Stormtech “Isolator Row Operations and Maintenance Manual” for the manufacturer’s inspection and maintenance requirements.

**b. Debris and Litter Control**

Inlet and outlet structures should be cleared of all debris and litter.

**c. Structural repairs and Replacement**

Components of the underground infiltration system, which require repair or replacement, should be addressed immediately following identification.

**d. Sedimentation Control**

Sources of sedimentation, specifically eroded areas in upland drainage areas, should be stabilized immediately upon identification. Stabilization should be with vegetative practices or other erosion control practices when vegetative measures do not prove effective.

**e. Sediment removal**

Sediments, which accumulate in the underground infiltration system, should be removed when it reaches 4% of the pipe diameter to prevent clogging of the outlet. A typical clean-out cycle should be between 5 to 10 years with more frequent cleanings near inlet and outlet structures. The unit may require cleaning in the event of a spill of a toxic or foreign substance. Disposal of material from the underground infiltration systems shall be in accordance with local, state, and federal guidelines.

Underground infiltration systems are confined space environment and only properly trained personnel possessing the necessary safety equipment should enter the systems to perform maintenance or inspection.

# Isolator<sup>®</sup> Row O&M Manual



## THE ISOLATOR<sup>®</sup> ROW

### INTRODUCTION

An important component of any Stormwater Pollution Prevention Plan is inspection and maintenance. The StormTech Isolator Row is a technique to inexpensively enhance Total Suspended Solids (TSS) and Total Phosphorus (TP) removal with easy access for inspection and maintenance.

### THE ISOLATOR ROW

The Isolator Row is a row of StormTech chambers, either SC-160, SC-310, SC-310-3, SC-740, DC-780, MC-3500 or MC-4500 models, that is surrounded with filter fabric and connected to a closely located manhole for easy access. The fabric-wrapped chambers provide for settling and filtration of sediment as storm water rises in the Isolator Row and ultimately passes through the filter fabric. The open bottom chambers and perforated sidewalls (SC-310, SC-310-3 and SC-740 models) allow storm water to flow both vertically and horizontally out of the chambers. Sediments are captured in the Isolator Row protecting the storage areas of the adjacent stone and chambers from sediment accumulation.

A woven geotextile fabric is placed between the stone and the Isolator Row chambers. The woven geotextile provides a media for stormwater filtration, a durable surface for maintenance, prevents scour of the underlying stone and remains intact during high pressure jetting. A non-woven fabric is placed over the chambers to provide a filter media for flows passing through the perforations in the sidewall of the chamber. The non-woven fabric is not required over the SC-160, DC-780, MC-3500 or MC-4500 models as these chambers do not have perforated side walls.

The Isolator Row is typically designed to capture the “first flush” and offers the versatility to be sized on a volume basis or flow rate basis. An upstream manhole provides access to the Isolator Row and typically includes a high flow weir. When flow rates or volumes exceed the Isolator Row weir capacity the water will flow over the weir and discharge through a manifold to the other chambers.

*Another acceptable design uses one open grate inlet structure. Using a “high/low” design (low invert elevation on the Isolator Row and a higher invert elevation on the manifold) an open grate structure can provide the advantages of the Isolator Row by creating a differential between the Isolator Row and manifold thus allowing for settlement in the Isolator Row.*

The Isolator Row may be part of a treatment train system. The design of the treatment train and selection of pretreatment devices by the design engineer is often driven by regulatory requirements. Whether pretreatment is used or not, the Isolator Row is recommended by StormTech as an effective means to minimize maintenance requirements and maintenance costs.


*Note: See the StormTech Design Manual for detailed information on designing inlets for a StormTech system, including the Isolator Row.*



Looking down the Isolator Row from the manhole opening, woven geotextile is shown between the chamber and stone base.



StormTech Isolator Row with Overflow Spillway (not to scale)





## ISOLATOR ROW INSPECTION/MAINTENANCE

### INSPECTION

The frequency of inspection and maintenance varies by location. A routine inspection schedule needs to be established for each individual location based upon site specific variables. The type of land use (i.e. industrial, commercial, residential), anticipated pollutant load, percent imperviousness, climate, etc. all play a critical role in determining the actual frequency of inspection and maintenance practices.

At a minimum, StormTech recommends annual inspections. Initially, the Isolator Row should be inspected every 6 months for the first year of operation. For subsequent years, the inspection should be adjusted based upon previous observation of sediment deposition.

The Isolator Row incorporates a combination of standard manhole(s) and strategically located inspection ports (as needed). The inspection ports allow for easy access to the system from the surface, eliminating the need to perform a confined space entry for inspection purposes.

If upon visual inspection it is found that sediment has accumulated, a stadia rod should be inserted to determine the depth of sediment. When the average depth of sediment exceeds 3 inches throughout the length of the Isolator Row, clean-out should be performed.


### MAINTENANCE

The Isolator Row was designed to reduce the cost of periodic maintenance. By “isolating” sediments to just one row, costs are dramatically reduced by eliminating the need to clean out each row of the entire storage bed. If inspection indicates the potential need for maintenance, access is provided via a manhole(s) located on the end(s) of the row for cleanout. If entry into the manhole is required, please follow local and OSHA rules for a confined space entries.

Maintenance is accomplished with the JetVac process. The JetVac process utilizes a high pressure water nozzle to propel itself down the Isolator Row while scouring and suspending sediments. As the nozzle is retrieved, the captured pollutants are flushed back into the manhole for vacuuming. Most sewer and pipe maintenance companies have vacuum/JetVac combination vehicles. Selection of an appropriate JetVac nozzle will improve maintenance efficiency. Fixed nozzles designed for culverts or large diameter pipe cleaning are preferable. Rear facing jets with an effective spread of at least 45” are best. Most JetVac reels have 400 feet of hose allowing maintenance of an Isolator Row up to 50 chambers long. **The JetVac process shall only be performed on StormTech Isolator Rows that have AASHTO class 1 woven geotextile (as specified by StormTech) over their angular base stone.**

### StormTech Isolator Row (not to scale)

*Note: Non-woven fabric is only required over the inlet pipe connection into the end cap for SC-160LP, DC-780, MC-3500 and MC-4500 chamber models and is not required over the entire Isolator Row.*



# ISOLATOR ROW STEP BY STEP MAINTENANCE PROCEDURES

## STEP 1

Inspect Isolator Row for sediment.

- A) Inspection ports (if present)
  - i. Remove lid from floor box frame
  - ii. Remove cap from inspection riser
  - iii. Using a flashlight and stadia rod, measure depth of sediment and record results on maintenance log.
  - iv. If sediment is at or above 3 inch depth, proceed to Step 2. If not, proceed to Step 3.
- B) All Isolator Rows
  - i. Remove cover from manhole at upstream end of Isolator Row
  - ii. Using a flashlight, inspect down Isolator Row through outlet pipe
    - 1. Mirrors on poles or cameras may be used to avoid a confined space entry
    - 2. Follow OSHA regulations for confined space entry if entering manhole
  - iii. If sediment is at or above the lower row of sidewall holes (approximately 3 inches), proceed to Step 2. If not, proceed to Step 3.

## STEP 2

Clean out Isolator Row using the JetVac process.


- A) A fixed floor cleaning nozzle with rear facing nozzle spread of 45 inches or more is preferable
- B) Apply multiple passes of JetVac until backflush water is clean
- C) Vacuum manhole sump as required

## STEP 3

Replace all caps, lids and covers, record observations and actions.

## STEP 4

Inspect & clean catch basins and manholes upstream of the StormTech system.



## SAMPLE MAINTENANCE LOG

Date	Stadia Rod Readings		Sediment Depth (1)-(2)	Observations/Actions	Inspector
	Fixed point to chamber bottom (1)	Fixed point to top of sediment (2)			
3/15/11	6.3 ft	none		New installation. Fixed point is CI frame at grade	DJM
9/24/11		6.2	0.1 ft	Some grit felt	SM
6/20/13		5.8	0.5 ft	Mucky feel, debris visible in manhole and in Isolator Row, maintenance due	NV
7/7/13	6.3 ft		0	System jetted and vacuumed	DJM



Appendix G:  
Figures

This Page Intentionally Left Blank



ALTERATION OF THIS DRAWING, EXCEPT BY A LICENSED P.E. IS ILLEGAL. ANY ALTERATION BY A P.E. MUST BE INDICATED AND BEAR THE APPROPRIATE SEAL, SIGNATURE AND DATE OF ALTERATION.

**THE**  
*Chazen*  
**COMPANIES**  
Engineers/Surveyors  
Planners  
Environmental Scientists  
Landscape Architects

*Hudson Valley Office:*  
21 Fox Street, Poughkeepsie, NY 12601  
Phone: (845) 454-3980  
*Capital District Office:*  
547 River Street, Troy, NY 12180  
Phone: (518) 273-0055  
*North Country Office:*  
20 Elm Street, Glens Falls, NY 12801  
Phone: (518) 812-0513  
*Westchester NY Office:*  
1 North Broadway,  
White Plains, NY 10601  
Phone: (914) 997-8510  
*Tennessee Offices:*  
2416 21st Ave S. Nashville, TN 37212  
427 E. 5th St. Chattanooga, TN 37403

**RAPP ROAD RESIDENTIAL DEVELOPMENT**

**SITE LOCATION MAP**

TOWN OF GUILDERLAND, ALBANY COUNTY, NEW YORK

drawn CR	checked RK
date 02/06/19	scale 1"=400'
project no. 317AI.00	
sheet no. <b>FIG 1</b>	

# Custom Soil Resource Report Soil Map




Map Scale: 1:2,890 if printed on A portrait (8.5" x 11") sheet.



Map projection: Web Mercator Corner coordinates: WGS84 Edge tics: UTM Zone 18N WGS84

**FIGURE 3**

- LEGEND**
- LPC Landmarks
  - National Register Building sites (View)
  - USN Building Districts (View)
  - Survey Building Areas (View)
  - Survey Archaeology Areas (View)
  - LPC Historic Districts
  - Consultation Projects (View)





**Parks, Recreation  
and Historic Preservation**

**ANDREW M. CUOMO**  
Governor

**ERIK KULLESEID**  
Acting Commissioner

March 11, 2019

Kenneth Kovalchik  
Town Planner  
Town of Guilderland  
PO Box 339  
Guilderland, NY 12084-0339  
*(via email)*

Re: SEQRA/DEC  
Proposed Rapp Road Apartments/Townhomes/New Construction  
Gipp and Rapp Roads, Guilderland, Albany County  
19PR01578

Dear Mr. Kovalchik:

Thank you for requesting the comments of the Office of Parks, Recreation and Historic Preservation (OPRHP) as part of your SEQRA process. These comments are those of the Division for Historic Preservation and relate only to Historic/Cultural resources. They do not include potential environmental impacts to New York State Parkland that may be involved in or near your project. Such impacts must be considered as part of the environmental review of the project pursuant to the State Environmental Quality Review Act (New York Environmental Conservation Law Article 8) and its implementing regulations (6 NYCRR Part 617).


Our office has assessed both the archaeological and historical impacts that might be associated with this action. Based upon this review, it is the OPRHP's opinion that the project, as submitted, will not impact cultural resources in or eligible for inclusion in the State and National Register of Historic Places.

If I can be of any further assistance, I can be reached at [john.bonafide@parks.ny.gov](mailto:john.bonafide@parks.ny.gov) or (518) 268-2166.

Sincerely,

John A. Bonafide  
Director,  
Technical Preservation Services Bureau  
Agency Historic Preservation Officer


Figure 4



Sources: Esri, HERE, Garmin, Intermap, Increment P Corp., GEBCO, USGS, FAO, NPS, NRCAN, Geobase, IGN, Kadaster NL, Ordnance Survey, Esri Japan, METI, Esri China (Hong Kong), swisstopo, © OpenStreetMap contributors, and the GIS User Community

**STORMWATER LEGEND**

- WATERSHED BOUNDARY
- SOLIS BOUNDARY
- TIME OF CONCENTRATION
- SUBCATCHMENT NUMBER
- ▲ DESIGN POINT



SWPPP FIGURE

ORIGINAL SCALE IN INCHES

ALL RIGHTS RESERVED. COPY OR REPRODUCTION OF THIS DRAWING OR DOCUMENT, OR ANY PORTION THEREOF, IN ANY MANNER, WITHOUT THE WRITTEN PERMISSION OF CHAZEN ENGINEERING, LAND SURVEYING & LANDSCAPE ARCHITECTURE CO., D.P.C. IS PROHIBITED. THE DRAWING OR DOCUMENT IS NOT INTENDED OR REPRESENTED TO BE SUITABLE FOR CONSTRUCTION OR FOR ANY OTHER PURPOSE. THE DRAWING OR DOCUMENT OR ANY USE THEREOF FOR ANY PURPOSE OTHER THAN THAT INTENDED BY CHAZEN ENGINEERING, LAND SURVEYING & LANDSCAPE ARCHITECTURE CO., D.P.C. IS A VIOLATION OF NEW YORK STATE EDUCATION LAW FOR ANY PERSON TO ALTER THIS DRAWING OR DOCUMENT IN ANY MANNER. UNLESS THE USER OF THIS DRAWING OR DOCUMENT IS A LICENSED PROFESSIONAL ENGINEER OR ARCHITECT, ANY ALTERATION OF THIS DRAWING OR DOCUMENT SHALL BE AT THE USER'S SOLE RISK AND WITHOUT LIABILITY TO CHAZEN ENGINEERING, LAND SURVEYING & LANDSCAPE ARCHITECTURE CO., D.P.C.

CHAZEN ENGINEERING, LAND SURVEYING & LANDSCAPE ARCHITECTURE CO., D.P.C.

**THE CHAZEN COMPANIES**

Office Locations:

- Hudson Valley Office  
Poughkeepsie, New York 12601  
Phone: (845) 454-3980
- North Country Office  
20 Elm Street (Suite 110)  
White Plains, New York 10601  
Phone: (914) 812-0513
- Capital District Office  
Troy, New York 12180  
Phone: (518) 273-0055
- Westchester NY Office  
White Plains, New York 10601  
Phone: (914) 937-8810
- Nashville Tennessee Office  
Nashville, Tennessee 37203  
Phone: (615) 953-4808
- Chattanooga Tennessee Office  
Chattanooga, Tennessee 37403  
Phone: (423) 241-6575


REV.	DATE	DESCRIPTION

CROSSSECTES RAMP ROAD RESIDENTIAL DEVELOPMENT

**PRE-DEVELOPMENT WATERSHED DELINEATION MAP**

TOWN OF GUILDERLAND, ALBANY COUNTY, NY

designed	checked
SM	RK
date	02/06/19
scale	1"=50'
project no.	317A1.00
sheet no.	FIG.5



**STORMWATER LEGEND**

- WATERSHED BOUNDARY
- SOLS BOUNDARY
- TIME OF CONCENTRATION
- SUBCATCHMENT NUMBER
- ▲ DESIGN POINT

SWPPP FIGURE

ALL RIGHTS RESERVED. COPY OR REPRODUCTION OF THIS DRAWING OR DOCUMENT, OR ANY PORTION THEREOF, IS PROHIBITED. THE DRAWING OR DOCUMENT IS NOT INTENDED OR REPRESENTED TO BE SUITABLE FOR MODIFICATION OF THIS DRAWING OR DOCUMENT, OR ANY USE FOR ANY PROJECT APPLICATION OR SITUATION OTHER THAN THAT FOR WHICH IT WAS PREPARED. THE USER SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS, ENGINEERING, LAND SURVEYING & LANDSCAPE ARCHITECTURE CO. P.C.

IT IS A VIOLATION OF NEW YORK STATE EDUCATION LAW FOR ANY PERSON TO ALTER THIS DRAWING OR DOCUMENT IN ANY MANNER. ANY SUCH ALTERATION SHALL BE THE RESPONSIBILITY OF THE PERSON MAKING SUCH ALTERATION. THE ALTERNATION OF THIS DRAWING OR DOCUMENT SHALL BE THE RESPONSIBILITY OF THE PERSON MAKING SUCH ALTERATION, AND A SEPARATE DESCRIPTION OF THE ALTERATION SHALL BE SUBMITTED TO THE ORIGINAL DESIGNER.

ORIGINAL SCALE IN INCHES

**CHAZEN ENGINEERING, LAND SURVEYING & LANDSCAPE ARCHITECTURE, CO., D.P.C.**

**THE CHAZEN COMPANIES**

Office Locations:

- Hudson Valley Office
- Capital District Office
- Nashville Tennessee Office

Poughkeepsie, New York 12601  
 Troy, New York 12180  
 Nashville, Tennessee 37203

North Country Office:  
 20 Elm Street (Suite 110)  
 White Plains, New York 10601  
 Phone: (914) 812-0513

Westchester NY Office:  
 100 Westchester Ave., 4th Fl.  
 White Plains, New York 10601  
 Phone: (914) 937-8810

Chattanooga Tennessee Office:  
 2000 Market Street  
 Chattanooga, Tennessee 37403  
 Phone: (423) 241-6575

REV.	DATE	DESCRIPTION

**CROSSGATES RAPP ROAD RESIDENTIAL DEVELOPMENT**

**POST-DEVELOPMENT WATERSHED DELINEATION MAP**

TOWN OF GULDBERLAND, ALBANY COUNTY, NY

designed	checked
SM	RK
date	02/06/19
scale	1"=50'
project no.	317A1.00
sheet no.	FIG.6

This Page Intentionally Left Blank

Appendix H:  
Chazen Certifying  
Professionals Letter

This Page Intentionally Left Blank

January 29, 2020

To Whom it May Concern:


In accordance with the NYSDEC SPDES General Permit GP-0-20-001, part VII.H.2, the New York State licensed Professional Engineers employed by the Chazen Companies and listed on the attachment to this letter are duly authorized to sign and seal Stormwater Pollution Prevention Plan (SWPPPs), NOIs, and NOTs prepared under their direct supervision.

Sincerely,



Richard M. Loewenstein, Jr., P.E.  
Chief Executive Officer

**Chazen Professional Engineers duly authorized to sign and seal SWPPPs, NOIs, and NOTs**


<b><u>Name:</u></b>	<b><u>Position:</u></b>	<b><u>Signature:</u></b>	<b><u>Date:</u></b>
Joseph Lanaro, P.E.	Vice President of Engineering		1/30/2020
James Connors, P.E.	Senior Director		1/30/2020
Christopher Lapine, P.E.	Director	Christopher Lapine	1/31/2020
Roger Keating, P.E.	Director		1/30/2020
Peter Romano, P.E.	Director		1/31/2020
Walter Kubow, P.E.	Manager		1/29/2020
Eric Johnson, P.E.	Director	Eric P. Johnson	1/30/2020
George Cronk, P.E.	Director		1/31/2020
Sean Doty, P.E.	Director		1/31/2020
Michael Flanagan, P.E.	Sr. Project Engineer/Project Manager		1/31/2020
Kyle Ahearn, P.E.	Project Manager		1/31/2020

Appendix I:  
Pre-Development Stormwater Modeling

This Page Intentionally Left Blank



Westmere Terrace




Westmere Terrace



Rapp Road




Rapp Road



Subcat



Reach



Pond



Link

**317AI.00\_predvlp**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 2

**Summary for Subcatchment ES1: Westmere Terrace**

Runoff = 0.00 cfs @ 23.99 hrs, Volume= 0.002 af, Depth= 0.01"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
9,605	98	Paved parking, HSG A
24,608	49	50-75% Grass cover, Fair, HSG A
39,472	43	Woods/grass comb., Fair, HSG A
73,685	52	Weighted Average
64,080	45	86.96% Pervious Area
9,605	98	13.04% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.3	100	0.0182	0.15		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
3.4	94	0.0044	0.46		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
14.7	194	Total			

**Summary for Subcatchment ES2: Rapp Road**

Runoff = 4.94 cfs @ 12.25 hrs, Volume= 0.549 af, Depth= 0.45"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
4,328	98	Paved roads w/curbs & sewers, HSG A
18,567	49	50-75% Grass cover, Fair, HSG A
3,787	98	Paved roads w/curbs & sewers, HSG D
15,258	30	Meadow, non-grazed, HSG A
12,016	78	Meadow, non-grazed, HSG D
104,825	83	Brush, Poor, HSG D
* 9,639	94	Compacted Dirt, HSG D
98,265	43	Woods/grass comb., Fair, HSG A
366,925	82	Woods/grass comb., Fair, HSG D
633,610	74	Weighted Average
625,495	74	98.72% Pervious Area
8,115	98	1.28% Impervious Area

**317AI.00\_predvlp**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 3

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.7	100	0.0572	0.11		<b>Sheet Flow,</b> Woods: Light underbrush n= 0.400 P2= 2.59"
2.8	193	0.0519	1.14		<b>Shallow Concentrated Flow,</b> Woodland Kv= 5.0 fps
1.0	70	0.0284	1.18		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
4.5	342	0.0321	1.25		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
2.5	118	0.0253	0.80		<b>Shallow Concentrated Flow,</b> Woodland Kv= 5.0 fps
0.2	88	0.0137	9.13	28.69	<b>Pipe Channel,</b> 24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50' n= 0.012 Corrugated PE, smooth interior
26.7	911	Total			

**Summary for Pond DP1: Westmere Terrace**

Inflow Area = 1.692 ac, 13.04% Impervious, Inflow Depth = 0.01" for 1-year event  
 Inflow = 0.00 cfs @ 23.99 hrs, Volume= 0.002 af  
 Primary = 0.00 cfs @ 23.99 hrs, Volume= 0.002 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

**Summary for Pond DP2: Rapp Road**

Inflow Area = 14.546 ac, 1.28% Impervious, Inflow Depth = 0.45" for 1-year event  
 Inflow = 4.94 cfs @ 12.25 hrs, Volume= 0.549 af  
 Primary = 4.94 cfs @ 12.25 hrs, Volume= 0.549 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

**317AI.00\_predvlp**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.74"

Printed 2/6/2019

Page 4

**Summary for Subcatchment ES1: Westmere Terrace**

Runoff = 0.32 cfs @ 12.13 hrs, Volume= 0.045 af, Depth= 0.32"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.74"

Area (sf)	CN	Description
9,605	98	Paved parking, HSG A
24,608	49	50-75% Grass cover, Fair, HSG A
39,472	43	Woods/grass comb., Fair, HSG A
73,685	52	Weighted Average
64,080	45	86.96% Pervious Area
9,605	98	13.04% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.3	100	0.0182	0.15		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
3.4	94	0.0044	0.46		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
14.7	194	Total			

**Summary for Subcatchment ES2: Rapp Road**

Runoff = 18.45 cfs @ 12.22 hrs, Volume= 1.707 af, Depth= 1.41"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.74"

Area (sf)	CN	Description
4,328	98	Paved roads w/curbs & sewers, HSG A
18,567	49	50-75% Grass cover, Fair, HSG A
3,787	98	Paved roads w/curbs & sewers, HSG D
15,258	30	Meadow, non-grazed, HSG A
12,016	78	Meadow, non-grazed, HSG D
104,825	83	Brush, Poor, HSG D
* 9,639	94	Compacted Dirt, HSG D
98,265	43	Woods/grass comb., Fair, HSG A
366,925	82	Woods/grass comb., Fair, HSG D
633,610	74	Weighted Average
625,495	74	98.72% Pervious Area
8,115	98	1.28% Impervious Area

**317AI.00\_predvlp**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.74"

Printed 2/6/2019

Page 5

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.7	100	0.0572	0.11		<b>Sheet Flow,</b> Woods: Light underbrush n= 0.400 P2= 2.59"
2.8	193	0.0519	1.14		<b>Shallow Concentrated Flow,</b> Woodland Kv= 5.0 fps
1.0	70	0.0284	1.18		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
4.5	342	0.0321	1.25		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
2.5	118	0.0253	0.80		<b>Shallow Concentrated Flow,</b> Woodland Kv= 5.0 fps
0.2	88	0.0137	9.13	28.69	<b>Pipe Channel,</b> 24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50' n= 0.012 Corrugated PE, smooth interior
26.7	911	Total			

**Summary for Pond DP1: Westmere Terrace**

Inflow Area = 1.692 ac, 13.04% Impervious, Inflow Depth = 0.32" for 10-year event  
 Inflow = 0.32 cfs @ 12.13 hrs, Volume= 0.045 af  
 Primary = 0.32 cfs @ 12.13 hrs, Volume= 0.045 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

**Summary for Pond DP2: Rapp Road**

Inflow Area = 14.546 ac, 1.28% Impervious, Inflow Depth = 1.41" for 10-year event  
 Inflow = 18.45 cfs @ 12.22 hrs, Volume= 1.707 af  
 Primary = 18.45 cfs @ 12.22 hrs, Volume= 1.707 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

**317AI.00\_predvlp**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.34"

Printed 2/6/2019

Page 6

**Summary for Subcatchment ES1: Westmere Terrace**

Runoff = 2.90 cfs @ 12.09 hrs, Volume= 0.207 af, Depth= 1.47"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.34"

Area (sf)	CN	Description
9,605	98	Paved parking, HSG A
24,608	49	50-75% Grass cover, Fair, HSG A
39,472	43	Woods/grass comb., Fair, HSG A
73,685	52	Weighted Average
64,080	45	86.96% Pervious Area
9,605	98	13.04% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.3	100	0.0182	0.15		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
3.4	94	0.0044	0.46		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
14.7	194	Total			

**Summary for Subcatchment ES2: Rapp Road**

Runoff = 47.28 cfs @ 12.20 hrs, Volume= 4.210 af, Depth= 3.47"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.34"

Area (sf)	CN	Description
4,328	98	Paved roads w/curbs & sewers, HSG A
18,567	49	50-75% Grass cover, Fair, HSG A
3,787	98	Paved roads w/curbs & sewers, HSG D
15,258	30	Meadow, non-grazed, HSG A
12,016	78	Meadow, non-grazed, HSG D
104,825	83	Brush, Poor, HSG D
* 9,639	94	Compacted Dirt, HSG D
98,265	43	Woods/grass comb., Fair, HSG A
366,925	82	Woods/grass comb., Fair, HSG D
633,610	74	Weighted Average
625,495	74	98.72% Pervious Area
8,115	98	1.28% Impervious Area

**317AI.00\_predvlp**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.34"

Printed 2/6/2019

Page 7

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.7	100	0.0572	0.11		<b>Sheet Flow,</b> Woods: Light underbrush n= 0.400 P2= 2.59"
2.8	193	0.0519	1.14		<b>Shallow Concentrated Flow,</b> Woodland Kv= 5.0 fps
1.0	70	0.0284	1.18		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
4.5	342	0.0321	1.25		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
2.5	118	0.0253	0.80		<b>Shallow Concentrated Flow,</b> Woodland Kv= 5.0 fps
0.2	88	0.0137	9.13	28.69	<b>Pipe Channel,</b> 24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50' n= 0.012 Corrugated PE, smooth interior
26.7	911	Total			

**Summary for Pond DP1: Westmere Terrace**

Inflow Area = 1.692 ac, 13.04% Impervious, Inflow Depth = 1.47" for 100-year event  
 Inflow = 2.90 cfs @ 12.09 hrs, Volume= 0.207 af  
 Primary = 2.90 cfs @ 12.09 hrs, Volume= 0.207 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

**Summary for Pond DP2: Rapp Road**




Inflow Area = 14.546 ac, 1.28% Impervious, Inflow Depth = 3.47" for 100-year event  
 Inflow = 47.28 cfs @ 12.20 hrs, Volume= 4.210 af  
 Primary = 47.28 cfs @ 12.20 hrs, Volume= 4.210 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

This Page Intentionally Left Blank

Appendix J:  
Post-Development Stormwater Modeling

This Page Intentionally Left Blank



**Routing Diagram for 317AI-00\_Post-Development**  
 Prepared by The Chazen Companies, Printed 2/6/2019  
 HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 2

#### Summary for Subcatchment 1S: Boulevard

Runoff = 0.79 cfs @ 11.97 hrs, Volume= 0.038 af, Depth= 1.51"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
3,470	80	>75% Grass cover, Good, HSG D
9,835	98	Paved roads w/curbs & sewers, HSG D
13,305	93	Weighted Average
3,470	80	26.08% Pervious Area
9,835	98	73.92% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

#### Summary for Subcatchment 2S: Lower Units

Runoff = 1.86 cfs @ 11.97 hrs, Volume= 0.100 af, Depth= 1.98"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
21,656	98	Roofs, HSG D
4,646	98	Roofs, HSG A
26,302	98	Weighted Average
26,302	98	100.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

#### Summary for Subcatchment 3S: Lower Units

Runoff = 1.86 cfs @ 11.97 hrs, Volume= 0.100 af, Depth= 1.98"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
26,301	98	Roofs, HSG D
26,301	98	100.00% Impervious Area

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 3

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

#### Summary for Subcatchment 4S: Boulevard

Runoff = 0.51 cfs @ 11.97 hrs, Volume= 0.025 af, Depth= 1.51"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
2,449	80	>75% Grass cover, Good, HSG D
6,125	98	Paved roads w/curbs & sewers, HSG D
8,574	93	Weighted Average
2,449	80	28.56% Pervious Area
6,125	98	71.44% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

#### Summary for Subcatchment 5S: Boulevard

Runoff = 0.60 cfs @ 11.97 hrs, Volume= 0.029 af, Depth= 1.43"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
3,559	80	>75% Grass cover, Good, HSG D
6,970	98	Paved roads w/curbs & sewers, HSG D
10,529	92	Weighted Average
3,559	80	33.80% Pervious Area
6,970	98	66.20% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

#### Summary for Subcatchment PS1: Entrance Road

Runoff = 1.03 cfs @ 11.98 hrs, Volume= 0.048 af, Depth= 0.90"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 4

Area (sf)	CN	Description
6,984	98	Paved roads w/curbs & sewers, HSG D
2,014	78	Meadow, non-grazed, HSG D
19,034	80	>75% Grass cover, Good, HSG D
28,032	84	Weighted Average
21,048	80	75.09% Pervious Area
6,984	98	24.91% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

**Summary for Subcatchment PS10:**

Runoff = 0.00 cfs @ 24.01 hrs, Volume= 0.001 af, Depth= 0.01"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Adj	Description
1,986	98		Unconnected pavement, HSG A
1,761	98		Unconnected pavement, HSG D
12,796	80		>75% Grass cover, Good, HSG D
39,625	39		>75% Grass cover, Good, HSG A
56,168	52	51	Weighted Average, UI Adjusted
52,421	49	49	93.33% Pervious Area
3,747	98	98	6.67% Impervious Area
3,747			100.00% Unconnected

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

**Summary for Subcatchment PS11:**

Runoff = 1.81 cfs @ 12.00 hrs, Volume= 0.093 af, Depth= 0.61"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Adj	Description
5,803	98		Unconnected pavement, HSG D
4,860	39		>75% Grass cover, Good, HSG A
69,805	80		>75% Grass cover, Good, HSG D
80,468	79	78	Weighted Average, UI Adjusted
74,665	77	77	92.79% Pervious Area
5,803	98	98	7.21% Impervious Area
5,803			100.00% Unconnected

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 5

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.4	81	0.0742	0.25		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
2.4	585	0.3422	4.09		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
7.8	666	Total			

### Summary for Subcatchment PS2: Lower Unit Parking

Runoff = 6.44 cfs @ 11.98 hrs, Volume= 0.308 af, Depth= 1.28"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
68,595	98	Unconnected pavement, HSG D
26,074	80	>75% Grass cover, Good, HSG D
31,645	82	Woods/grass comb., Fair, HSG D
126,314	90	Weighted Average
57,719	81	45.69% Pervious Area
68,595	98	54.31% Impervious Area
68,595		100.00% Unconnected

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
1.8	16	0.0484	0.15		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
1.8	48	0.4205	0.45		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
0.7	65	0.0487	1.54		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
2.1	508	0.0050	4.03	4.95	<b>Pipe Channel,</b> 15.0" Round Area= 1.2 sf Perim= 3.9' r= 0.31' n= 0.012 Corrugated PE, smooth interior
6.4	637	Total			

### Summary for Subcatchment PS3: Lower Unit Parking

Runoff = 2.64 cfs @ 11.97 hrs, Volume= 0.128 af, Depth= 1.51"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 6

Area (sf)	CN	Description
9,262	98	Paved parking, HSG D
29,041	98	Paved parking, HSG A
3,263	80	>75% Grass cover, Good, HSG D
2,709	39	>75% Grass cover, Good, HSG A
44,275	93	Weighted Average
5,972	61	13.49% Pervious Area
38,303	98	86.51% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

### Summary for Subcatchment PS4: Upper Units

Runoff = 5.31 cfs @ 11.97 hrs, Volume= 0.270 af, Depth= 1.78"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
27,551	98	Roofs, HSG D
37,407	98	Paved parking, HSG D
7,052	98	Paved parking, HSG A
1,048	39	>75% Grass cover, Good, HSG A
6,168	80	>75% Grass cover, Good, HSG D
79,226	96	Weighted Average
7,216	74	9.11% Pervious Area
72,010	98	90.89% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

### Summary for Subcatchment PS5: Infiltration Basin

Runoff = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
31,936	39	>75% Grass cover, Good, HSG A
14,123	43	Woods/grass comb., Fair, HSG A
46,059	40	Weighted Average
46,059	40	100.00% Pervious Area

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 7

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

### Summary for Subcatchment PS6: Behind Upper Units

Runoff = 0.34 cfs @ 12.19 hrs, Volume= 0.050 af, Depth= 0.22"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
30,261	43	Woods/grass comb., Fair, HSG A
28,841	82	Woods/grass comb., Fair, HSG D
13,609	39	>75% Grass cover, Good, HSG A
46,304	80	>75% Grass cover, Good, HSG D
119,015	66	Weighted Average
119,015	66	100.00% Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.4	100	0.1600	0.16		<b>Sheet Flow,</b> Woods: Light underbrush n= 0.400 P2= 2.59"
0.2	26	0.1923	2.19		<b>Shallow Concentrated Flow,</b> Woodland Kv= 5.0 fps
8.8	498	0.0181	0.94		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
19.4	624	Total			

### Summary for Subcatchment PS7: Westmere Terrace Turnaround

Runoff = 0.00 cfs @ 15.22 hrs, Volume= 0.001 af, Depth= 0.04"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
3,058	98	Paved parking, HSG A
8,182	39	>75% Grass cover, Good, HSG A
11,240	55	Weighted Average
8,182	39	72.79% Pervious Area
3,058	98	27.21% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 8

### Summary for Subcatchment PS8: Westmere Terrace

Runoff = 0.00 cfs @ 24.01 hrs, Volume= 0.000 af, Depth= 0.01"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 1-year Rainfall=2.21"

Area (sf)	CN	Description
1,173	98	Paved parking, HSG A
7,519	39	>75% Grass cover, Good, HSG A
2,246	80	>75% Grass cover, Good, HSG D
3,839	43	Woods/grass comb., Fair, HSG A
14,777	51	Weighted Average
13,604	47	92.06% Pervious Area
1,173	98	7.94% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

### Summary for Pond BIO1: Bioretention

Inflow Area = 0.644 ac, 24.91% Impervious, Inflow Depth = 0.90" for 1-year event  
 Inflow = 1.03 cfs @ 11.98 hrs, Volume= 0.048 af  
 Outflow = 0.05 cfs @ 13.47 hrs, Volume= 0.023 af, Atten= 95%, Lag= 89.4 min  
 Primary = 0.05 cfs @ 13.47 hrs, Volume= 0.023 af  
 Secondary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
 Peak Elev= 285.61' @ 13.47 hrs Surf.Area= 2,313 sf Storage= 1,230 cf  
 Flood Elev= 286.50' Surf.Area= 3,634 sf Storage= 3,010 cf

Plug-Flow detention time= 341.6 min calculated for 0.023 af (47% of inflow)  
 Center-of-Mass det. time= 211.2 min ( 1,055.8 - 844.6 )

Volume	Invert	Avail.Storage	Storage Description
#1	284.00'	221 cf	<b>Pretreatment (Prismatic)</b> Listed below (Recalc)
#2	281.00'	884 cf	<b>Bioretention Filter (Prismatic)</b> Listed below (Recalc) 2,948 cf Overall x 30.0% Voids
#3	285.50'	1,905 cf	<b>Bioretention Ponding (Prismatic)</b> Listed below (Recalc)
		3,010 cf	Total Available Storage

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
284.00	123	0	0
284.50	215	85	85
285.00	332	137	221

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

Printed 2/6/2019

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

Page 9

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
281.00	737	0	0
285.00	737	2,948	2,948

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
285.50	1,027	0	0
286.00	2,013	760	760
286.50	2,565	1,145	1,905

Device	Routing	Invert	Outlet Devices
#1	Primary	285.50'	<b>10.0" Vert. Orifice/Grate</b> C= 0.600
#2	Secondary	286.00'	<b>5.0' long x 5.0' breadth Broad-Crested Rectangular Weir</b> Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 3.00 3.50 4.00 4.50 5.00 5.50 Coef. (English) 2.34 2.50 2.70 2.68 2.68 2.66 2.65 2.65 2.65 2.65 2.67 2.66 2.68 2.70 2.74 2.79 2.88

**Primary OutFlow** Max=0.05 cfs @ 13.47 hrs HW=285.61' TW=0.00' (Dynamic Tailwater)

↑1=**Orifice/Grate** (Orifice Controls 0.05 cfs @ 1.13 fps)

**Secondary OutFlow** Max=0.00 cfs @ 0.00 hrs HW=281.00' TW=0.00' (Dynamic Tailwater)

↑2=**Broad-Crested Rectangular Weir** ( Controls 0.00 cfs)

### Summary for Pond DP1: Westmere Terrace

Inflow Area = 0.339 ac, 7.94% Impervious, Inflow Depth = 0.01" for 1-year event  
 Inflow = 0.00 cfs @ 24.01 hrs, Volume= 0.000 af  
 Primary = 0.00 cfs @ 24.01 hrs, Volume= 0.000 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

### Summary for Pond DP2: Design Point

Inflow Area = 15.514 ac, 40.55% Impervious, Inflow Depth = 0.16" for 1-year event  
 Inflow = 2.56 cfs @ 11.99 hrs, Volume= 0.213 af  
 Primary = 2.56 cfs @ 11.99 hrs, Volume= 0.213 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

### Summary for Pond INF1: Open Infiltration

Inflow Area = 4.522 ac, 69.91% Impervious, Inflow Depth = 1.39" for 1-year event  
 Inflow = 10.13 cfs @ 11.97 hrs, Volume= 0.523 af  
 Outflow = 0.22 cfs @ 15.21 hrs, Volume= 0.465 af, Atten= 98%, Lag= 194.4 min  
 Discarded = 0.22 cfs @ 15.21 hrs, Volume= 0.465 af  
 Primary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af  
 Secondary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

# 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 10

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
 Peak Elev= 282.74' @ 15.21 hrs Surf.Area= 4,703 sf Storage= 15,788 cf  
 Flood Elev= 287.50' Surf.Area= 22,442 sf Storage= 90,750 cf

Plug-Flow detention time= 789.6 min calculated for 0.465 af (89% of inflow)  
 Center-of-Mass det. time= 734.3 min ( 1,511.0 - 776.7 )

Volume	Invert	Avail.Storage	Storage Description
#1	280.00'	13,576 cf	<b>Pretreatment (Prismatic)</b> Listed below (Recalc) -Impervious
#2	281.00'	77,174 cf	<b>Infiltration Basin (Prismatic)</b> Listed below (Recalc)
		90,750 cf	Total Available Storage

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
280.00	2,027	0	0
281.00	3,014	2,521	2,521
282.00	4,101	3,558	6,078
283.00	5,289	4,695	10,773
283.50	5,921	2,803	13,576

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
281.00	2,618	0	0
282.00	3,772	3,195	3,195
283.00	5,026	4,399	7,594
283.50	5,691	2,679	10,273
284.00	13,269	4,740	15,013
285.00	15,764	14,517	29,530
286.00	18,360	17,062	46,592
287.00	21,056	19,708	66,300
287.50	22,442	10,875	77,174

Device	Routing	Invert	Outlet Devices
#1	Primary	285.00'	<b>12.0" Round Culvert</b> L= 179.8' CPP, projecting, no headwall, Ke= 0.900 Inlet / Outlet Invert= 285.00' / 282.50' S= 0.0139 1' Cc= 0.900 n= 0.012 Corrugated PE, smooth interior, Flow Area= 0.79 sf
#2	Secondary	287.00'	<b>10.0' long x 5.0' breadth Broad-Crested Rectangular Weir</b> Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 3.00 3.50 4.00 4.50 5.00 5.50 Coef. (English) 2.34 2.50 2.70 2.68 2.68 2.66 2.65 2.65 2.65 2.65 2.67 2.66 2.68 2.70 2.74 2.79 2.88
#3	Discarded	281.00'	<b>2.000 in/hr Exfiltration over Surface area</b>

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 11

**Discarded OutFlow** Max=0.22 cfs @ 15.21 hrs HW=282.74' (Free Discharge)

↑**3=Exfiltration** (Exfiltration Controls 0.22 cfs)

**Primary OutFlow** Max=0.00 cfs @ 0.00 hrs HW=280.00' TW=281.20' (Dynamic Tailwater)

↑**1=Culvert** ( Controls 0.00 cfs)

**Secondary OutFlow** Max=0.00 cfs @ 0.00 hrs HW=280.00' TW=281.20' (Dynamic Tailwater)

↑**2=Broad-Crested Rectangular Weir** ( Controls 0.00 cfs)

### Summary for Pond P1: Pipe Storage

Inflow Area = 7.254 ac, 43.58% Impervious, Inflow Depth = 0.08" for 1-year event  
Inflow = 0.34 cfs @ 12.19 hrs, Volume= 0.050 af  
Outflow = 0.31 cfs @ 12.25 hrs, Volume= 0.050 af, Atten= 7%, Lag= 3.9 min  
Primary = 0.31 cfs @ 12.25 hrs, Volume= 0.050 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Peak Elev= 281.45' @ 12.25 hrs Surf.Area= 0.010 ac Storage= 0.002 af  
Flood Elev= 286.00' Surf.Area= 0.000 ac Storage= 0.024 af

Plug-Flow detention time= 6.3 min calculated for 0.050 af (100% of inflow)

Center-of-Mass det. time= 6.4 min ( 956.5 - 950.1 )

Volume	Invert	Avail.Storage	Storage Description
#1	281.20'	0.024 af	<b>24.0" Round Pipe Storage</b> L= 335.0'

Device	Routing	Invert	Outlet Devices
#1	Primary	281.20'	<b>24.0" Round Culvert</b> L= 91.0' CPP, projecting, no headwall, Ke= 0.900 Inlet / Outlet Invert= 281.20' / 280.00' S= 0.0132 1' Cc= 0.900 n= 0.012 Corrugated PE, smooth interior, Flow Area= 3.14 sf

**Primary OutFlow** Max=0.31 cfs @ 12.25 hrs HW=281.45' TW=0.00' (Dynamic Tailwater)

↑**1=Culvert** (Inlet Controls 0.31 cfs @ 1.36 fps)

### Summary for Pond UG1: Underground Infiltration

Inflow Area = 2.900 ac, 54.31% Impervious, Inflow Depth = 1.28" for 1-year event  
Inflow = 6.44 cfs @ 11.98 hrs, Volume= 0.308 af  
Outflow = 0.47 cfs @ 11.74 hrs, Volume= 0.308 af, Atten= 93%, Lag= 0.0 min  
Discarded = 0.47 cfs @ 11.74 hrs, Volume= 0.308 af  
Primary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Peak Elev= 283.14' @ 12.59 hrs Surf.Area= 10,253 sf Storage= 5,381 cf  
Flood Elev= 286.87' Surf.Area= 10,303 sf Storage= 22,455 cf

Plug-Flow detention time= (not calculated: outflow precedes inflow)

Center-of-Mass det. time= 87.4 min ( 906.7 - 819.3 )

# 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 12

Volume	Invert	Avail.Storage	Storage Description
#1A	282.25'	9,044 cf	<b>82.25'W x 124.66'L x 3.50'H Field A</b> 35,886 cf Overall - 13,277 cf Embedded = 22,609 cf x 40.0% Voids
#2A	282.75'	13,277 cf	<b>ADS_StormTech SC-740 +Cap x 289 Inside #1</b> Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 17 Rows of 17 Chambers
#3	284.19'	135 cf	<b>4.00'D x 2.68'H Vertical Cone/Cylinder x 4</b>
#4	287.00'	61 cf	<b>Custom Stage Data (Prismatic)</b> Listed below (Recalc)
		22,515 cf	Total Available Storage

Storage Group A created with Chamber Wizard

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
287.00	67	0	0
287.50	175	61	61

Device	Routing	Invert	Outlet Devices
#1	Primary	283.69'	<b>18.0" Vert. Orifice/Grate</b> C= 0.600
#2	Discarded	282.25'	<b>2.000 in/hr Exfiltration over Surface area</b>

**Discarded OutFlow** Max=0.47 cfs @ 11.74 hrs HW=282.31' (Free Discharge)  
↑**2=Exfiltration** (Exfiltration Controls 0.47 cfs)

**Primary OutFlow** Max=0.00 cfs @ 0.00 hrs HW=282.25' TW=0.00' (Dynamic Tailwater)  
↑**1=Orifice/Grate** ( Controls 0.00 cfs)

## Summary for Pond UG2: Underground Infiltration

Inflow Area = 1.274 ac, 74.50% Impervious, Inflow Depth = 1.21" for 1-year event  
 Inflow = 2.64 cfs @ 11.97 hrs, Volume= 0.129 af  
 Outflow = 0.18 cfs @ 12.61 hrs, Volume= 0.129 af, Atten= 93%, Lag= 38.3 min  
 Discarded = 0.09 cfs @ 12.20 hrs, Volume= 0.121 af  
 Primary = 0.09 cfs @ 12.61 hrs, Volume= 0.008 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
 Peak Elev= 284.60' @ 12.61 hrs Surf.Area= 1,920 sf Storage= 2,612 cf  
 Flood Elev= 288.00' Surf.Area= 6,576 sf Storage= 6,348 cf

Plug-Flow detention time= (not calculated: outflow precedes inflow)  
 Center-of-Mass det. time= 257.7 min ( 1,062.6 - 804.9 )

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 13

Volume	Invert	Avail.Storage	Storage Description
#1A	282.54'	1,700 cf	<b>34.75'W x 53.46'L x 3.50'H Field A</b> 6,502 cf Overall - 2,251 cf Embedded = 4,251 cf x 40.0% Voids
#2A	283.04'	2,251 cf	<b>ADS_StormTech SC-740 +Cap x 49</b> Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 7 Rows of 7 Chambers
#3	284.47'	162 cf	<b>4.00'D x 2.58'H Vertical Cone/Cylinder x 5</b>
#4	287.05'	2,234 cf	<b>Custom Stage Data (Prismatic)</b> Listed below (Recalc)
		6,348 cf	Total Available Storage

Storage Group A created with Chamber Wizard

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
287.05	48	0	0
288.00	4,656	2,234	2,234

Device	Routing	Invert	Outlet Devices
#1	Discarded	282.54'	<b>2.000 in/hr Exfiltration over Surface area</b>
#2	Primary	284.47'	<b>15.0" Vert. Orifice/Grate</b> C= 0.600

**Discarded OutFlow** Max=0.09 cfs @ 12.20 hrs HW=284.47' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 0.09 cfs)

**Primary OutFlow** Max=0.09 cfs @ 12.61 hrs HW=284.60' TW=0.00' (Dynamic Tailwater)

↑**2=Orifice/Grate** (Orifice Controls 0.09 cfs @ 1.25 fps)

### Summary for Pond YD: Yard Drain

Inflow Area = 0.439 ac, 68.55% Impervious, Inflow Depth = 1.46" for 1-year event  
 Inflow = 1.11 cfs @ 11.97 hrs, Volume= 0.053 af  
 Outflow = 1.10 cfs @ 11.98 hrs, Volume= 0.053 af, Atten= 1%, Lag= 0.6 min  
 Primary = 1.10 cfs @ 11.98 hrs, Volume= 0.053 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

Peak Elev= 285.33' @ 11.98 hrs Surf.Area= 116 sf Storage= 64 cf

Flood Elev= 287.98' Surf.Area= 520 sf Storage= 144 cf

Plug-Flow detention time= 2.1 min calculated for 0.053 af (100% of inflow)

Center-of-Mass det. time= 2.1 min ( 808.2 - 806.1 )

Volume	Invert	Avail.Storage	Storage Description
#1	287.75'	49 cf	<b>Custom Stage Data (Prismatic)</b> Listed below (Recalc)
#2	284.69'	95 cf	<b>12.0" Round Pipe Storage</b> L= 120.7'
		144 cf	Total Available Storage

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 1-year Rainfall=2.21"

Printed 2/6/2019

Page 14

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
287.75	132	0	0
287.90	520	49	49

Device	Routing	Invert	Outlet Devices
#1	Primary	284.69'	<b>12.0" Round Culvert</b> L= 69.1' CPP, projecting, no headwall, Ke= 0.900 Inlet / Outlet Invert= 284.69' / 284.34' S= 0.0051 '/' Cc= 0.900 n= 0.012 Corrugated PE, smooth interior, Flow Area= 0.79 sf

**Primary OutFlow** Max=1.10 cfs @ 11.98 hrs HW=285.33' TW=282.11' (Dynamic Tailwater)

↑**1=Culvert** (Barrel Controls 1.10 cfs @ 2.94 fps)

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 15

#### Summary for Subcatchment 1S: Boulevard

Runoff = 1.49 cfs @ 11.97 hrs, Volume= 0.075 af, Depth= 2.96"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
3,470	80	>75% Grass cover, Good, HSG D
9,835	98	Paved roads w/curbs & sewers, HSG D
13,305	93	Weighted Average
3,470	80	26.08% Pervious Area
9,835	98	73.92% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

#### Summary for Subcatchment 2S: Lower Units

Runoff = 3.19 cfs @ 11.97 hrs, Volume= 0.176 af, Depth= 3.50"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
21,656	98	Roofs, HSG D
4,646	98	Roofs, HSG A
26,302	98	Weighted Average
26,302	98	100.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

#### Summary for Subcatchment 3S: Lower Units

Runoff = 3.19 cfs @ 11.97 hrs, Volume= 0.176 af, Depth= 3.50"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
26,301	98	Roofs, HSG D
26,301	98	100.00% Impervious Area

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 16

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

#### Summary for Subcatchment 4S: Boulevard

Runoff = 0.96 cfs @ 11.97 hrs, Volume= 0.049 af, Depth= 2.96"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
2,449	80	>75% Grass cover, Good, HSG D
6,125	98	Paved roads w/curbs & sewers, HSG D
8,574	93	Weighted Average
2,449	80	28.56% Pervious Area
6,125	98	71.44% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

#### Summary for Subcatchment 5S: Boulevard

Runoff = 1.15 cfs @ 11.97 hrs, Volume= 0.058 af, Depth= 2.86"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
3,559	80	>75% Grass cover, Good, HSG D
6,970	98	Paved roads w/curbs & sewers, HSG D
10,529	92	Weighted Average
3,559	80	33.80% Pervious Area
6,970	98	66.20% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

#### Summary for Subcatchment PS1: Entrance Road

Runoff = 2.43 cfs @ 11.97 hrs, Volume= 0.114 af, Depth= 2.13"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 17

Area (sf)	CN	Description
6,984	98	Paved roads w/curbs & sewers, HSG D
2,014	78	Meadow, non-grazed, HSG D
19,034	80	>75% Grass cover, Good, HSG D
28,032	84	Weighted Average
21,048	80	75.09% Pervious Area
6,984	98	24.91% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

**Summary for Subcatchment PS10:**

Runoff = 0.31 cfs @ 12.02 hrs, Volume= 0.031 af, Depth= 0.29"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Adj	Description
1,986	98		Unconnected pavement, HSG A
1,761	98		Unconnected pavement, HSG D
12,796	80		>75% Grass cover, Good, HSG D
39,625	39		>75% Grass cover, Good, HSG A
56,168	52	51	Weighted Average, UI Adjusted
52,421	49	49	93.33% Pervious Area
3,747	98	98	6.67% Impervious Area
3,747			100.00% Unconnected

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

**Summary for Subcatchment PS11:**

Runoff = 5.18 cfs @ 12.00 hrs, Volume= 0.258 af, Depth= 1.67"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Adj	Description
5,803	98		Unconnected pavement, HSG D
4,860	39		>75% Grass cover, Good, HSG A
69,805	80		>75% Grass cover, Good, HSG D
80,468	79	78	Weighted Average, UI Adjusted
74,665	77	77	92.79% Pervious Area
5,803	98	98	7.21% Impervious Area
5,803			100.00% Unconnected

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 18

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.4	81	0.0742	0.25		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
2.4	585	0.3422	4.09		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
7.8	666	Total			

**Summary for Subcatchment PS2: Lower Unit Parking**

Runoff = 12.99 cfs @ 11.97 hrs, Volume= 0.644 af, Depth= 2.66"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
68,595	98	Unconnected pavement, HSG D
26,074	80	>75% Grass cover, Good, HSG D
31,645	82	Woods/grass comb., Fair, HSG D
126,314	90	Weighted Average
57,719	81	45.69% Pervious Area
68,595	98	54.31% Impervious Area
68,595		100.00% Unconnected

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
1.8	16	0.0484	0.15		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
1.8	48	0.4205	0.45		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
0.7	65	0.0487	1.54		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
2.1	508	0.0050	4.03	4.95	<b>Pipe Channel,</b> 15.0" Round Area= 1.2 sf Perim= 3.9' r= 0.31' n= 0.012 Corrugated PE, smooth interior
6.4	637	Total			

**Summary for Subcatchment PS3: Lower Unit Parking**

Runoff = 4.96 cfs @ 11.97 hrs, Volume= 0.251 af, Depth= 2.96"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 19

Area (sf)	CN	Description
9,262	98	Paved parking, HSG D
29,041	98	Paved parking, HSG A
3,263	80	>75% Grass cover, Good, HSG D
2,709	39	>75% Grass cover, Good, HSG A
44,275	93	Weighted Average
5,972	61	13.49% Pervious Area
38,303	98	86.51% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

### Summary for Subcatchment PS4: Upper Units

Runoff = 9.39 cfs @ 11.97 hrs, Volume= 0.496 af, Depth= 3.27"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
27,551	98	Roofs, HSG D
37,407	98	Paved parking, HSG D
7,052	98	Paved parking, HSG A
1,048	39	>75% Grass cover, Good, HSG A
6,168	80	>75% Grass cover, Good, HSG D
79,226	96	Weighted Average
7,216	74	9.11% Pervious Area
72,010	98	90.89% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

### Summary for Subcatchment PS5: Infiltration Basin

Runoff = 0.00 cfs @ 18.22 hrs, Volume= 0.003 af, Depth= 0.03"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
31,936	39	>75% Grass cover, Good, HSG A
14,123	43	Woods/grass comb., Fair, HSG A
46,059	40	Weighted Average
46,059	40	100.00% Pervious Area

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 20

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

### Summary for Subcatchment PS6: Behind Upper Units

Runoff = 2.55 cfs @ 12.14 hrs, Volume= 0.211 af, Depth= 0.93"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
30,261	43	Woods/grass comb., Fair, HSG A
28,841	82	Woods/grass comb., Fair, HSG D
13,609	39	>75% Grass cover, Good, HSG A
46,304	80	>75% Grass cover, Good, HSG D
119,015	66	Weighted Average
119,015	66	100.00% Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.4	100	0.1600	0.16		<b>Sheet Flow,</b> Woods: Light underbrush n= 0.400 P2= 2.59"
0.2	26	0.1923	2.19		<b>Shallow Concentrated Flow,</b> Woodland Kv= 5.0 fps
8.8	498	0.0181	0.94		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
19.4	624	Total			

### Summary for Subcatchment PS7: Westmere Terrace Turnaround

Runoff = 0.14 cfs @ 12.00 hrs, Volume= 0.009 af, Depth= 0.43"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
3,058	98	Paved parking, HSG A
8,182	39	>75% Grass cover, Good, HSG A
11,240	55	Weighted Average
8,182	39	72.79% Pervious Area
3,058	98	27.21% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 21

### Summary for Subcatchment PS8: Westmere Terrace

Runoff = 0.08 cfs @ 12.02 hrs, Volume= 0.008 af, Depth= 0.29"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 10-year Rainfall=3.73"

Area (sf)	CN	Description
1,173	98	Paved parking, HSG A
7,519	39	>75% Grass cover, Good, HSG A
2,246	80	>75% Grass cover, Good, HSG D
3,839	43	Woods/grass comb., Fair, HSG A
14,777	51	Weighted Average
13,604	47	92.06% Pervious Area
1,173	98	7.94% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

### Summary for Pond BIO1: Bioretention

Inflow Area = 0.644 ac, 24.91% Impervious, Inflow Depth = 2.13" for 10-year event  
 Inflow = 2.43 cfs @ 11.97 hrs, Volume= 0.114 af  
 Outflow = 1.24 cfs @ 12.06 hrs, Volume= 0.089 af, Atten= 49%, Lag= 5.2 min  
 Primary = 1.02 cfs @ 12.06 hrs, Volume= 0.087 af  
 Secondary = 0.22 cfs @ 12.06 hrs, Volume= 0.002 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
 Peak Elev= 286.07' @ 12.06 hrs Surf.Area= 3,159 sf Storage= 2,009 cf  
 Flood Elev= 286.50' Surf.Area= 3,634 sf Storage= 3,010 cf

Plug-Flow detention time= 159.7 min calculated for 0.089 af (78% of inflow)  
 Center-of-Mass det. time= 71.6 min ( 891.2 - 819.6 )

Volume	Invert	Avail.Storage	Storage Description
#1	284.00'	221 cf	<b>Pretreatment (Prismatic)</b> Listed below (Recalc)
#2	281.00'	884 cf	<b>Bioretention Filter (Prismatic)</b> Listed below (Recalc) 2,948 cf Overall x 30.0% Voids
#3	285.50'	1,905 cf	<b>Bioretention Ponding (Prismatic)</b> Listed below (Recalc)
		3,010 cf	Total Available Storage

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
284.00	123	0	0
284.50	215	85	85
285.00	332	137	221

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

Printed 2/6/2019

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

Page 22

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
281.00	737	0	0
285.00	737	2,948	2,948

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
285.50	1,027	0	0
286.00	2,013	760	760
286.50	2,565	1,145	1,905

Device	Routing	Invert	Outlet Devices
#1	Primary	285.50'	<b>10.0" Vert. Orifice/Grate</b> C= 0.600
#2	Secondary	286.00'	<b>5.0' long x 5.0' breadth Broad-Crested Rectangular Weir</b>
Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00			
2.50 3.00 3.50 4.00 4.50 5.00 5.50			
Coef. (English) 2.34 2.50 2.70 2.68 2.68 2.66 2.65 2.65 2.65			
2.65 2.67 2.66 2.68 2.70 2.74 2.79 2.88			

**Primary OutFlow** Max=1.02 cfs @ 12.06 hrs HW=286.07' TW=0.00' (Dynamic Tailwater)

↑1=**Orifice/Grate** (Orifice Controls 1.02 cfs @ 2.57 fps)

**Secondary OutFlow** Max=0.22 cfs @ 12.06 hrs HW=286.07' TW=0.00' (Dynamic Tailwater)

↑2=**Broad-Crested Rectangular Weir** (Weir Controls 0.22 cfs @ 0.62 fps)

### Summary for Pond DP1: Westmere Terrace

Inflow Area = 0.339 ac, 7.94% Impervious, Inflow Depth = 0.29" for 10-year event  
 Inflow = 0.08 cfs @ 12.02 hrs, Volume= 0.008 af  
 Primary = 0.08 cfs @ 12.02 hrs, Volume= 0.008 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

### Summary for Pond DP2: Design Point

Inflow Area = 15.514 ac, 40.55% Impervious, Inflow Depth = 0.64" for 10-year event  
 Inflow = 12.31 cfs @ 12.02 hrs, Volume= 0.830 af  
 Primary = 12.31 cfs @ 12.02 hrs, Volume= 0.830 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

### Summary for Pond INF1: Open Infiltration

Inflow Area = 4.522 ac, 69.91% Impervious, Inflow Depth = 2.54" for 10-year event  
 Inflow = 17.89 cfs @ 11.97 hrs, Volume= 0.957 af  
 Outflow = 0.56 cfs @ 13.77 hrs, Volume= 0.899 af, Atten= 97%, Lag= 108.1 min  
 Discarded = 0.56 cfs @ 13.77 hrs, Volume= 0.899 af  
 Primary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af  
 Secondary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

# 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 23

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
 Peak Elev= 283.92' @ 13.77 hrs Surf.Area= 12,061 sf Storage= 27,579 cf  
 Flood Elev= 287.50' Surf.Area= 22,442 sf Storage= 90,750 cf

Plug-Flow detention time= 900.8 min calculated for 0.899 af (94% of inflow)  
 Center-of-Mass det. time= 865.6 min ( 1,629.3 - 763.7 )

Volume	Invert	Avail.Storage	Storage Description
#1	280.00'	13,576 cf	<b>Pretreatment (Prismatic)</b> Listed below (Recalc) -Impervious
#2	281.00'	77,174 cf	<b>Infiltration Basin (Prismatic)</b> Listed below (Recalc)
		90,750 cf	Total Available Storage

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
280.00	2,027	0	0
281.00	3,014	2,521	2,521
282.00	4,101	3,558	6,078
283.00	5,289	4,695	10,773
283.50	5,921	2,803	13,576

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
281.00	2,618	0	0
282.00	3,772	3,195	3,195
283.00	5,026	4,399	7,594
283.50	5,691	2,679	10,273
284.00	13,269	4,740	15,013
285.00	15,764	14,517	29,530
286.00	18,360	17,062	46,592
287.00	21,056	19,708	66,300
287.50	22,442	10,875	77,174

Device	Routing	Invert	Outlet Devices
#1	Primary	285.00'	<b>12.0" Round Culvert</b> L= 179.8' CPP, projecting, no headwall, Ke= 0.900 Inlet / Outlet Invert= 285.00' / 282.50' S= 0.0139 1' Cc= 0.900 n= 0.012 Corrugated PE, smooth interior, Flow Area= 0.79 sf
#2	Secondary	287.00'	<b>10.0' long x 5.0' breadth Broad-Crested Rectangular Weir</b> Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 3.00 3.50 4.00 4.50 5.00 5.50 Coef. (English) 2.34 2.50 2.70 2.68 2.68 2.66 2.65 2.65 2.65 2.65 2.67 2.66 2.68 2.70 2.74 2.79 2.88
#3	Discarded	281.00'	<b>2.000 in/hr Exfiltration over Surface area</b>

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 24

**Discarded OutFlow** Max=0.56 cfs @ 13.77 hrs HW=283.92' (Free Discharge)

↑**3=Exfiltration** (Exfiltration Controls 0.56 cfs)

**Primary OutFlow** Max=0.00 cfs @ 0.00 hrs HW=280.00' TW=281.20' (Dynamic Tailwater)

↑**1=Culvert** ( Controls 0.00 cfs)

**Secondary OutFlow** Max=0.00 cfs @ 0.00 hrs HW=280.00' TW=281.20' (Dynamic Tailwater)

↑**2=Broad-Crested Rectangular Weir** ( Controls 0.00 cfs)

### Summary for Pond P1: Pipe Storage

Inflow Area = 7.254 ac, 43.58% Impervious, Inflow Depth = 0.35" for 10-year event  
Inflow = 2.55 cfs @ 12.14 hrs, Volume= 0.211 af  
Outflow = 2.49 cfs @ 12.17 hrs, Volume= 0.211 af, Atten= 3%, Lag= 2.0 min  
Primary = 2.49 cfs @ 12.17 hrs, Volume= 0.211 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Peak Elev= 281.95' @ 12.17 hrs Surf.Area= 0.015 ac Storage= 0.008 af  
Flood Elev= 286.00' Surf.Area= 0.000 ac Storage= 0.024 af

Plug-Flow detention time= 4.1 min calculated for 0.211 af (100% of inflow)  
Center-of-Mass det. time= 4.1 min ( 891.6 - 887.5 )

Volume	Invert	Avail.Storage	Storage Description
#1	281.20'	0.024 af	<b>24.0" Round Pipe Storage</b> L= 335.0'

Device	Routing	Invert	Outlet Devices
#1	Primary	281.20'	<b>24.0" Round Culvert</b> L= 91.0' CPP, projecting, no headwall, Ke= 0.900 Inlet / Outlet Invert= 281.20' / 280.00' S= 0.0132 '/ Cc= 0.900 n= 0.012 Corrugated PE, smooth interior, Flow Area= 3.14 sf

**Primary OutFlow** Max=2.49 cfs @ 12.17 hrs HW=281.95' TW=0.00' (Dynamic Tailwater)

↑**1=Culvert** (Inlet Controls 2.49 cfs @ 2.32 fps)

### Summary for Pond UG1: Underground Infiltration

Inflow Area = 2.900 ac, 54.31% Impervious, Inflow Depth = 2.66" for 10-year event  
Inflow = 12.99 cfs @ 11.97 hrs, Volume= 0.644 af  
Outflow = 1.01 cfs @ 12.53 hrs, Volume= 0.644 af, Atten= 92%, Lag= 33.5 min  
Discarded = 0.47 cfs @ 11.50 hrs, Volume= 0.580 af  
Primary = 0.53 cfs @ 12.53 hrs, Volume= 0.064 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Peak Elev= 284.01' @ 12.53 hrs Surf.Area= 10,253 sf Storage= 12,510 cf  
Flood Elev= 286.87' Surf.Area= 10,303 sf Storage= 22,455 cf

Plug-Flow detention time= (not calculated: outflow precedes inflow)  
Center-of-Mass det. time= 193.7 min ( 992.1 - 798.4 )

# 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 25

Volume	Invert	Avail.Storage	Storage Description
#1A	282.25'	9,044 cf	<b>82.25'W x 124.66'L x 3.50'H Field A</b> 35,886 cf Overall - 13,277 cf Embedded = 22,609 cf x 40.0% Voids
#2A	282.75'	13,277 cf	<b>ADS_StormTech SC-740 +Cap x 289 Inside #1</b> Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 17 Rows of 17 Chambers
#3	284.19'	135 cf	<b>4.00'D x 2.68'H Vertical Cone/Cylinder x 4</b>
#4	287.00'	61 cf	<b>Custom Stage Data (Prismatic)</b> Listed below (Recalc)
		22,515 cf	Total Available Storage

Storage Group A created with Chamber Wizard

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
287.00	67	0	0
287.50	175	61	61

Device	Routing	Invert	Outlet Devices
#1	Primary	283.69'	<b>18.0" Vert. Orifice/Grate</b> C= 0.600
#2	Discarded	282.25'	<b>2.000 in/hr Exfiltration over Surface area</b>

**Discarded OutFlow** Max=0.47 cfs @ 11.50 hrs HW=282.31' (Free Discharge)  
↑**2=Exfiltration** (Exfiltration Controls 0.47 cfs)

**Primary OutFlow** Max=0.53 cfs @ 12.53 hrs HW=284.01' TW=0.00' (Dynamic Tailwater)  
↑**1=Orifice/Grate** (Orifice Controls 0.53 cfs @ 1.93 fps)

## Summary for Pond UG2: Underground Infiltration

Inflow Area = 1.274 ac, 74.50% Impervious, Inflow Depth = 2.45" for 10-year event  
 Inflow = 5.08 cfs @ 11.97 hrs, Volume= 0.260 af  
 Outflow = 3.78 cfs @ 12.03 hrs, Volume= 0.260 af, Atten= 26%, Lag= 3.5 min  
 Discarded = 0.09 cfs @ 11.91 hrs, Volume= 0.158 af  
 Primary = 3.69 cfs @ 12.03 hrs, Volume= 0.101 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
 Peak Elev= 285.49' @ 12.03 hrs Surf.Area= 1,920 sf Storage= 3,607 cf  
 Flood Elev= 288.00' Surf.Area= 6,576 sf Storage= 6,348 cf

Plug-Flow detention time= (not calculated: outflow precedes inflow)  
 Center-of-Mass det. time= 181.6 min ( 970.9 - 789.3 )

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 26

Volume	Invert	Avail.Storage	Storage Description
#1A	282.54'	1,700 cf	<b>34.75'W x 53.46'L x 3.50'H Field A</b> 6,502 cf Overall - 2,251 cf Embedded = 4,251 cf x 40.0% Voids
#2A	283.04'	2,251 cf	<b>ADS_StormTech SC-740 +Cap x 49</b> Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 7 Rows of 7 Chambers
#3	284.47'	162 cf	<b>4.00'D x 2.58'H Vertical Cone/Cylinder x 5</b>
#4	287.05'	2,234 cf	<b>Custom Stage Data (Prismatic)</b> Listed below (Recalc)
		6,348 cf	Total Available Storage

Storage Group A created with Chamber Wizard

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
287.05	48	0	0
288.00	4,656	2,234	2,234

Device	Routing	Invert	Outlet Devices
#1	Discarded	282.54'	<b>2.000 in/hr Exfiltration over Surface area</b>
#2	Primary	284.47'	<b>15.0" Vert. Orifice/Grate</b> C= 0.600

**Discarded OutFlow** Max=0.09 cfs @ 11.91 hrs HW=284.53' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 0.09 cfs)

**Primary OutFlow** Max=3.69 cfs @ 12.03 hrs HW=285.49' TW=0.00' (Dynamic Tailwater)

↑**2=Orifice/Grate** (Orifice Controls 3.69 cfs @ 3.44 fps)

### Summary for Pond YD: Yard Drain

Inflow Area = 0.439 ac, 68.55% Impervious, Inflow Depth = 2.90" for 10-year event  
 Inflow = 2.12 cfs @ 11.97 hrs, Volume= 0.106 af  
 Outflow = 2.11 cfs @ 11.97 hrs, Volume= 0.106 af, Atten= 0%, Lag= 0.2 min  
 Primary = 2.11 cfs @ 11.97 hrs, Volume= 0.106 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

Peak Elev= 285.69' @ 11.97 hrs Surf.Area= 0 sf Storage= 95 cf

Flood Elev= 287.98' Surf.Area= 520 sf Storage= 144 cf

Plug-Flow detention time= 1.7 min calculated for 0.106 af (100% of inflow)

Center-of-Mass det. time= 1.7 min ( 788.6 - 786.9 )

Volume	Invert	Avail.Storage	Storage Description
#1	287.75'	49 cf	<b>Custom Stage Data (Prismatic)</b> Listed below (Recalc)
#2	284.69'	95 cf	<b>12.0" Round Pipe Storage</b> L= 120.7'
		144 cf	Total Available Storage

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 10-year Rainfall=3.73"

Printed 2/6/2019

Page 27

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
287.75	132	0	0
287.90	520	49	49

Device	Routing	Invert	Outlet Devices
#1	Primary	284.69'	<b>12.0" Round Culvert</b> L= 69.1' CPP, projecting, no headwall, Ke= 0.900 Inlet / Outlet Invert= 284.69' / 284.34' S= 0.0051 '/' Cc= 0.900 n= 0.012 Corrugated PE, smooth interior, Flow Area= 0.79 sf

**Primary OutFlow** Max=2.11 cfs @ 11.97 hrs HW=285.69' TW=283.00' (Dynamic Tailwater)

↑**1=Culvert** (Inlet Controls 2.11 cfs @ 2.69 fps)

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 28

#### Summary for Subcatchment 1S: Boulevard

Runoff = 2.66 cfs @ 11.97 hrs, Volume= 0.140 af, Depth= 5.50"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
3,470	80	>75% Grass cover, Good, HSG D
9,835	98	Paved roads w/curbs & sewers, HSG D
13,305	93	Weighted Average
3,470	80	26.08% Pervious Area
9,835	98	73.92% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

#### Summary for Subcatchment 2S: Lower Units

Runoff = 5.44 cfs @ 11.97 hrs, Volume= 0.306 af, Depth= 6.08"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
21,656	98	Roofs, HSG D
4,646	98	Roofs, HSG A
26,302	98	Weighted Average
26,302	98	100.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

#### Summary for Subcatchment 3S: Lower Units

Runoff = 5.44 cfs @ 11.97 hrs, Volume= 0.306 af, Depth= 6.08"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
26,301	98	Roofs, HSG D
26,301	98	100.00% Impervious Area

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 29

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

#### Summary for Subcatchment 4S: Boulevard

Runoff = 1.72 cfs @ 11.97 hrs, Volume= 0.090 af, Depth= 5.50"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
2,449	80	>75% Grass cover, Good, HSG D
6,125	98	Paved roads w/curbs & sewers, HSG D
8,574	93	Weighted Average
2,449	80	28.56% Pervious Area
6,125	98	71.44% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

#### Summary for Subcatchment 5S: Boulevard

Runoff = 2.08 cfs @ 11.97 hrs, Volume= 0.108 af, Depth= 5.38"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
3,559	80	>75% Grass cover, Good, HSG D
6,970	98	Paved roads w/curbs & sewers, HSG D
10,529	92	Weighted Average
3,559	80	33.80% Pervious Area
6,970	98	66.20% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

#### Summary for Subcatchment PS1: Entrance Road

Runoff = 4.94 cfs @ 11.97 hrs, Volume= 0.241 af, Depth= 4.50"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 30

Area (sf)	CN	Description
6,984	98	Paved roads w/curbs & sewers, HSG D
2,014	78	Meadow, non-grazed, HSG D
19,034	80	>75% Grass cover, Good, HSG D
28,032	84	Weighted Average
21,048	80	75.09% Pervious Area
6,984	98	24.91% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

**Summary for Subcatchment PS10:**

Runoff = 2.98 cfs @ 11.99 hrs, Volume= 0.148 af, Depth= 1.38"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Adj	Description
1,986	98		Unconnected pavement, HSG A
1,761	98		Unconnected pavement, HSG D
12,796	80		>75% Grass cover, Good, HSG D
39,625	39		>75% Grass cover, Good, HSG A
56,168	52	51	Weighted Average, UI Adjusted
52,421	49	49	93.33% Pervious Area
3,747	98	98	6.67% Impervious Area
3,747			100.00% Unconnected

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

**Summary for Subcatchment PS11:**

Runoff = 11.75 cfs @ 11.99 hrs, Volume= 0.595 af, Depth= 3.86"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Adj	Description
5,803	98		Unconnected pavement, HSG D
4,860	39		>75% Grass cover, Good, HSG A
69,805	80		>75% Grass cover, Good, HSG D
80,468	79	78	Weighted Average, UI Adjusted
74,665	77	77	92.79% Pervious Area
5,803	98	98	7.21% Impervious Area
5,803			100.00% Unconnected

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 31

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.4	81	0.0742	0.25		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
2.4	585	0.3422	4.09		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
7.8	666	Total			

**Summary for Subcatchment PS2: Lower Unit Parking**

Runoff = 24.11 cfs @ 11.97 hrs, Volume= 1.246 af, Depth= 5.16"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
68,595	98	Unconnected pavement, HSG D
26,074	80	>75% Grass cover, Good, HSG D
31,645	82	Woods/grass comb., Fair, HSG D
126,314	90	Weighted Average
57,719	81	45.69% Pervious Area
68,595	98	54.31% Impervious Area
68,595		100.00% Unconnected

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
1.8	16	0.0484	0.15		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
1.8	48	0.4205	0.45		<b>Sheet Flow,</b> Grass: Short n= 0.150 P2= 2.59"
0.7	65	0.0487	1.54		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
2.1	508	0.0050	4.03	4.95	<b>Pipe Channel,</b> 15.0" Round Area= 1.2 sf Perim= 3.9' r= 0.31' n= 0.012 Corrugated PE, smooth interior
6.4	637	Total			

**Summary for Subcatchment PS3: Lower Unit Parking**

Runoff = 8.86 cfs @ 11.97 hrs, Volume= 0.466 af, Depth= 5.50"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

Printed 2/6/2019

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

Page 32

Area (sf)	CN	Description
9,262	98	Paved parking, HSG D
29,041	98	Paved parking, HSG A
3,263	80	>75% Grass cover, Good, HSG D
2,709	39	>75% Grass cover, Good, HSG A
44,275	93	Weighted Average
5,972	61	13.49% Pervious Area
38,303	98	86.51% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

**Summary for Subcatchment PS4: Upper Units**

Runoff = 16.24 cfs @ 11.97 hrs, Volume= 0.886 af, Depth= 5.85"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
27,551	98	Roofs, HSG D
37,407	98	Paved parking, HSG D
7,052	98	Paved parking, HSG A
1,048	39	>75% Grass cover, Good, HSG A
6,168	80	>75% Grass cover, Good, HSG D
79,226	96	Weighted Average
7,216	74	9.11% Pervious Area
72,010	98	90.89% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

**Summary for Subcatchment PS5: Infiltration Basin**

Runoff = 0.69 cfs @ 12.01 hrs, Volume= 0.053 af, Depth= 0.60"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
31,936	39	>75% Grass cover, Good, HSG A
14,123	43	Woods/grass comb., Fair, HSG A
46,059	40	Weighted Average
46,059	40	100.00% Pervious Area

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 33

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

### Summary for Subcatchment PS6: Behind Upper Units

Runoff = 8.19 cfs @ 12.13 hrs, Volume= 0.610 af, Depth= 2.68"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
30,261	43	Woods/grass comb., Fair, HSG A
28,841	82	Woods/grass comb., Fair, HSG D
13,609	39	>75% Grass cover, Good, HSG A
46,304	80	>75% Grass cover, Good, HSG D
119,015	66	Weighted Average
119,015	66	100.00% Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.4	100	0.1600	0.16		<b>Sheet Flow,</b> Woods: Light underbrush n= 0.400 P2= 2.59"
0.2	26	0.1923	2.19		<b>Shallow Concentrated Flow,</b> Woodland Kv= 5.0 fps
8.8	498	0.0181	0.94		<b>Shallow Concentrated Flow,</b> Short Grass Pasture Kv= 7.0 fps
19.4	624	Total			

### Summary for Subcatchment PS7: Westmere Terrace Turnaround

Runoff = 0.77 cfs @ 11.98 hrs, Volume= 0.037 af, Depth= 1.71"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
3,058	98	Paved parking, HSG A
8,182	39	>75% Grass cover, Good, HSG A
11,240	55	Weighted Average
8,182	39	72.79% Pervious Area
3,058	98	27.21% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					<b>Direct Entry,</b>

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 34

**Summary for Subcatchment PS8: Westmere Terrace**

Runoff = 0.78 cfs @ 11.99 hrs, Volume= 0.039 af, Depth= 1.38"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Type II 24-hr 100-year Rainfall=6.32"

Area (sf)	CN	Description
1,173	98	Paved parking, HSG A
7,519	39	>75% Grass cover, Good, HSG A
2,246	80	>75% Grass cover, Good, HSG D
3,839	43	Woods/grass comb., Fair, HSG A
14,777	51	Weighted Average
13,604	47	92.06% Pervious Area
1,173	98	7.94% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

**Summary for Pond BIO1: Bioretention**

Inflow Area = 0.644 ac, 24.91% Impervious, Inflow Depth = 4.50" for 100-year event  
 Inflow = 4.94 cfs @ 11.97 hrs, Volume= 0.241 af  
 Outflow = 4.37 cfs @ 12.01 hrs, Volume= 0.216 af, Atten= 11%, Lag= 2.2 min  
 Primary = 1.74 cfs @ 12.01 hrs, Volume= 0.173 af  
 Secondary = 2.63 cfs @ 12.01 hrs, Volume= 0.042 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
 Peak Elev= 286.36' @ 12.01 hrs Surf.Area= 3,476 sf Storage= 2,655 cf  
 Flood Elev= 286.50' Surf.Area= 3,634 sf Storage= 3,010 cf

Plug-Flow detention time= 98.3 min calculated for 0.216 af (89% of inflow)  
 Center-of-Mass det. time= 45.1 min ( 843.5 - 798.4 )

Volume	Invert	Avail.Storage	Storage Description
#1	284.00'	221 cf	<b>Pretreatment (Prismatic)</b> Listed below (Recalc)
#2	281.00'	884 cf	<b>Bioretention Filter (Prismatic)</b> Listed below (Recalc) 2,948 cf Overall x 30.0% Voids
#3	285.50'	1,905 cf	<b>Bioretention Ponding (Prismatic)</b> Listed below (Recalc)
		3,010 cf	Total Available Storage

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
284.00	123	0	0
284.50	215	85	85
285.00	332	137	221

**317AI-00\_Post-Development**

Prepared by The Chazen Companies

Printed 2/6/2019

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

Page 35

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
281.00	737	0	0
285.00	737	2,948	2,948

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
285.50	1,027	0	0
286.00	2,013	760	760
286.50	2,565	1,145	1,905

Device	Routing	Invert	Outlet Devices
#1	Primary	285.50'	<b>10.0" Vert. Orifice/Grate</b> C= 0.600
#2	Secondary	286.00'	<b>5.0' long x 5.0' breadth Broad-Crested Rectangular Weir</b>
Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00			
2.50 3.00 3.50 4.00 4.50 5.00 5.50			
Coef. (English) 2.34 2.50 2.70 2.68 2.68 2.66 2.65 2.65 2.65			
2.65 2.67 2.66 2.68 2.70 2.74 2.79 2.88			

**Primary OutFlow** Max=1.74 cfs @ 12.01 hrs HW=286.36' TW=0.00' (Dynamic Tailwater)

↑1=**Orifice/Grate** (Orifice Controls 1.74 cfs @ 3.19 fps)

**Secondary OutFlow** Max=2.62 cfs @ 12.01 hrs HW=286.36' TW=0.00' (Dynamic Tailwater)

↑2=**Broad-Crested Rectangular Weir** (Weir Controls 2.62 cfs @ 1.47 fps)

### Summary for Pond DP1: Westmere Terrace

Inflow Area = 0.339 ac, 7.94% Impervious, Inflow Depth = 1.38" for 100-year event  
 Inflow = 0.78 cfs @ 11.99 hrs, Volume= 0.039 af  
 Primary = 0.78 cfs @ 11.99 hrs, Volume= 0.039 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

### Summary for Pond DP2: Design Point

Inflow Area = 15.514 ac, 40.55% Impervious, Inflow Depth = 2.02" for 100-year event  
 Inflow = 40.60 cfs @ 12.02 hrs, Volume= 2.611 af  
 Primary = 40.60 cfs @ 12.02 hrs, Volume= 2.611 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

### Summary for Pond INF1: Open Infiltration

Inflow Area = 4.522 ac, 69.91% Impervious, Inflow Depth = 4.64" for 100-year event  
 Inflow = 31.40 cfs @ 11.97 hrs, Volume= 1.750 af  
 Outflow = 1.21 cfs @ 13.43 hrs, Volume= 1.692 af, Atten= 96%, Lag= 87.5 min  
 Discarded = 0.77 cfs @ 13.43 hrs, Volume= 1.580 af  
 Primary = 0.44 cfs @ 13.43 hrs, Volume= 0.112 af  
 Secondary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

# 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 36

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
 Peak Elev= 285.37' @ 13.43 hrs Surf.Area= 16,730 sf Storage= 49,150 cf  
 Flood Elev= 287.50' Surf.Area= 22,442 sf Storage= 90,750 cf

Plug-Flow detention time= 834.4 min calculated for 1.692 af (97% of inflow)  
 Center-of-Mass det. time= 813.7 min ( 1,570.4 - 756.7 )

Volume	Invert	Avail.Storage	Storage Description
#1	280.00'	13,576 cf	<b>Pretreatment (Prismatic)</b> Listed below (Recalc) -Impervious
#2	281.00'	77,174 cf	<b>Infiltration Basin (Prismatic)</b> Listed below (Recalc)
		90,750 cf	Total Available Storage

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
280.00	2,027	0	0
281.00	3,014	2,521	2,521
282.00	4,101	3,558	6,078
283.00	5,289	4,695	10,773
283.50	5,921	2,803	13,576

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
281.00	2,618	0	0
282.00	3,772	3,195	3,195
283.00	5,026	4,399	7,594
283.50	5,691	2,679	10,273
284.00	13,269	4,740	15,013
285.00	15,764	14,517	29,530
286.00	18,360	17,062	46,592
287.00	21,056	19,708	66,300
287.50	22,442	10,875	77,174

Device	Routing	Invert	Outlet Devices
#1	Primary	285.00'	<b>12.0" Round Culvert</b> L= 179.8' CPP, projecting, no headwall, Ke= 0.900 Inlet / Outlet Invert= 285.00' / 282.50' S= 0.0139 1/1' Cc= 0.900 n= 0.012 Corrugated PE, smooth interior, Flow Area= 0.79 sf
#2	Secondary	287.00'	<b>10.0' long x 5.0' breadth Broad-Crested Rectangular Weir</b> Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 3.00 3.50 4.00 4.50 5.00 5.50 Coef. (English) 2.34 2.50 2.70 2.68 2.68 2.66 2.65 2.65 2.65 2.65 2.67 2.66 2.68 2.70 2.74 2.79 2.88
#3	Discarded	281.00'	<b>2.000 in/hr Exfiltration over Surface area</b>

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 37

**Discarded OutFlow** Max=0.77 cfs @ 13.43 hrs HW=285.37' (Free Discharge)

↑**3=Exfiltration** (Exfiltration Controls 0.77 cfs)

**Primary OutFlow** Max=0.44 cfs @ 13.43 hrs HW=285.37' TW=281.69' (Dynamic Tailwater)

↑**1=Culvert** (Inlet Controls 0.44 cfs @ 1.64 fps)

**Secondary OutFlow** Max=0.00 cfs @ 0.00 hrs HW=280.00' TW=281.20' (Dynamic Tailwater)

↑**2=Broad-Crested Rectangular Weir** ( Controls 0.00 cfs)

### Summary for Pond P1: Pipe Storage

Inflow Area = 7.254 ac, 43.58% Impervious, Inflow Depth = 1.19" for 100-year event  
Inflow = 8.19 cfs @ 12.13 hrs, Volume= 0.722 af  
Outflow = 8.11 cfs @ 12.15 hrs, Volume= 0.722 af, Atten= 1%, Lag= 1.1 min  
Primary = 8.11 cfs @ 12.15 hrs, Volume= 0.722 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Peak Elev= 282.68' @ 12.15 hrs Surf.Area= 0.014 ac Storage= 0.019 af  
Flood Elev= 286.00' Surf.Area= 0.000 ac Storage= 0.024 af

Plug-Flow detention time= 3.0 min calculated for 0.722 af (100% of inflow)

Center-of-Mass det. time= 3.0 min ( 857.7 - 854.7 )

Volume	Invert	Avail.Storage	Storage Description
#1	281.20'	0.024 af	<b>24.0" Round Pipe Storage</b> L= 335.0'

Device	Routing	Invert	Outlet Devices
#1	Primary	281.20'	<b>24.0" Round Culvert</b> L= 91.0' CPP, projecting, no headwall, Ke= 0.900 Inlet / Outlet Invert= 281.20' / 280.00' S= 0.0132 '/ Cc= 0.900 n= 0.012 Corrugated PE, smooth interior, Flow Area= 3.14 sf

**Primary OutFlow** Max=8.11 cfs @ 12.15 hrs HW=282.67' TW=0.00' (Dynamic Tailwater)

↑**1=Culvert** (Inlet Controls 8.11 cfs @ 3.26 fps)

### Summary for Pond UG1: Underground Infiltration

Inflow Area = 2.900 ac, 54.31% Impervious, Inflow Depth = 5.16" for 100-year event  
Inflow = 24.11 cfs @ 11.97 hrs, Volume= 1.246 af  
Outflow = 8.66 cfs @ 12.09 hrs, Volume= 1.247 af, Atten= 64%, Lag= 7.0 min  
Discarded = 0.48 cfs @ 11.94 hrs, Volume= 0.763 af  
Primary = 8.19 cfs @ 12.09 hrs, Volume= 0.483 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
Peak Elev= 285.37' @ 12.09 hrs Surf.Area= 10,303 sf Storage= 20,804 cf  
Flood Elev= 286.87' Surf.Area= 10,303 sf Storage= 22,455 cf

Plug-Flow detention time= (not calculated: outflow precedes inflow)

Center-of-Mass det. time= 147.7 min ( 927.7 - 780.1 )

# 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 38

Volume	Invert	Avail.Storage	Storage Description
#1A	282.25'	9,044 cf	<b>82.25'W x 124.66'L x 3.50'H Field A</b> 35,886 cf Overall - 13,277 cf Embedded = 22,609 cf x 40.0% Voids
#2A	282.75'	13,277 cf	<b>ADS_StormTech SC-740 +Cap x 289 Inside #1</b> Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 17 Rows of 17 Chambers
#3	284.19'	135 cf	<b>4.00'D x 2.68'H Vertical Cone/Cylinder x 4</b>
#4	287.00'	61 cf	<b>Custom Stage Data (Prismatic)</b> Listed below (Recalc)
		22,515 cf	Total Available Storage

Storage Group A created with Chamber Wizard

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
287.00	67	0	0
287.50	175	61	61

Device	Routing	Invert	Outlet Devices
#1	Primary	283.69'	<b>18.0" Vert. Orifice/Grate</b> C= 0.600
#2	Discarded	282.25'	<b>2.000 in/hr Exfiltration over Surface area</b>

**Discarded OutFlow** Max=0.48 cfs @ 11.94 hrs HW=284.21' (Free Discharge)  
↑**2=Exfiltration** (Exfiltration Controls 0.48 cfs)

**Primary OutFlow** Max=8.19 cfs @ 12.09 hrs HW=285.37' TW=0.00' (Dynamic Tailwater)  
↑**1=Orifice/Grate** (Orifice Controls 8.19 cfs @ 4.63 fps)

## Summary for Pond UG2: Underground Infiltration

Inflow Area = 1.274 ac, 74.50% Impervious, Inflow Depth = 4.73" for 100-year event  
 Inflow = 9.61 cfs @ 11.97 hrs, Volume= 0.502 af  
 Outflow = 8.88 cfs @ 12.00 hrs, Volume= 0.502 af, Atten= 8%, Lag= 1.8 min  
 Discarded = 0.14 cfs @ 12.00 hrs, Volume= 0.195 af  
 Primary = 8.74 cfs @ 12.00 hrs, Volume= 0.307 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs  
 Peak Elev= 287.28' @ 12.00 hrs Surf.Area= 3,099 sf Storage= 4,256 cf  
 Flood Elev= 288.00' Surf.Area= 6,576 sf Storage= 6,348 cf

Plug-Flow detention time= (not calculated: outflow precedes inflow)  
 Center-of-Mass det. time= 121.9 min ( 897.4 - 775.4 )

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 39

Volume	Invert	Avail.Storage	Storage Description
#1A	282.54'	1,700 cf	<b>34.75'W x 53.46'L x 3.50'H Field A</b> 6,502 cf Overall - 2,251 cf Embedded = 4,251 cf x 40.0% Voids
#2A	283.04'	2,251 cf	<b>ADS_StormTech SC-740 +Cap</b> x 49 Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap 7 Rows of 7 Chambers
#3	284.47'	162 cf	<b>4.00'D x 2.58'H Vertical Cone/Cylinder</b> x 5
#4	287.05'	2,234 cf	<b>Custom Stage Data (Prismatic)</b> Listed below (Recalc)
		6,348 cf	Total Available Storage

Storage Group A created with Chamber Wizard

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
287.05	48	0	0
288.00	4,656	2,234	2,234

Device	Routing	Invert	Outlet Devices
#1	Discarded	282.54'	<b>2.000 in/hr Exfiltration over Surface area</b>
#2	Primary	284.47'	<b>15.0" Vert. Orifice/Grate</b> C= 0.600

**Discarded OutFlow** Max=0.14 cfs @ 12.00 hrs HW=287.28' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 0.14 cfs)

**Primary OutFlow** Max=8.74 cfs @ 12.00 hrs HW=287.28' TW=0.00' (Dynamic Tailwater)

↑**2=Orifice/Grate** (Orifice Controls 8.74 cfs @ 7.12 fps)

### Summary for Pond YD: Yard Drain

Inflow Area = 0.439 ac, 68.55% Impervious, Inflow Depth = 5.44" for 100-year event  
 Inflow = 3.80 cfs @ 11.97 hrs, Volume= 0.199 af  
 Outflow = 3.82 cfs @ 11.96 hrs, Volume= 0.199 af, Atten= 0%, Lag= 0.0 min  
 Primary = 3.82 cfs @ 11.96 hrs, Volume= 0.199 af

Routing by Dyn-Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.01 hrs

Peak Elev= 286.82' @ 11.96 hrs Surf.Area= 0 sf Storage= 95 cf

Flood Elev= 287.98' Surf.Area= 520 sf Storage= 144 cf

Plug-Flow detention time= 3.6 min calculated for 0.199 af (100% of inflow)

Center-of-Mass det. time= 3.6 min ( 773.9 - 770.3 )

Volume	Invert	Avail.Storage	Storage Description
#1	287.75'	49 cf	<b>Custom Stage Data (Prismatic)</b> Listed below (Recalc)
#2	284.69'	95 cf	<b>12.0" Round Pipe Storage</b> L= 120.7'
		144 cf	Total Available Storage

### 317AI-00\_Post-Development

Prepared by The Chazen Companies

HydroCAD® 10.00-21 s/n 00927 © 2018 HydroCAD Software Solutions LLC

317AI.00 Rapp Rd

Type II 24-hr 100-year Rainfall=6.32"

Printed 2/6/2019

Page 40

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
287.75	132	0	0
287.90	520	49	49

Device	Routing	Invert	Outlet Devices
#1	Primary	284.69'	<b>12.0" Round Culvert</b> L= 69.1' CPP, projecting, no headwall, Ke= 0.900 Inlet / Outlet Invert= 284.69' / 284.34' S= 0.0051 '/' Cc= 0.900 n= 0.012 Corrugated PE, smooth interior, Flow Area= 0.79 sf

**Primary OutFlow** Max=3.80 cfs @ 11.96 hrs HW=286.81' TW=284.31' (Dynamic Tailwater)

↑**1=Culvert** (Inlet Controls 3.80 cfs @ 4.84 fps)

Appendix K:  
Project Evaluation and  
Design Calculations

This Page Intentionally Left Blank

**Appendix K - Table A**  
**Step 1 - Evaluation of Green Infrastructure Planning Measures**

Group	Practice	Description	Applicable	Project Specific Evaluation
<b>Preservation of Natural Resources</b>				
	<p><b>Preservation of Undisturbed Areas</b></p>	<p>Delineate and place into permanent conservation undisturbed forests, native vegetated areas, riparian corridors, wetlands, and natural terrain.</p>		<p>The proposed site layout has been designed to limit land disturbance to the greatest extent practical. The project does not propose permanent conservation of this area at this time.</p>
	<p><b>Preservation of Buffers</b></p>	<p>Define, delineate and preserve naturally vegetated buffers along perennial streams, rivers, shorelines and wetlands.</p>		<p>There are no perennial streams, rivers, shorelines, or wetlands on or adjacent to the project site. As such, this green planning measure does not apply.</p>
	<p><b>Reduction of Clearing and Grading</b></p>	<p>Limit clearing and grading to the minimum amount needed for roads, driveways, foundations, utilities and stormwater management facilities.</p>		<p>Clearing and grading will be limited to the area of disturbance and will be minimized to the greatest extent practical. The limits of all proposed clearing will be demarcated in the field with orange construction fencing, prior to construction, to prevent unnecessary removal of trees.</p>
	<p><b>Locating Development in Less Sensitive Areas</b></p>	<p>Avoid sensitive resource areas such as floodplains, steep slopes, erodible soils, wetlands, mature forests and critical habitats by locating development to fit the terrain in areas that will create the least impact.</p>		<p>The site layout has been designed to avoid sensitive resource areas to the greatest extent practical. The site design protects the existing buffer on the western portion of the site as part of a previously approved special use permit.</p>
	<p><b>Open Space Design</b></p>	<p>Use clustering, conservation design or open space design to reduce impervious cover, preserve more open space and protect water resources.</p>		<p>The site layout has been designed to maximize open space. Impervious surfaces have been minimized to the greatest extent practical.</p>
	<p><b>Soil Restoration</b></p>	<p>Restore the original properties and porosity of the soil by deep till and amendment with compost to reduce the generation of runoff and enhance the runoff reduction performance of practices such as downspout disconnections, grass channels, filter strips, and tree clusters.</p>		<p>Full soil restoration is proposed for all areas of disturbance that will not become hardscape. All areas will be stabilized with seed &amp; mulch, and landscaped areas will be provided.</p>
	<p><b>Roadway Reduction</b></p>	<p>Minimize roadway widths and lengths to reduce site impervious area</p>		<p>Roadway widths and lengths have been minimized to the greatest extent practical. All new roadways and parking areas will be constructed to the Town of Guilderland standards and the boulevard will be the minimum width necessary for fire protection.</p>

Reduction of Impervious Cover		
<b>Sidewalk Reduction</b>	Minimize sidewalk lengths and widths to reduce site impervious area	Sidewalk widths and lengths have been minimized to the greatest extent practical.
<b>Driveway Reduction</b>	Minimize driveway lengths and widths to reduce site impervious area	No new driveways are proposed as part of this project.
<b>Cul-de-sac Reduction</b>	Minimize the number of cul-de-sacs and incorporate landscaped areas to reduce their impervious cover.	No cul-de-sacs are proposed as part of this project.
<b>Building Footprint Reduction</b>	Reduce the impervious footprint of residences and commercial buildings by using alternate or taller buildings while maintaining the same floor to area ratio.	All new building area has been allocated to efficiently implement the intended use.
<b>Parking Reduction</b>	Reduce imperviousness on parking lots by eliminating unneeded spaces, providing compact car spaces and efficient parking lanes, minimizing stall dimensions, using porous pavement surfaces in overflow parking areas, and using multi-storied parking decks where appropriate.	On-site parking has been allocated to provide a sufficient number of spaces for the intended use.

**Appendix K - Table B**  
**Step 2 - Determine Water Quality Treatment Volume (WQv)**

Section 4.2 of the NYSDEC Stormwater Management Design Manual describes the Water Quality Volume equation as:

$$WQv = (P \times Rv \times A) / 12$$

- where: WQv = Water Quality Volume (acre-feet)
- P = 90% Rainfall Event Number (inches) (interpolated from Design Manual Fig 4.1)
- Rv = 0.05 + 0.009 (I); min Rv = 0.2
- I = Impervious Cover (%) within the drainage area contributing to the SMP
- A = Drainage area (acres) contributing to the SMP

The following table presents the WQv calculations for each of the proposed stormwater management practices (SMPs).

SMP ID	P	A	Impervious Cover	I	Rv	WQv	
	(inches)	(acres)	(acres)	(%)		(acre-feet)	(cubic feet)
UG1	1.10	2.900	1.575	54	0.54	0.144	6,270
BIO1	1.10	0.644	0.160	25	0.28	0.017	740
UG2	1.10	1.274	0.950	75	0.73	0.085	3,700
INF1	1.10	4.522	3.161	70	0.68	0.282	12,280
Total							22,990



Appendix L:  
Boring Logs

This Page Intentionally Left Blank

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.5em; font-weight: bold;">SB1</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 23-Jan-2018 <b>Finish Date:</b> 23-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 292.5	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 21 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	291.5	SS-1	1	14		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange, moist (Glaciofluvial Deposits)	4" Topsoil 3" Frost
			2					
2	290.5		2					
			2					
3	289.5						Poorly Graded Sand (SP): Mostly fine Sand, orange, moist	
4	288.5							
5	287.5	SS-2	4	14		SP		
6	286.5		4					
7	285.5		4				Poorly Graded Sand (SP): Mostly fine Sand, light brown, moist	
8	284.5		5					
9	283.5							
10	282.5	SS-3	5	14		SP		
11	281.5		7				Poorly Graded Sand (SP): Mostly fine Sand, brown, moist	
12	280.5		7					
13	279.5		7					
14	278.5							
15	277.5	SS-4	1	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, moist	
16	276.5		3					
17	275.5		3					
18	274.5		4					
19	273.5						Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
20	272.5	SS-5	2	16		SP		

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	PROJECT: Rapp Road Residential Development LOCATION: Rapp Road Guilderland, NY CLIENT: Pyramid Management Group, LLC PROJECT NO.: 317A1.00	Test Boring No.: <b>SB1</b> <hr/> Total Depth: 27 ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	271.5		3	20	▼		Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
			3					
22	270.5		5					
23	269.5							
24	268.5							
25	267.5	SS-6	1	20		SP		
26	266.5		6					
			9					
27	265.5		11				Boring Terminated at 27 feet	
28	264.5							
29	263.5							
30	262.5							
31	261.5							
32	260.5							
33	259.5							
34	258.5							
35	257.5							
36	256.5							
37	255.5							
38	254.5							
39	253.5							
40	252.5							
41	251.5							
42	250.5							
43	249.5							
44	248.5							
45	247.5							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.5em; font-weight: bold;">SB2</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 25-Jan-2018 <b>Finish Date:</b> 25-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 289.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 17 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	288	SS-1	2	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, moist (Glaciofluvial Deposits)	4" Topsoil 8" Frost
			2					
2	287		2					
			2					
3	286						Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist	
4	285							
5	284							
6	283	SS-2	2	18		SP		
7	282		2					
8	281		2				Poorly Graded Sand (SP): Mostly fine Sand, light brown, moist	
9	280		3					
10	279		3	20		SP		
11	278		2					
12	277		3					
13	276		4					
14	275						Poorly Graded Sand (SP): Mostly fine Sand, light brown, mottled, moist	High water level
15	274	SS-4	4	24		SP		
16	273		2					
17	272		3					
18	271		4		▼		Boring Terminated at 17 feet	
19	270							
20	269							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.5em; font-weight: bold;">SB3</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 23-Jan-2018 <b>Finish Date:</b> 23-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 287.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 11 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	286	SS-1	3	18			Poorly Graded Sand (SP): Mostly fine Sand, brown, moist (Glaciofluvial Deposits)	4" Topsoil 3" Frost
2	285		4					
3	284		6					
4	283		7					
5	282	SS-2	3	18			Poorly Graded Sand (SP): Mostly fine Sand, tan, moist	
6	281		4					
7	280		3					
8	279		5					
9	278							
10	277	SS-3	4	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, tan, moist	
11	276		1		▼			Approximate Sub-Stratum Change
12	275		2			SM	Silty Sand (SM): Mostly fine Sand, little Silt, trace Clay, saturated, tan	
13	274		2					
14	273							
15	272	SS-4	10	18		SM	Silty Sand (SM): Mostly fine Sand, little Silt, grey, saturated	
16	271		10					
17	270		10					
18	269		14					
19	268							Approximate Sub-Stratum Change
20	267	SS-5	1	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, grey, saturated	

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <b>SB3</b>  <b>Total Depth:</b> 27     ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	266		1					
			1					
22	265		2					
23	264						Poorly Graded Sand (SP): Mostly fine Sand, dark brown/grey, saturated	
24	263							
25	262	SS-6	1	24		SP		
26	261		1					
			1				Boring Terminated at 27 feet	
27	260		4					
28	259							
29	258							
30	257							
31	256							
32	255							
33	254							
34	253							
35	252							
36	251							
37	250							
38	249							
39	248							
40	247							
41	246							
42	245							
43	244							
44	243							
45	242							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317AL00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB4</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 24-Jan-2018 <b>Finish Date:</b> 24-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 284.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	283	SS-1	8	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown to orange, moist (Glaciofluvial Deposits)	4" Topsoil 8" Frost
			3					
			1					
2	282		2					
3	281						Poorly Graded Sand (SP): Mostly fine Sand, orange to grey, moist	
4	280							
5	279	SS-2	3	18		SP		
6	278		3					
7	277		4					
8	276		6					
9	275						Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist	
10	274	SS-3	2	18		SP		
11	273		2					
12	272		2					
13	271		3		▼			
14	270						Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
15	269	SS-4	1	18		SP		
16	268		1					
17	267		1					
18	266						Boring Terminated at 17 feet	
19	265							
20	264							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB5</span>  <b>Total Depth:</b> 17 ft.
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson	<b>Start Date:</b> 23-Jan-2018 <b>Finish Date:</b> 23-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 289.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -	<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 16.5 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	288	SS-1	1	10		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange, moist (Glaciofluvial Deposits)	4" Topsoil 3" Frost
			2					
2	287		1				Poorly Graded Sand (SP): Mostly fine Sand, brown, moist	
			3					
			3					
			4					
3	286						Poorly Graded Sand (SP): Mostly fine Sand, brown, moist	
4	285							
5	284	SS-2	10	16		SP		
6	283		3					
7	282		3					
8	281		4					
9	280						Poorly Graded Sand (SP): Mostly fine Sand, brown, moist	
10	279	SS-3	6	14		SP		
11	278		5					
12	277		6					
13	276		7				Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, brown, moist to saturated	
14	275							
15	274	SS-4	4	16		SP		
16	273		3					
17	272		2		▼		Boring Terminated at 17 feet	
18	271		2					
19	270							
20	269							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.5em; font-weight: bold;">SB6</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 25-Jan-2018 <b>Finish Date:</b> 25-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 286.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	285	SS-1	27	20		SP-SM	Poorly Graded Sand w/ Gravel & Silt (SP-SM): Mostly fine Sand, little Gravel, few Silt, brown, dry (Glaciofluvial Deposits)	4" Topsoil 16" Frost
			37					
			6					
2	284		7			SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, orange, moist	
3	283							
4	282							
5	281							
		SS-2	5	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, orange, moist	
6	280		3					
			4					
7	279		4					
8	278							
9	277							
10	276							
		SS-3	1	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, orange, moist	
11	275		1					
			2					
12	274		2					
13	273				▼			
14	272							
15	271							
		SS-4	2	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, grey, saturated	
16	270		4					
			5					
17	269		6					
18	268							
19	267							
20	266							
		SS-5	2	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, grey, saturated	

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		<b>Sample Core</b>
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB6</span>
			<b>Total Depth:</b> 27 ft.

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	265		3					
			4					
22	264		2					
23	263							
24	262							
25	261	SS-6	2	24		SP		
26	260		3				Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, grey, saturated	
			1					
27	259		1				Boring Terminated at 27 feet	
28	258							
29	257							
30	256							
31	255							
32	254							
33	253							
34	252							
35	251							
36	250							
37	249							
38	248							
39	247							
40	246							
41	245							
42	244							
43	243							
44	242							
45	241							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB8</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 23-Jan-2018 <b>Finish Date:</b> 23-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 285.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	284	SS-1	1	10		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange, moist (Fill)	4" Topsoil Few Brick Fragments 6" Frost
2	283		1					Appximate Strata Change
3	282						(Glaciofluvial Deposits)	
4	281							
5	280	SS-2	4	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
6	279		2					
7	278		4					
8	277		2					
9	276							
10	275	SS-3	3	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
11	274		2					
12	273		3					
13	272		2					
14	271				▼			
15	270	SS-4	2	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
16	269		3					
17	268		1					
18	267		4					
19	266							
20	265	SS-5	1	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	Running Sands

<b>METHODS:</b> HA- Hollow Stem Auger, RW- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		<b>Sample Core</b>
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <b>SB8</b>  <b>Total Depth:</b> 27     ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	264		4					
			2					
22	263		3					
23	262						Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
24	261							
25	260	SS-6	2	24		SP		
26	259		2					
			4					
27	258		1				Boring Terminated at 27 feet	
28	257							
29	256							
30	255							
31	254							
32	253							
33	252							
34	251							
35	250							
36	249							
37	248							
38	247							
39	246							
40	245							
41	244							
42	243							
43	242							
44	241							
45	240							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.5em; font-weight: bold;">SB7</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 22-Jan-2018 <b>Finish Date:</b> 22-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 289.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 16 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	288	SS-1	4	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist (Glaciofluvial Deposits)	3" Topsoil 6" Frost
2	287		3					
3	286		3					
4	285		3					
5	284	SS-2	8	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange, moist	
6	283		6					
7	282		6					
8	281		7					
9	280							
10	279	SS-3	4	18		SP-SM	Poorly Graded Sand w/ Silt (SP-SM): Mostly fine Sand, few Silt, orange to brown, moist	
11	278		6					
12	277		6					
13	276		7					
14	275							
15	274	SS-4	3	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, grey, moist to saturated	
16	273		1		▼			
17	272		2					
18	271							
19	270							
20	269	SS-5	3	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, grey, saturated	

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		<b>Sample Core</b>
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <b>SB7</b>  <b>Total Depth:</b> 27     ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	268		3					
			3					
22	267		6					
23	266							
24	265							
25	264	SS-6	2	18		SP		
26	263		2				Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, grey, saturated	
			5					
27	262		12				Boring Terminated at 27 feet	
28	261							
29	260							
30	259							
31	258							
32	257							
33	256							
34	255							
35	254							
36	253							
37	252							
38	251							
39	250							
40	249							
41	248							
42	247							
43	246							
44	245							
45	244							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.5em; font-weight: bold;">SB9</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 23-Jan-2018 <b>Finish Date:</b> 23-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 283.5	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 11.5 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	282.5	SS-1	2	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, black to orange, moist (Glaciofluvial Deposits)	6" Topsoil 8" Frost
			4					
2	281.5		2					
3	280.5						Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
4	279.5							
5	278.5	SS-2	4	14		SP		
6	277.5		3					
7	276.5		3					
8	275.5		4				Poorly Graded Sand (SP): Mostly fine Sand, brown, moist to saturated	
9	274.5							
10	273.5	SS-3	2	12		SP		
11	272.5		1					
12	271.5		2		▼		Poorly Graded Sand (SP): Mostly fine Sand, brown/grey, saturated	
13	270.5		1					
14	269.5							
15	268.5	SS-4	2	16		SP		
16	267.5		1					
17	266.5		1				Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
18	265.5		2					
19	264.5							
20	263.5	SS-5	2	24		SP		

<b>METHODS:</b> HA- Hollow Stem Auger, RW- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 20.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <b>SB9</b>
			<b>Total Depth:</b> 22     ft.

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	263		1					
			3					
			1					
22	262						Boring Terminated at 22 feet	
23	261							
24	260							
25	259							
26	258							
27	257							
28	256							
29	255							
30	254							
31	253							
32	252							
33	251							
34	250							
35	249							
36	248							
37	247							
38	246							
39	245							
40	244							
41	243							
42	242							
43	241							
44	240							
45	239							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317AL00	<b>Test Boring No.:</b> <span style="font-size: 1.2em;"><b>SB10</b></span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 25-Jan-2018 <b>Finish Date:</b> 25-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 283.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	282	SS-1	3	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown/orange to light brown, moist (Glaciofluvial Deposits)	6" Topsoil 8" Frost
2	281		1					
3	280		2					
4	279							
5	278	SS-2	6	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
6	277		4					
7	276		4					
8	275							
9	274				▼			
10	273	SS-3	2	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
11	272		1					
12	271							
13	270							
14	269							
15	268	SS-4	4	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
16	267		5					
17	266		6					
18	265		7					
19	264							
20	263	SS-5	1	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	Running Sands @ 20 feet

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB10</span>  <b>Total Depth:</b> 27 ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	262		1					
			1					
22	261							
23	260							
24	259							Approximate Sub-Stratum Change
25	258	SS-6	3	20		SM	Silty Sand (SM): Mostly fine Sand, little Silt, grey, saturated	
26	257		9					
			7					
27	256		9					
28	255						Boring Terminated at 27 feet	
29	254							
30	253							
31	252							
32	251							
33	250							
34	249							
35	248							
36	247							
37	246							
38	245							
39	244							
40	243							
41	242							
42	241							
43	240							
44	239							
45	238							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB11</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 24-Jan-2018 <b>Finish Date:</b> 24-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 286.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 11.5 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	285	SS-1	1	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange to brown, moist (Glaciofluvial Deposits)	4" Topsoil 6" Frost
			4					
			2					
2	284		2					
3	283						Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, orange/brown, moist	
4	282							
5	281							
		SS-2	6	18		SP		
6	280		5					
7	279		6					
8	278						Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, orange/brown, moist to saturated	
9	277							
10	276							
		SS-3	5	18		SP		
11	275		3					
12	274		3		▼			
13	273		4				Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
14	272							
15	271							
		SS-4	2	20		SP		
16	270		2				Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
17	269		2					
18	268		2					
19	267		2					
20	266						Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	Running Sands @ 20 feet
		SS-5	2	24		SP		

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 50.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB11</span>  <b>Total Depth:</b> 52 ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	265		1					
			1					
22	264		4					
23	263							
24	262							
25	261	SS-6	2	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
			2					
26	260		6					
			4					
27	259							
28	258							
29	257							
30	256	SS-7	3	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
			3					
31	255		4					
			5					
32	254							
33	253							
34	252							
35	251	SS-8	3	14		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, brown, saturated	
			5					
36	250		8					
			10					
37	249							
38	248							
39	247							
40	246	SS-9	2	14		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
			2					
41	245		2					
			2					
42	244							
43	243							
44	242							
45	241	SS-10	6	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	

**ADDITIONAL NOTES:**

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB11</span>  <b>Total Depth:</b> 52 ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
46	240		7					
			5					
47	239		3					
48	238						Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
49	237							
50	236	SS-11	6	24		SP		
51	235		5					
			7					
52	234		4				Boring Terminated at 52 feet	
53	233							
54	232							
55	231							
56	230							
57	229							
58	228							
59	227							
60	226							
61	225							
62	224							
63	223							
64	222							
65	221							
66	220							
67	219							
68	218							
69	217							
70	216							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB12</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 29-Jan-2018 <b>Finish Date:</b> 29-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 285.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Total Depth:</b> 17 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	284	SS-1	1	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange, moist (Glaciofluvial Deposits)	4" Topsoil 3" Frost
			1					
			1					
2	283		4					
3	282						Poorly Graded Sand (SP): Mostly fine Sand, orange, moist	
4	281							
5	280	SS-2	6	20		SP		
6	279		6					
7	278		7					
8	277		8					
9	276						Poorly Graded Sand (SP): Mostly fine Sand, orange/grey, moist	
10	275	SS-3	3	20		SP		
11	274		3					
12	273		3					
13	272		5					
14	271				▼		Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
15	270	SS-4	5	20		SP		
16	269		4					
17	268		6					
18	267		7				Boring Termination at 17 feet	
19	266							
20	265							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB13</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 22-Jan-2018 <b>Finish Date:</b> 22-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 285.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	284	SS-1	13	14		SP	Poorly Graded Sand w/ Gravel (SP): Mostly fine Sand, little Gravel, trace Silt, brown, moist (Glaciofluvial Deposits)	6" Topsoil 8" Frost
2	283		12					
3	282		14					
4	281		17					
5	280	SS-2	7	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, mottling, tan, moist	
6	279		5					
7	278		6					
8	277		7					
9	276							
10	275	SS-3	4	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
11	274		4					
12	273		5					
13	272		6					
14	271				▼			
15	270	SS-4	4	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
16	269		5					
17	268		6					
18	267		5					
19	266							
20	265	SS-5	2	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		<b>Sample Core</b>
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB13</span>  <b>Total Depth:</b> 27 ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	264		4					
			6					
22	263		7					
23	262							
24	261							
25	260	SS-6	1	20		SP		
26	259		1					
			2				Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
			1					
27	258						Boring Terminated at 27 feet	
28	257							
29	256							
30	255							
31	254							
32	253							
33	252							
34	251							
35	250							
36	249							
37	248							
38	247							
39	246							
40	245							
41	244							
42	243							
43	242							
44	241							
45	240							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317AL00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB14</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 22-Jan-2018 <b>Finish Date:</b> 22-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 290.5	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	289.5	SS-1	4	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist (Glaciofluvial Deposits)	4" Topsoil 6" Frost
			4					
2	288.5	SS-2	3	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist	
			8					
3	287.5		12				Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist	
			14					
4	286.5	SS-3	8	14		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist	
			4					
5	285.5		5				Poorly Graded Sand w/ Silt (SP-SM): Mostly fine Sand, few Silt, dark brown to tan, moist	
			8					
6	284.5	SS-4	5	14		SP-SM	Poorly Graded Sand w/ Silt (SP-SM): Mostly fine Sand, few Silt, dark brown to tan, moist	
			6					
7	283.5		6				Poorly Graded Sand w/ Silt (SP-SM): Mostly fine Sand, few Silt, grey/brown, mottling, moist	
			7					
8	282.5	SS-5	5	24		SP-SM	Poorly Graded Sand w/ Silt (SP-SM): Mostly fine Sand, few Silt, grey/brown, mottling, moist	
			6					
9	281.5		7				Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
			6					
10	280.5						Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
11	279.5						Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
12	278.5						Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
13	277.5				▼		Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
14	276.5						Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
15	275.5	SS-6	1	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
			1					
16	274.5		2				Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
			4					
17	273.5						Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
18	272.5						Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
19	271.5						Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	Approximate Sub-Stratum Change
20	270.5	SS-7	4	18		SM	Silty Sand (SM): Mostly fine Sand, little Silt, grey, saturated	

<b>METHODS:</b> HA- Hollow Stem Auger, RW- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	PROJECT: Rapp Road Residential Development LOCATION: Rapp Road Guilderland, NY CLIENT: Pyramid Management Group, LLC PROJECT NO.: 317A1.00	Test Boring No.: <b>SB14</b> <hr/> Total Depth: 27 ft.
-----------------------------------	--	---	---

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	269.5		9					
			10					
22	268.5		11					
23	267.5						Silty Sand (SM): Mostly fine Sand, little Silt, grey, saturated	
24	266.5							
25	265.5	SS-8	7	20		SM		
26	264.5		7					
			8					
27	263.5		8				Boring Terminated at 27 feet	
28	262.5							
29	261.5							
30	260.5							
31	259.5							
32	258.5							
33	257.5							
34	256.5							
35	255.5							
36	254.5							
37	253.5							
38	252.5							
39	251.5							
40	250.5							
41	249.5							
42	248.5							
43	247.5							
44	246.5							
45	245.5							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB15</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 25-Jan-2018 <b>Finish Date:</b> 25-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 288.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Total Depth:</b> 17 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	287	SS-1	4	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, wet (Glaciofluvial Deposits)	No Topsoil 6" Frost
2	286		5					
3	285		5					
4	284		6					
5	283							
6	282	SS-2	5	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, light brown, moist	
7	281		5					
8	280		5					
9	279		6					
10	278							
11	277	SS-3	5	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
12	276		3					
13	275		3					
14	274		5					
15	273				▼			
16	272	SS-4		22		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
17	271		1					
18	270						Boring Terminated at 17 feet	
19	269							
20	268							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

		<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391		<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00			<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB16</span>	
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 22-Jan-2018 <b>Finish Date:</b> 22-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 286.0		<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -		<b>Total Depth:</b> 27 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic		
Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	285	SS-1	2	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Gravel, brown to grey, moist (Glaciofluvial Deposits)	3" Topsoil 6" Frost
2	284		2					
3	283		7					
4	282	SS-2	6	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, tan/grey, moist	
5	281		7					
6	280		7					
7	279	SS-3	8	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
8	278		8					
9	277		9					
10	276		10					
11	275	SS-4	8	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
12	274		6					
13	273		6					
14	272		8					
15	271		3					
16	270	SS-5	4	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
17	269		3					
18	268		3					
19	267		4					
20	266							
					▼			Approximate Sub-Stratum Change
		SS-6	3	18		SM	Silty Sand (SM): Mostly fine Sand, little Silt, grey, saturated	
			3					
			3					
			3					
		SS-7	2	24		SM	Silty Sand (SM): Mostly fine Sand, little Silt, grey, saturated	

<b>METHODS:</b> HA- Hollow Stem Auger, RW- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push		<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube		Method: DP	0 to 25.0
<b>STANDARD:</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.		Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.			Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.		Type	SS
<b>ADDITIONAL NOTES:</b>		Int Diam.	3.25
		Weight	140 lb
		Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB16</span>
			<b>Total Depth:</b> 27 ft.

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:		
21	265		3							
			3							
22	264		4							
23	263						Silty Sand (SM): Mostly fine Sand, little Silt, grey, saturated			
24	262									
25	261	SS-8	6	20		SM				
			7							
26	260		6							
			10							
27	259									
28	258								Boring Terminated at 27 feet	
29	257									
30	256									
31	255									
32	254									
33	253									
34	252									
35	251									
36	250									
37	249									
38	248									
39	247									
40	246									
41	245									
42	244									
43	243									
44	242									
45	241									

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB17</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 25-Jan-2018 <b>Finish Date:</b> 25-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 285.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 11 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	284	SS-1	2	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, light brown, moist (Glaciofluvial Deposits)	6" Topsoil 8" Frost
			2					
2	283		2					
			2					
3	282						Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	Approximate Sub-Stratum Change
4	281							
5	280	SS-2	4	24		SP		
6	279		2					
7	278		2					
8	277		3					
9	276							
10	275	SS-3	2	20		SM	Poorly Graded Sand (SP): Mostly fine Sand, brown, moist to saturated	
11	274		2		▼			
12	273		2					
13	272		1					
14	271							
15	270	SS-4	2	24		SP-SM	Poorly Graded Sand w/ Silt (SP-SM): Mostly fine Sand, few Silt, brown, saturated	
16	269		4					
17	268		11					
18	267		9				Boring Terminated at 17 feet	
19	266							
20	265							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB18</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 25-Jan-2018 <b>Finish Date:</b> 25-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 287.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 12 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	286	SS-1	2	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, moist	2" Topsoil 3" Frost
2	285		2					
			2					
			3					
3	284							
4	283							
5	282	SS-2	6	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, light brown/orange, moist	
6	281		6					
			7					
7	280		8					
8	279							
9	278							
10	277	SS-3	5	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, light brown, moist to saturated	
11	276		4					
			4					
12	275		3		▼			
13	274							
14	273							
15	272	SS-4	1	14		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown/grey, saturated	
16	271		1					
			2					
17	270		3					
18	269							
19	268							Approximate Sub-Stratum Change
20	267	SS-5	7	18		SM	Silty Sand (SM): Mostly fine Sand, little Silt, brown, saturated	

<b>METHODS:</b> HA- Hollow Stem Auger, RW- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <b><i>Chazen</i></b> COMPANIES	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <b>SB18</b>  <b>Total Depth:</b> 27    ft.
--	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	266		7					
			7					
22	265		7					
23	264							
24	263							
25	262	SS-6	3	20		SM	Silty Sand (SM): Mostly fine Sand, little Silt, brown, saturated	
26	261		3					
			6					
27	260		8					
28	259						Boring Terminated at 27 feet	
29	258							
30	257							
31	256							
32	255							
33	254							
34	253							
35	252							
36	251							
37	250							
38	249							
39	248							
40	247							
41	246							
42	245							
43	244							
44	243							
45	242							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB19</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 25-Jan-2018 <b>Finish Date:</b> 25-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 287.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Total Depth:</b> 27 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	286	SS-1	1	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, moist	2" Topsoil 3" Frost
2	285		1					
3	284		1					
4	283		1					
5	282	SS-2	8	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, moist	
6	281		5					
7	280		6					
8	279		7					
9	278							
10	277	SS-3	2	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist	
11	276		2					
12	275		3					
13	274		3		▼			
14	273							
15	272	SS-4	3	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
16	271		3					
17	270		4					
18	269		3					
19	268							
20	267	SS-5	2	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		<b>Sample Core</b>
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB19</span>  <b>Total Depth:</b> 27 ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	266		2					
			2					
22	265		4					
23	264						Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, saturated	
24	263							
25	262	SS-6	2	24		SP		
26	261		2					
			2				Boring Terminated at 27 feet	
27	260		4					
28	259							
29	258							
30	257							
31	256							
32	255							
33	254							
34	253							
35	252							
36	251							
37	250							
38	249							
39	248							
40	247							
41	246							
42	245							
43	244							
44	243							
45	242							

**ADDITIONAL NOTES:**

# TEST BORING LOG

		<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391		<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00			<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB20</span>	
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 26-Jan-2018 <b>Finish Date:</b> 26-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 290.5		<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -		<b>Total Depth:</b> 17 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic		
Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	289.5	SS-1	2	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown to orange, moist (Glaciofluvial Deposits)	6" Topsoil 6" Frost
			1					
2	288.5		2				Poorly Graded Sand (SP): Mostly fine Sand, grey/orange, moist	
			1					
			5					
			6					
3	287.5						Poorly Graded Sand (SP): Mostly fine Sand, grey/brown, moist	
4	286.5							
5	285.5	SS-2	4	18		SP		
6	284.5		5					
7	283.5		5				Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
8	282.5		6					
9	281.5							
10	280.5	SS-3	4			SP		
11	279.5		3				Boring Terminated at 15 feet	
12	278.5		3					
13	277.5		4					
14	276.5				▼			
15	275.5	SS-4	1			SP	Boring Terminated at 15 feet	
16	274.5		1					
17	273.5		1					
18	272.5		1					
19	271.5						Boring Terminated at 15 feet	
20	270.5							
<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push							<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube							Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.							Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.								Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.							Type	SS
<b>ADDITIONAL NOTES:</b>							Int Diam.	3.25
							Weight	140 lb
							Fall	30"

# TEST BORING LOG

		<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391		<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317AL00			<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB21</span>	
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 26-Jan-2018 <b>Finish Date:</b> 26-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 293.0		<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -		<b>Total Depth:</b> 17 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 16 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic		
Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	292	SS-1	9	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange, moist (Glaciofluvial Deposits)	6" Topsoil 8" Frost
			5					
2	291		5				Poorly Graded Sand (SP): Mostly fine Sand, orange, moist	
			6					
			4					
3	290						Poorly Graded Sand (SP): Mostly fine Sand, brown/grey, moist	
4	289							
5	288	SS-2	5	18		SP		
6	287		5					
7	286		4				Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist to saturated	
8	285		4					
9	284							
10	283	SS-3	6	18		SP		
11	282		5					
12	281		5				Boring Terminated at 17 feet	
13	280							
14	279							
15	278	SS-4	3	18		SP		
16	277		2		▼			
17	276		4					
18	275		2					
19	274							
20	273							
<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push							<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube							Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.							Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.								Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.							Type	SS
<b>ADDITIONAL NOTES:</b>							Int Diam.	3.25
							Weight	140 lb
							Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317AL00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB22</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 26-Jan-2018 <b>Finish Date:</b> 26-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 291.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	290	SS-1	2	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist (Glaciofluvial Deposits)	6" Topsoil 6" Frost
			1					
			3					
2	289		3					
3	288						Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist	
4	287							
5	286	SS-2	5	18		SP		
6	285		5					
7	284		7					
8	283							
9	282							
10	281	SS-3	6	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist	
11	280		4					
12	279		5					
13	278				▼		Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, moist	
14	277							
15	276	SS-4	2	20		SP		
16	275		1					
17	274		2				Boring Terminated at 17 feet	
			1					
18	273							
19	272							
20	271							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB23</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 26-Jan-2018 <b>Finish Date:</b> 26-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 289.5	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 13 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	288.5	SS-1	2	14		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange, moist (Glaciofluvial Deposits)	4" Topsoil 8" Frost
			1					
			2					
2	287.5		1				Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
3	286.5						Poorly Graded Sand (SP): Mostly fine Sand, brown/orange, wet	
4	285.5							
5	284.5							
6	283.5	SS-2	7	14		SP		
			11					
			7					
7	282.5		9					
8	281.5							
9	280.5							
10	279.5							
11	278.5	SS-3	3	24		SP		
			1					
			2					
12	277.5		2					
13	276.5				▼			
14	275.5							
15	274.5	SS-4	1	20		SP		
			3					
			3					
17	272.5		4					
18	271.5						Boring Terminated at 17 feet	
19	270.5							
20	269.5							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

		<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391		<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00			<b>Test Boring No.:</b> <span style="font-size: 1.5em; font-weight: bold;">SB24</span>	
		<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 26-Jan-2018 <b>Finish Date:</b> 26-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 304.5		<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -		<b>Total Depth:</b> 27 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> n/a ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic
Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	303.5	SS-1	6	18		SP	Poorly Graded Sand w/ Gravel (SP): Mostly Sand, little Gravel, trace Silt, brown, moist (Fill)	4" Topsoil 4" Frost 3" Asphalt seam at 12" 3" Asphalt seam at 20"
			4					
			7					
2	302.5		6					
3	301.5							
4	300.5						(Glaciofluvial Deposits)	Approximate Strata Change
5	299.5	SS-2	5	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange/brown, moist	Location on a large mound
6	298.5		4					
7	297.5		4					
8	296.5		3					
9	295.5							
10	294.5							
11	293.5	SS-3	1	18		SP		
12	292.5		1					
13	291.5		5					
14	290.5		2					
15	289.5	SS-4	4	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange/brown, moist	
16	288.5		6					
17	287.5		9					
18	286.5		11					
19	285.5							
20	284.5	SS-5	3	20		SP		
<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push							<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube							Method: DP 0 to 25.0	
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.							Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.							Sample Core	
<b>NOTES:</b> 3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.							Type	SS
<b>ADDITIONAL NOTES:</b>							Int Diam.	3.25
							Weight	140 lb
							Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em;"><b>SB24</b></span>  <b>Total Depth:</b> 27 ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	283.5		3					
			5					
22	282.5		6					
23	281.5							
24	280.5							
25	279.5	SS-6	3	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, moist	
26	278.5		4					
			4					
27	277.5		5					
							Boring Terminated at 27 feet	
28	276.5							
29	275.5							
30	274.5							
31	273.5							
32	272.5							
33	271.5							
34	270.5							
35	269.5							
36	268.5							
37	267.5							
38	266.5							
39	265.5							
40	264.5							
41	263.5							
42	262.5							
43	261.5							
44	260.5							
45	259.5							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317AL00	<b>Test Boring No.:</b> <span style="font-size: 1.2em;"><b>SB25</b></span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 26-Jan-2018 <b>Finish Date:</b> 26-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 288.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 11 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	287	SS-1	2	14		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, moist (Glaciofluvial Deposits)	4" Topsoil 4" Frost
2	286		1					
3	285		3					
4	284		2					
5	283							
6	282	SS-2	15	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, orange/grey, moist	
7	281		11					
8	280		13					
9	279		15					
10	278							
11	277	SS-3	6	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
12	276		6		▼			
13	275		7					
14	274		8					
15	273							Approximate Sub-Stratum Change
16	272	SS-4	12	20		SM	Silty Sand (SM): Mostly fine Sand, little Silt, brown, saturated	
17	271		12					
18	270		12					
19	269		11					
20	268						Boring Terminated at 17 feet	

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB26</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 26-Jan-2018 <b>Finish Date:</b> 26-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 293.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 14 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	292	SS-1	8	16		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, moist (Fill)	4" Topsoil 8" Frost
2	291		2					
			2					
			1					Approximate Strata Change
3	290						(Glaciofluvial Deposits)	
4	289							
5	288							
		SS-2	4	24		SP	Poorly Graded Sand (SP): Mostly Sand, brown to orange, moist	
6	287		2					
			3					
7	286		4					
8	285							
9	284							
10	283							
		SS-3	5	24		SP	Poorly Graded Sand (SP): Mostly Sand, brown/grey, moist	
11	282		4					
			5					
12	281		6					
13	280							
14	279				▼			
15	278							
		SS-4	8	24		SP	Poorly Graded Sand (SP): Mostly Sand, little Silt, brown/grey, saturated	
16	277		10					
			12					
17	276		10					
18	275							
19	274							Approximate Sub-Stratum Change
20	273							
		SS-5	15	24		SM	Silty Sand (SM): Mostly Sand, little Silt, brown/grey, saturated	

<b>METHODS:</b> HA- Hollow Stem Auger, RW- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	Sample Core
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.	Type	SS
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Int Diam.	3.25
<b>ADDITIONAL NOTES:</b>	Weight	140 lb
	Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB26</span>
			<b>Total Depth:</b> 27 ft.

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	272		17				Silty Sand (SM): Mostly Sand, little Silt, brown/grey, saturated	Casing refusal at 22 feet
			18					
22	271		27					
		SS-6	32	22		SM		
23	270		34					
			22					
24	269		23				Boring Terminated at 24 feet	
25	268							
26	267							
27	266							
28	265							
29	264							
30	263							
31	262							
32	261							
33	260							
34	259							
35	258							
36	257							
37	256							
38	255							
39	254							
40	253							
41	252							
42	251							
43	250							
44	249							
45	248							

**ADDITIONAL NOTES:**

# TEST BORING LOG

		<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391		<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317AL00			<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB27</span>	
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 29-Jan-2018 <b>Finish Date:</b> 29-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 292.5		<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -		<b>Total Depth:</b> 27 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 15 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic		
Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	291.5	SS-1	2 3 10	20		SP	Poorly Graded Sand w/ Gravel (SP): Mostly fine Sand, little Gravel, brown, moist (Fill)	3" Topsoil 6" Frost 3" Asphalt seam at 18"
2	290.5		12					Approximate Strata Change
3	289.5						(Glaciofluvial Deposits)	
4	288.5							
5	287.5	SS-2	6 6 8 10	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, yellow, moist-dry	
6	286.5							Approximate Sub-Stratum Change
7	285.5							
8	284.5							
9	283.5							
10	282.5	SS-3	5 2 3 4	24		SM	Silty Sand (SM): Mostly fine Sand, little Silt, brown/grey to yellow, moist	
11	281.5							
12	280.5							
13	279.5							
14	278.5							
15	277.5	SS-4	12 9 7 8	18	▼	SM	Silty Sand (SM): Mostly fine Sand, little Silt, brown, saturated	
16	276.5							Approximate Sub-Stratum Change
17	275.5							
18	274.5							
19	273.5							
20	272.5	SS-5	7	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
<b>METHODS:</b> HA- Hollow Stem Auger, RW- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push							<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube							Method: DP	0 to 25.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.							Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.								Sample Core
<b>NOTES:</b> 3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.							Type	SS
<b>ADDITIONAL NOTES:</b>							Int Diam.	3.25
							Weight	140 lb
							Fall	30"

# TEST BORING LOG

THE <i>Chazen</i> COMPANIES	547 River Street Troy, New York 12180 Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em;"><b>SB27</b></span>  <b>Total Depth:</b> 27 ft.
-----------------------------------	--	---	--

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
21	271.5		3				Poorly Graded Sand w/ Silt (SP-SM): Mostly fine Sand, few Silt, brown, saturated	
			4					
22	270.5		5					
23	269.5							
24	268.5							
25	267.5	SS-6	3	24		SP-SM		
26	266.5		4					
			6					
27	265.5		8					
							Boring Terminated at 27 feet	
28	264.5							
29	263.5							
30	262.5							
31	261.5							
32	260.5							
33	259.5							
34	258.5							
35	257.5							
36	256.5							
37	255.5							
38	254.5							
39	253.5							
40	252.5							
41	251.5							
42	250.5							
43	249.5							
44	248.5							
45	247.5							

**ADDITIONAL NOTES:**

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317AL00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB28</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 29-Jan-2018 <b>Finish Date:</b> 29-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 287.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 11.5 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	286	SS-1	10	24		SP	Poorly Graded Sand w/ Gravel (SP): Mostly fine Sand, little Gravel, occasional cobble, brown, moist (Fill)	6" Topsoil 6" Frost
			20					
			21			GP	(14" to 18") Poorly Graded Gravel w/ Sand (GW): Mostly Gravel, some Sand, occasional cobble, brown, moist (Fill)	
2	285		16				(18" to 20") 3" Asphalt seam	
						SP	(20" to 24") Poorly Graded Sand w/ Gravel (SP): Mostly Sand, little Gravel, trace Silt, brown, moist (Fill)	Approximate Strata Change
3	284							
4	283							
5	282	SS-2	4	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, yellow to grey, moist (Glaciofluvial Deposits)	
			4					
			4					
6	281		6					
7	280							
8	279							
9	278							
10	277	SS-3	2	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saturated	
			1					
11	276		1		▼			
			1					
12	275							
13	274							
14	273							Approximate Sub-Stratum Change
15	272	SS-4	4	18		SM	Silty Sand (SM): Mostly fine Sand, little Silt, brown, saturated	
			4					
			6					
16	271		6					
17	270						Boring Terminated at 17 feet	
18	269							
19	268							
20	267							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB29</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 29-Jan-2018 <b>Finish Date:</b> 29-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 286.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 10 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	285	SS-1	1	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace plastic, light brown, moist (Fill)	6" Topsoil 3" frost
2	284		1					
3	283		1					Approximate Strata Change
4	282							
5	281							
6	280	SS-2	8	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, light brown to grey, moist	
7	279		9					
8	278		9					
9	277		10					
10	276				▼			
11	275	SS-3	2	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, light brown, saturated (Glaciofluvial Deposits)	
12	274		1					
13	273							
14	272							
15	271	SS-4	4	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, light brown, saturated	
16	270		3					
17	269		2					
18	268		4					
19	267						Boring Terminated at 17 feet	
20	266							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB30</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 29-Jan-2018 <b>Finish Date:</b> 29-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 283.5	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Total Depth:</b> 17 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 9 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	282.5	SS-1	1	18		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown to yellow, moist (Glaciofluvial Deposits)	6" Topsoil 3" frost
2	281.5		1					
			3					
3	280.5							
4	279.5							
5	278.5	SS-2	2	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, moist	
6	277.5		2					
			1					
7	276.5		2					
8	275.5							
9	274.5				▼			
10	273.5	SS-3	1	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saurated	
11	272.5		1					
			1					
12	271.5		4					
13	270.5							
14	269.5							
15	268.5	SS-4	5	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, brown, saurated	
16	267.5		4					
			3					
17	266.5		5					
18	265.5						Boring Terminated at 17 feet	
19	264.5							
20	263.5							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB31</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 24-Jan-2018 <b>Finish Date:</b> 24-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 283.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Total Depth:</b> 17 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 8 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	282	SS-1	1	12		SP	Poorly Graded Sand (SP): Mostly fine Sand, black to tan, moist (Glaciofluvial Deposits)	4" Topsoil 4" Frost
			2					
			3					
2	281		4					
3	280						Poorly Graded Sand (SP): Mostly fine Sand, trace Silt, black to tan, moist	
4	279							
5	278	SS-2	3	20		SP		
6	277		3					
7	276		2					
8	275		3					
9	274				▼		Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
10	273	SS-3	3	14		SP		
11	272		2					
12	271		4					
13	270		3					
14	269							
15	268	SS-4	3	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, grey, saturated	
16	267		3					
17	266		4					
18	265		3				Boring Terminated at 17 feet	
19	264							
20	263							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317A1.00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB32</span>
<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson		<b>Start Date:</b> 24-Jan-2018 <b>Finish Date:</b> 24-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 284.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -
		<b>Total Depth:</b> 17 ft. <b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 11 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic	

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	283	SS-1	4	20		SP	Poorly Graded Sand (SP): Mostly fine Sand, black to tan, moist (Glaciofluvial Deposits)	4" Topsoil 6" Frost
			1					
			1					
2	282		2					
3	281						Poorly Graded Sand (SP): Mostly fine Sand, tan to grey, moist	
4	280							
5	279							
		SS-2	6	16		SP		
6	278		6					
7	277		6					
8	276						Poorly Graded Sand (SP): Mostly fine Sand, brown, moist to saturated	
9	275							
10	274							
		SS-3	1	20		SP		
11	273		1		▼			
12	272		1					
13	271						Poorly Graded Sand (SP): Mostly fine Sand, brown, moist to saturated	
14	270							
15	269							
		SS-4	3	18		SP		
16	268		3				Boring Terminated at 17 feet	
			4					
17	267		7					
18	266						Boring Terminated at 17 feet	
19	265							
20	264							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 15.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		Sample Core
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

# TEST BORING LOG

	<b>547 River Street</b> <b>Troy, New York 12180</b> Phn: (518) 273-0055 Fax: (518) 273-8391	<b>PROJECT:</b> Rapp Road Residential Development <b>LOCATION:</b> Rapp Road Guilderland, NY <b>CLIENT:</b> Pyramid Management Group, LLC <b>PROJECT NO.:</b> 317AL00	<b>Test Boring No.:</b> <span style="font-size: 1.2em; font-weight: bold;">SB33</span>
---	--	--	--

<b>Contractor:</b> Aztech Environmental <b>Drill Rig:</b> 3230DT <b>Driller:</b> Derek Fennell <b>Inspector:</b> Dean Anderson	<b>Start Date:</b> 29-Jan-2018 <b>Finish Date:</b> 29-Jan-2018 <b>El. Datum:</b> NAVD-88 <b>G.S. Elevation:</b> 299.0	<b>Northing:</b> See Figure <b>Easting:</b> <b>Latitude:</b> - <b>Longitude:</b> -	<b>Borehole Dia.:</b> 3.5 in. <b>Water Depth:</b> 11 ft. <b>Bedrock Depth:</b> n/a ft. <b>Sample Hammer:</b> Automatic
---	--	---	---

Depth (Ft)	Elevation (Ft)	Sample No.	SPT Blows	Recovery (in)	Groundwater	Group Symbol	Stratum Descriptions:	Field Notes, Comments:
1	298	SS-1	3	24		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Gravel, brown, moist (Fill)	4" Topsoil 4" Frost
2	297		2					
3	296		3					
4	295	SS-2	8	22		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Gravel, brown, moist (Fill)	
5	294		9					
6	293		11					
7	292		12					
8	291	SS-3	8	22		SP	Poorly Graded Sand (SP): Mostly fine Sand, trace Gravel, brown, moist (Fill)	
9	290		7					
10	289		5					
11	288		5					
12	287						Boring Terminated at 6 feet	
13	286							
14	285							
15	284							
16	283							
17	282							
18	281							
19	280							
20	279							

<b>METHODS:</b> HA- Hollow Stem Auger, RWH- Rotary Wash, SSA- Solid Stem Auger, DC-Diamond Core, DP-Direct Push	<b>DRILLING INFORMATION</b>	
<b>SAMPLE TYPES:</b> SS-Split Spoon, RC-Bedrock Core, GS-Geoprobe Sleeve, ST-Shelby Tube	Method: DP	0 to 4.0
<b>STANDARD</b> 1. Samples classified in accordance with ASTM D-2488 unless otherwise noted.	Method:	
<b>NOTES:</b> 2. Test Boring Log Page 1: 0 - 20 feet. Each subsequent page: Additional 25 feet.		<b>Sample Core</b>
3. Refer to the "Interpretation of Subsurface Logs" for additional symbology and abbreviation definitions.	Type	SS
<b>ADDITIONAL NOTES:</b>	Int Diam.	3.25
	Weight	140 lb
	Fall	30"

Appendix M:  
Plan Set Entitled “Rapp Road Residential Development”

This Page Intentionally Left Blank
















Landscaping & Lighting Plan  
Chazen Engineering, Land Surveying & Architecture, P.C.  
216 21st Ave. S. Suite 110  
Albany, NY 12206  
Phone: (518) 862-7962



**LANDSCAPING & LIGHTING LEGEND:**


- PROPOSED BUILDING
- PROPOSED TREE LINE
- LANDSCAPE BED EDGING
- PROPOSED DECIDUOUS TREES
- PROPOSED CONIFEROUS TREES
- PROPOSED SHRUBS
- PROPOSED LIGHT POLE
- PROPOSED LIGHT WALL PACK
- PROPOSED POST AND LUMINAIRE

**LIGHTING SCHEDULE**

KEY	QTY	FIXTURE - MANUFACTURER & MODEL #	WATTAGE	MOUNTING HT.	REMARKS
13	1	LINEAR LIGHT FT 12 - LUMIAN LIGHTING	50W	10'	TYPE IV
14	1	LINEAR LIGHT FT 4 - LUMIAN LIGHTING	24182W	16'	TYPE III
15	1	LINEAR LIGHT FT 12 - SURFACE - LUMIAN LIGHTING	182W	16'	WALL MOUNT - TYPE III
16	1	LINEAR LIGHT FT 4 - SURFACE - LUMIAN LIGHTING	182W	16'	SINGLE FIXTURE - TYPE III
17	1	LINEAR LIGHT FT 12 - LUMIAN LIGHTING	220W	10'	SOUL FIXTURE - TYPE III
18	1	LINEAR LIGHT FT 12 - LUMIAN LIGHTING	19W	5'	TYPE III

**PLANT LIST**

TREES	QTY	ABRV	BOTANICAL NAME	COMMON NAME	SIZE	COND.	SPACING	REMARKS
0	0	AC	Asplenium platyneuron	Worm Fern	2'-4"	B&B	As Shown	Multi-Stem Clump
0	0	CL	Conium maculatum	Wolfsbane	2'-2.5'	B&B	As Shown	
0	0	CT	Ceanothus americanus	American Hollyhock	2'-2.5'	B&B	As Shown	
0	0	GP	Grass	Grass	12'-15'	B&B	As Shown	
0	0	SP	Sparganium angustifolium	Wetland Sparganium	1.5'-2'	B&B	As Shown	Tree Form



THIS PLAN IS A PRELIMINARY DESIGN AND IS SUBJECT TO CHANGE WITHOUT NOTICE. THE CLIENT ACCEPTS RESPONSIBILITY FOR THE ACCURACY OF THE INFORMATION PROVIDED AND THE DESIGNER'S LIABILITY IS LIMITED TO THE PROFESSIONAL SERVICES PROVIDED. THE DESIGNER DOES NOT WARRANT THE ACCURACY OF THE INFORMATION PROVIDED OR THE DESIGNER'S LIABILITY IS LIMITED TO THE PROFESSIONAL SERVICES PROVIDED.

**CHAZEN ENGINEERING, LAND SURVEYING & ARCHITECTURE, P.C.**  
216 21st Ave. S. Suite 110  
Albany, NY 12206  
Phone: (518) 862-7962

**LANDSCAPE ARCHITECTURE, CO., D.P.C.**  
216 21st Ave. S. Suite 110  
Albany, NY 12206  
Phone: (518) 862-7962

**RAPP ROAD RESIDENTIAL DEVELOPMENT**  
LANDSCAPING & LIGHTING PLAN

**FOR SITE PLAN APPROVAL - NOT FOR CONSTRUCTION**

**Dig Safely**  
New York  
800-962-7962



















**CONSTRUCTION ACCESS SPECIFICATIONS**

1. CONCRETE EQUIVALENT STONE OR RECYCLED
2. THICKNESS - NOT LESS THAN 5" (6" INCHES)
3. FILL WITH 4" POINTS WHERE NECESSARY OR EXCESS OCCURS.
4. LENGTH - NOT TO EXCEED 10' (EXCEPT ON A SINGLE RESIDENCE LOT WHERE A 10' MAXIMUM LENGTH WOULD APPLY).
5. PLACING OF STONE - BE PLACED OVER THE ENTIRE AREA PRIOR TO
6. DOWNDRAW CONSTRUCTION STRAPINGS SHALL BE USED TO ACCESS THE
7. MAINTENANCE - THE EXISTING SHALL BE MAINTAINED IN A
8. PERIODIC TO DRESSING WITH ADDITIONAL STONE AS CONDITIONS
9. TO THE STIMULANT AT SEDIMENT STRIPS, DROPPED, WASHED OR
10. IMMEDIATELY.
11. WASHING SHALL BE CLEANED TO REMOVE SEDIMENT
12. WASHING IS REQUIRED, IT SHALL BE DONE ON AN APPROVED
13. PERIODIC INSPECTION AND MAINTENANCE SHALL BE

**STABILIZED CONSTRUCTION ACCESS DETAIL**

1. SCALE NOT TO SCALE

**SILT FENCE INSTALLATION DETAIL**

1. SCALE NOT TO SCALE

**TEMPORARY OUT OF PAVEMENT FILTER FABRIC DROP INLET PROTECTION DETAIL**

1. SCALE NOT TO SCALE

**CONSTRUCTION SEQUENCING NOTES:**

1. PRIOR TO COMMENCING ANY CLEARING, GRUBBING, LATHWORK, ACTIVITIES, ETC. AT THE SITE, THE CONTRACTOR SHALL PLACE THE WORK LIMITS AND SHALL
2. FINISHES, THE PROTECTION BARRIER FENCES, STABILIZED CONSTRUCTION
3. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION
4. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION
5. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION
6. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION
7. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION
8. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION
9. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION
10. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION
11. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION
12. FENCES, STABILIZED CONSTRUCTION STRIPS, STABILIZED CONSTRUCTION

**MAINTENANCE OF EROSION AND SEDIMENT CONTROL MEASURES:**





1. EXISTING EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
2. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
3. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
4. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
5. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
6. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
7. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
8. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
9. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
10. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
11. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
12. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES

**TOPSOIL SPECIFICATIONS:**

1. EXISTING EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
2. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
3. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
4. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
5. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
6. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
7. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
8. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
9. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
10. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
11. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES
12. EXCESS TOPSOIL SHALL BE REMOVED AND STORED IN TOPSOIL STOCKPILES

**CONSTRUCTION REQUIREMENTS:**

LOCATION	COMPARISON	TESTING FREQUENCY
PRE TRENCH BACKFILL	95% ASTM D1557	1. TEST FOR EACH 150 FT OR LESS OF TRENCH LENGTH.
PRE TRENCH BACKFILL (IN UNPAVED AREAS)	95% ASTM D1557	1. TEST FOR EACH 150 FT OR LESS OF TRENCH LENGTH.
PRE BEDDING AND PRE ZONE BACKFILL	95% ASTM D1557	1. TEST FOR EACH 150 FT OR LESS OF TRENCH LENGTH.
PAVEMENT SUBGRADE AND GRANULAR FILL (TYP)	95% ASTM D1557	1. TEST FOR EACH 150 FT OR LESS OF TRENCH LENGTH.
PAVEMENT SUBGRADE AND GRANULAR FILL (TYP)	95% ASTM D1557	1. TEST FOR EACH 150 FT OR LESS OF TRENCH LENGTH.



**TEMPORARY ORANGE CONSTRUCTION FENCE DETAIL**

1. SCALE NOT TO SCALE

**TEMPORARY ORANGE CONSTRUCTION FENCE DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**TEMPORARY ORANGE CONSTRUCTION FENCE DETAIL**

1. SCALE NOT TO SCALE

**TEMPORARY ORANGE CONSTRUCTION FENCE DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**MANUFACTURED INSERT INLET PROTECTION DETAIL**

1. SCALE NOT TO SCALE

**MANUFACTURED INSERT INLET PROTECTION DETAIL**

1. SCALE NOT TO SCALE

**TEMPORARY SOIL STOCKPILE DETAIL**

1. SCALE NOT TO SCALE

**TEMPORARY SOIL STOCKPILE DETAIL**

1. SCALE NOT TO SCALE

**TEMPORARY SOIL STOCKPILE DETAIL**

1. SCALE NOT TO SCALE

**TEMPORARY SOIL STOCKPILE DETAIL**








1. SCALE NOT TO SCALE

**TEMPORARY SOIL STOCKPILE DETAIL**

1. SCALE NOT TO SCALE

**TEMPORARY SOIL STOCKPILE DETAIL**

1. SCALE NOT TO SCALE



**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

**CONCRETE WASHOUT AREA DETAIL**

1. SCALE NOT TO SCALE

</





